

प्रमाणित किया जाता है कि इस मापी सुरति, ३
 मशीन द्वारा छपे कुल १०० (एक से लो) तक
 प्रमाणित है जिसे श्री अमर कुमार
 अलिमदा - अवर प्रमंडल अमरकोट के नाम से
 निर्गत किया जाता है।

कार्यपालक अधियन्ता

ग्रामीण कार्य विभाग, कार्य प्रमंडल
 बिहार शरीफ (नालन्दा)

रामपुर

6-8-19

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION

अवर प्रमंडल अमरकोट बिन्दु SUB-DIVISION

Measurement Book

No. 2864

Name of officer श्री अमर कुमार

अवर प्रमंडल अमरकोट बिन्दु

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Stn on Boral Pail					
Name of works:- construction of Road from Benar-					
Sakshu-Nanau Road					
To Khanpur.					
Agency:- M/s Pura construction					
Agreement No:- S.B. 50/2019-20					
Date of commencing work:- 13/11/2019					
Date of completion:- 12/08/2020					
Actual Date of Completion:- 24.09.20					
Date of entry:- 15/6/2021					
Measurement Further					
Nil					
(11)					
15/6/21					
28					
ABSTRACT OF COST					
(1) construction of benchmark					
Pillar - 1 - 181					
0.519 Km (CUT 200 BP-29)					
@ 13204.99/km - 6853/-					
(2) clearing & grubbing					
Road land - 181					
0.246 Hect (CUT 200 BP-29)					
@ 4974.86/hect - 12092/-					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) Prop. laying of applied red door					
10039m Curran (P. 33)					
(28) @ Rs 850.92/m ² - 85092/-					Rs 85092/-
					Rs 838115/-
Less as agg @ 10% below rate - 838115/-					Rs 3042637/-
Less previous paid out - 2655100/-					Net Rs 387937/-
(29) 15/6/21					

work has been completed
as per specification of
Direction of R.W.
Nothing was against
the contract

(30) 15/6/21

मानि मजदूर ई

पुजा कुमारी

15/06/2021