

DHANIFA MANGSY
BIGHA TO LAXMAN BIGHA.

Schedule XLV Form No. 134.

mmmsy (Loren)

Executive Engineer, P.W.D. works DIVISION

10 km.

Assistant Engineer S.D.O. works SUB-DIVISION

31-10-81

Paraiya.

Measurement Book

795

ABSTRACT OF COST

24

Sch. XLV-Form No. 134 Govt or N.E. Bill

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head: MM GSY/GEN					
Name of work: Construction of road					
2 CD 40 5 years maintenance from					
Dhanua Bigho to Laxman Bigho					
Agency: Anil Kumar					
M-1 G-93 Channay Puri Colony					
Road No- 14, Gays.					
Agreement NO: 03/SAD/MM GSY/20.21.					
Date of work order: 06/05/2020					
Date of completion: 05/05/2021					
Date of measurement: 15/01/2021 20/30/12/10/15/2					
Date of entry: 28/12/2020					
30/03/2021					
Work done					
1) clearing and grubbing of road land					
do doal vide THB P-11					
1.6177 hect @ R, 49530.51/hect					
R, 80,125=00					
2/4: Excavation in Soil with hydraulic excavator do doal vide THB P-11					
144.00 M ³ limit 143.71 M ³ @ R, 74.10/M ³					
R, 10,648=00					
3/4: Construction of embankment with deposited soil vide THB P-11					
144.00 M ³ limit 143.71 M ³ @ R, 55.63/M ³					
R, 7994=00					
Continued R, 98,767=00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/7. Construction of embankment with material lead 100m vide TMBP-12					
2691.00 M ³ @ R		139.74 M ³	R	3.76,040=	
5/6. E/W in construction of embankment with material lead 100m vide TMBP-12					
1153.29 M ³ @ R		181.87 M ³	R	2,09,748=	
6/8. Construction of sub grade with good quality of soil do do vide TMBP-12					
4758.31 M ³ @ R		183.51 M ³	R	8,73,197=	
7/9. Construction of G.S.B. with well graded material do vide TMBP-12					
1729.956 M ³ @ R		1333.92 M ³	R	23,07,622=	
8/24. E/W excavation in found. trenches in structure do do all C Job,					
77.40 M ³ vide TMBP-14					
167.70 M ³ vide TMBP-19					
245.10 M ³ @ R		285.17 M ³	R	69,895=	
9/25. P/V P.C.C. M-10 in found. for structure do do all C Job					
9.67 M ³ vide TMBP-15					
13.20 M ³ vide TMBP-20					
22.87 M ³ @ R					
Continuation					
		4087.53 M ³	R	93,481=	

Sch. XLV-Form No. 134 B/F Rs 40, 28, 75020

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/26: Plv & laying P.C.C. M-15 in foundation for structure do do all c. job					
48.57 M3 vide THB P-15					
94.05 M3 vide THB P-21					
142.62 M3 @ Rs 4082.01 / M3					
					5,82,176.20
					R, 6,98,937.20
11/28: Plv P.C.C. M-15 in Substructure					
do do do all c. job					
34.11 M3 vide THB P-15					
65.15 M3 vide THB P-23					
99.26 M3 @ Rs 4276.59 / M3					
					R, 4,24,494.20
12/30: Plv R.C.C. M-20 in Substructure					
do do do all c. job					
2.83 M3 vide THB P-16					
1.63 M3 vide THB P-18					
4.46 M3 @ Rs 5137.93 / M3					
					R, 22,915.20
13/28: Supplying, fitting & placing HYSD bar reinforcement do do all c. job					
0.2555 MT vide THB P-16					
0.3149 MT vide THB P-17					
0.5764 MT @ Rs 59646.40 / MT					
					R, 34022.20
					✓ Clor, 50,92,357.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/31. Providing & laying R.C.C slab of culvert do do all c. JTB vide THB P-18					
3.74 M ³ @ Rs 5956.89/M ³					
				Rs 22,278 = 00	
15/34. P/V weep holes in Abut & R/W do do all c. JTB vide THB P-18					
36 nos @ Rs 118.12 each Rs 4252 = 00					
16/33 Back filling behind abutment do do all c. JTB vide THB P-18					
32.40 M ³ @ Rs 819.43/M ³					
				Rs 26,549 = 00	
17/34. P/V & laying of R.C.C. NP ₃ H.P. @ 1000mm dia do do all c. JTB vide THB P-21					
37.50 m @ Rs 3388.92/m					
				Rs 1,27,084 = 00	
18/36. filling in fountain benches with sand in H.P. do do all c. JTB vide THB P-23					
38.15 M ³ @ Rs 555.50/M ³ Rs 21,192 = 00					

Continuation - 10 Rs 52,93,712 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			312R	52	93,712=
Add 127	Gst: R	6	35	245=	w
Add 01%	L.C = R			52,937=	w
			R	59,81,894=	w
Less 10% below					
as per Agmt	R	5,98	189=	w	
			R	53,83,705=	w
less already					
paid up to now					
At CBII vide TMD					
P 9,10,13 dt 19/01/21	R	34,35	1862=	w	
	R	19	48	519=	w

(11)

30/3/2021
JERND

Paranga

10/11/21

AB

CAB
27/11/21

Material statement up to date

(I) E/W = 86 02.60 M3

(II) S/m chp: 774.84 M3

(IV) S/chips 799.12 M3

(V) S/dust 885.54 M3

(V) Sand 156.85 M3

(11)

30/03/2021