

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd & Final Bill				
N/W-	Const. of road from chauraha to sarai rda.				
Agency-	J.K. and company				
	nu. Karan Kudarchi				
	P.O. Dumsan Bangra, Saran				
Ag No.	02/MMBSY-Gen/SAB/2020-21				
Total Const. Cost.	1,05,419.19 = ₹				
Date of work start	27.02.2021				
Date of completion	26.03.2022 (As per agreement)				
Date of actual completion	27.07.2021				

Items of work					
(1)	prime coat				
	P/V and applying primer coat with bitumen emulsion				
(SS1)	do				
L	750 M				
	10 x 30M x 3.75	=	1125 M ²		
	10 x 30M x 3.75	=	1125 M ²		
	5 x 30M x 3.75	=	562.50 M ²		
		T	2812.50 M ²		
Extra widening on curve					
Max width at one end: 6M					
Extra widening = (6 - 3.75) = 2.25M					
Qty.	2 x $\frac{2.25 + 0}{2}$ x 20 M	:	45 M ²		
Total Qty (1) + (11)			2857.50 M ²		

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT OF COST				
1	(2nd & final Bill) P/V and fixing of work				
	benchmark pillar				
	Qty mds TMB P- 07				
	1.50 km (As 3811.19 / km -				5717 = 5711
(1)	Reference pillar				
	1.50 km (As 1765.09 / km -				2648 =
(2) (3)	Clearing and grubbing road level				
	Qty mds TMB P- 07				
	0.75 Hect (As 52970.33 / Hect -				39728 =
(3) (4)	Excavation for				
	road/way cutting in soil				
	Qty mds TMB P- 07				
120 M ³	(As 75057 / M ³				9068 =
(4) (5)	Construction of embankment with material obtained from borrow pits for Lead - 1000 M.				
711.54 M ³	Qty mds TMB P- 07				
473.39 M ³	Qty mds TMB P- 16				
1184.93 M ³	(As 190.57 / M ³				225812 =
(1)	For 100 M Lead				
1309.27 M ³	Qty mds TMB P- 07				
708.32 M ³	Qty mds TMB P- 16				
2017.59 M ³	(As 153.66 / M ³				310023 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/8) P/V G.S.B. G-I flexible portion					
388.62	M ³	3311.49	/M ³		1286911=
(6/13) P/V G.S.B. G-I For Rigid road.					
134.47	M ³	3311.49	/M ³		4452962
(7/9) P/V W.B.M. G-3 (Flexible portion)					
214.31	M ³	4024.38	/M ³		862465=

(8/14) P/V W.B.M. G-3 (Rigid portion)					
214.31	M ³	4024.38	/M ³		862465=
(9/15) Construction of un-reinforced plain cement concrete inclusions as per design.					
457.20	M ³	7486.44	/M ³		3422800=
(10/16) Kilometre stone					
3 Nos		2379.11	each		7137=
(11/17) 200 m. stone					
6 Nos		633.35	each		3800=

Continuation

Particulars	Details of actual measurement				Contents of area ✓
	No.	L.	B.	D.	
($\frac{12}{18}$)	P/W boundary pillar				
	Qty incl TMB P- 09				
40 Nos	Qty	516.51 each			20660=n
($\frac{13}{19}$)	600 mm circular				
	Qty incl TMB P- 09				
6 Nos	Qty	4740.60 each			28474=n
($\frac{14}{20}$)	900 mm equilateral Δ				
	Qty incl TMB P- 09				
4 Nos	Qty	5228.78 each			20915=n
($\frac{15}{21}$)	600 mm x 450 mm				
	rectangular				
	Qty incl TMB P- 09				

2 Nos	Qty	4620.22 each			9240=n
($\frac{16}{22}$)	Road marking with				
	hot applied thermoplastic				
	compound				
150 M ²	Qty	TMB P- 09			
150 M ²	Qty	TMB P- 14			
300 M ²	Qty	721.95/M ²			216585=n
($\frac{17}{23}$)	Planting of tree				
	Qty incl TMB P- 09				
76 Nos	Qty	842.62 each			64039=n
($\frac{18}{24}$)	P/W and laying R.C.C				
	Pipe duct 300 mm				
	Qty incl TMB P- 09				
45 M	Qty	892.38/M			40157=n

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{19}{25}$)	P/V and erecting place reinforcement				
	Sigs				
	Qty incl TMB P- 10				
1 No.	Pds 11489.32 each				11489=
($\frac{20}{26}$)	P/V and fixing typical information board				
	Qty incl TMB P- 10				
6 Nos	Pds 11144.77 each				66869=
($\frac{21}{27}$)	B/W (1.4) in parapet				
	Qty incl TMB P- 10				
3.12 m ³	Pds 5596.25/m ³				17460=
($\frac{22}{28}$)	P/V pcc m 20 coping				
	Qty incl TMB P- 10				
13 M.	Pds 446.27 / m				5802=
($\frac{23}{29}$)	plastering cement mortar (1:3)				
8	Qty incl TMB P- 10				
21.76 m ²	Pds 152.50/m ²				3318=
($\frac{24}{7}$)	Const. of sub-grade and earthen shoulder				
	Qty incl TMB P- 11				
891.56 m ³	Pds 192.25/m ³				171402=
($\frac{25}{10}$)	Prime coat (SS)				
	Qty incl TMB P- 13				
2857.50 m ²	Pds 42.36 / m ²				121044=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) (11)	Tack coat (R.S.)				
	Qty. vol. T.M.B. R. 13				
	2857.50 M ³ @ 14.45 / M ³				- 41291 = n
(27) (12)	P/V M.S.S.				
	Qty. vol. T.M.B. P. 14				
	2857.50 M ³ @ 227.91 / M ³				- 651253 = n
					/
	✓ -				8973868 = n
Bad	1%	L. cost			89739 = n
	12%	G.S.T.			1076864 = n
	0.50%	S. Fee			- 44869 =
					10185340 = n

9% below govt. agreement - 916681 = n

Net amount - 9268659 = n

Previous payment - Nil

Net amount to be Rs. 9268659 = n

paid

27.7.21
BOM28/07/21
AE28/07/21
28/07/21