

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
2nd and final bill					
Name of work:- Jamata chaur chaur road to Bahadurpur under MMSY (NDB)					
Agency:- M/s Uttar Bihar Const. Co.					
Agreement No:- 171/20-21					
Date of work order:- 6/8/20					
Date of completion as per agreement:- 5/8/21					
Date of actual completion:- 15/3/21					
Date of entry:- 15/3/21					
1/50 (ii) Providing and laying					
KM Stone Post					2 Nos.
(iii) Providing and fixing					
HMP					4 Nos.
2/51 Providing and laying					
of ratio reflectorised					
(i) 600 MM equilateral					
triangle					4 Nos.
(ii) 600 MM Circular					
					3 Nos.
(iii) 800 x 600 MM					
rectangular					4 Nos.
(iv) 600 x 450 MM					
rectangular					3 Nos.

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
		B/F			R 6301192 = 33

Less 0.27% as

per agreement

(-) R 17013 = 21

R 6284179 = 12

Less for rounding (-)

0 = 12

R 6284179 = 00

GU ready paid vide

TMB Page 11

(-) R 6134734 = 00

R 149445 = 00

[Signature]

15/3/21

SE/Chhauradano

Balance sheet of Birtmora & Enraka

vide TMB Page 9

calculation for S.F. and Loyalty

vide TMB Page 10-11

[Signature]

15/3/21

SE/Chhauradano

SL's is to certify that

(i) Work has been executed as per schedule

(ii) Work has been executed under stipulated

time period.

(iii) Nothing is due against the agency

except five years maintenance.

[Signature]

15/3/21

SE/Chhauradano

(Continuation)

[Signature]

15/3/21

SE/Chhauradano