

MMGSY-ST

Schedule XLV-Form No. 134

Name of work:- Const. of Road from
pipritan to Nichean Basti

RWD works Division, DIVISION

Kishargang-2 MB No. 1065

Thakurgang SUB-DIVISION

Name of Agency- Kamharia Lal Matho

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस माप पुस्त में
(एक सौ) मुद्रित दोहरे पृष्ठ हैं जो श्री. आशुतोष
सहायक अभियंता, ग्रा.का.वि. कार्य अवर प्रमण्डल, सिद्धगंज
के नाम से निर्गत किया जाता है।

[Handwritten signature]

कार्यपालक अभियंता
ग्रा.का.वि. कार्य प्रमण्डल
सिद्धगंज-2

[Handwritten signature]
21/4/20

Re-issue to Shri Gayesh Tripathi
J.E. Thakurganj

[Handwritten signature]
21/4/20
A.E.

Sch. XLV—Form No. 134

RWD, W.D. Div. Kishanganj DIVISION
Thakurganj SUB-DIVISION

Measurement Book

No. 1066.

Name of Officer Sri Ashutosh Kumar
Assistant Engineer.

Date of first entry _____

Date of last entry _____

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3rd & Final Bill - Recorded

(i) Name of work:- Construction of Road from Piprithan to Nishan Basti under Thakurganj Block by MMGSY (ST)

(ii) Name of Agency:- Sri Kanhaiya Lal Mahto, A- Thana Colony, Thakurganj (Kishanganj)

(iii) Agreement No. ST/SBD/2020-21/2020-21

(iv) Date of Start - 22/4/20

(v) Date of Completion - 21/01/21

(vi) Date of Actual Completion of work - 05/03/21

— X —

Record Entry

1/11 Construction of Subgrade and earthen shoulders with appd. materials obtnd from borrow pits all comp.

$$4 \times 2 \times 30.0 \times 0.625 \times 0.100 = 15.0$$

$$4 \times 2 \times 30.0 \times 0.625 \times 0.100 = 15.0$$

$$2 \times 10.0 \times 0.625 \times 0.100 = 1.25$$

$$4 \times 2 \times 30.0 \times 0.625 \times 0.075 = 11.25$$

$$4 \times 2 \times 30.0 \times 0.625 \times 0.075 = 11.25$$

$$2 \times 10.0 \times 0.625 \times 0.075 = 0.938$$

Continuation

54.688

n3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd & Final Bill</u>					
(i) Name of work - Const. of Road from Pipathan to Nichean Raasti under Thakurganj Block by MMGSY (ST)					
(ii) Name of Agency : - Sri Kanhaiya Lal Mahla, At - Thana Colony, Thakurganj (Kishanganj)					
(iii) Agreement No - 10/MMGSY/ST/SB/2020-21					
(iv) Date of Start - 22/04/20					
(v) Date of Completion - 21/01/21					
(vi) Date of Actual Completion of work - 05/03/21 (Due to Corona)					
(vii) Date of Entry - 30/04/21					

ABSTRACT OF COST

(1/1)	Providing & fixing of working bench mark pillars all ap. vide TMR Page No-21 item No - 1/1 0.900 KM @ Rs. 3853.06 Per km — Rs. 3468=
(2/2)	Providing & fixing of Ref. pillars all comp. vide TMR Page No-21 item

Continuation
No - 11/2

C.O.Rs. 3468=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
BF Rs. 54,09,440=00					
(44/49) Drainage spouts all Comp.					
vide TMR Page No-27					
item No - 23/49					
4 Nos @ Rs. 513.38					
each — Rs. 2054=00					
(45/50) Providing and laying Cement Concrete in					
Wearing Course M30					
all up.					
vide TMR Page No-27					
item No - 24/50					
13.75 m ³					
@ Rs. 12,482.90					
Per M ³ — Rs. 1,71,640=00					
					Rs. 55,83,134=00
Less 0.06% below					
as per Agreement — Rs. 3,350=00					
					Rs. 55,79,784=
Add 12% GST &					
1% labour cess — Rs. 7,25,372=					
					Rs. 63,05,156=00
Less previous bill vide					
TMR Page No-30 — Rs. 37,83,542=					
					25,21,614=00
01/5/21 AE 30/04/21 JE					