

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल, (दरभंगा)।

पत्रांक:- 803

दिनांक:- 02/06/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिरौल, (दरभंगा)।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सह- सचिव,
(ब्राडा)

विषय:- MMGSY (SC) योजनान्तर्गत के तहत पथों के कार्य हेतु अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY (SC) योजनान्तर्गत पथों में कार्य कराया गया है। कराये गये कार्य का भुगतान करना है।

अतः अनुरोध है कि MMGSY (SC) योजनान्तर्गत कार्य कराये गये पथों में आवंटन 670.07335 (कुल- छ करोड़ सत्तर लाख सात हजार ती सौ पैतीस मात्र) उपलब्ध कराने की कृपा की जाय। ताकि संवदक द्वारा कराये गये कार्य का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन,

02.06.21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल, (दरभंगा)।

26/7

Rural Works Department
MMGSY (SC) Allotment Requisition Form

Name of Division: Bhaul

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative		Agreement Amount (in lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-8)	Remarks
				Length (in km)	Amount (in lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	मयडेवा से मण्डेवा विहिया	Subhash Kr. Jha	1.383	98.78	88.49	7.14471	11.77210	11.77210	54.81587	21.18130	GSB & PCC Progress
2	2019-20	कटैया से मण्डहरपट्टी	Bhim Yadav	1.75	118.67	105.93531	8.60787	30.20764	30.20764	57.74117	27.53353	PCC Progress
3	2019-20	सहस्रराम गहरी हरिजन टोला से वरगोतर	Atul Kr. Yadav	0.505	43.36	39.65408	2.69579	16.26437	16.26437	33.05925	16.79488	GSB & PCC Progress
4	2019-20	मयानीपुर से मूसहरी	Ajay Kr. Jha	0.91	72.17	60.89452	8.44967	29.45565	29.45565	46.64814	17.19249	GSB & PCC Progress
5	2019-20	खोमवेहट से कुनवा टोल	Ajay Kr. Jha	1.22	92.54	78.3675	12.11526	22.34593	22.34593	0	0	GSB & PCC Progress
6	2019-20	रुधनगर से गहमा टोल नेलरी	Jay Prakash Singh	2.26	140.47	129.79426	19.73746	42.52571	42.52571	71.40867	28.88296	GSB & PCC Progress
7	2019-20	इटावा शिवनगर से मखानाही	Pravin Kumar	0.65	48.789	41.38793	7.40109	6.69649	6.69649	20.92652	14.23003	GSB & PCC Progress
8	2019-20	एल033 परसरग नारीनी से शरीनी	Jay Prakash Singh	2.165	167.043	142.269	19.776	0	0	38.99833	38.99833	GSB & PCC Progress
9	2019-20	मिखा टोला से बाबाजी पीछर मुसहरी	Amar Nath Jha	1.845	153.32	123.006	16.743	0	0	33.31247	33.31247	GSB & PCC Progress
10	2019-20	हरिजन दरवाजा से धकजरी दुस्तिम खेत	Anil Kumar Jha	0.63	84.91	47.784	3.519	0	0	38.00533	+	Work Completed
11	2019-20	दी02 से रोदीका	Manoj Kumar Yadav	0.91	84.814	76.4226	8.4914	0	0	30.53744	30.53744	GSB & PCC Progress
12	2019-20	इटावा से बलथरवा	Sanjosh Kumar Jha	3.35	275.74	228.96	36.54	0	0	57.38490	57.38490	GSB & PCC Progress
13	2019-20	कालानाग से लम्पुआर	Subhash Kr. Jha	2.004	140.48	127.63000	11.37000	0	0	45.25892	45.25892	GSB & PCC Progress
14	2019-20	भीडुन से खोमवेहट	Ruko Construction Pvt Ltd	2.060	237.460	215.38496	26.21444	0	0	147.64366	147.64366	GSB & PCC Progress

15	2019-20	एल025 से कलमान	Ranjeet Kr. Raut	0.655	63.88900	50.97000	3.18490	34.18555	34.16555	48.49693	14.33138	GSB & PCC Progress
16	2019-20	कलमती, पोखरा से नरिया गाड़ी रोड	Ram Prasad Son	2.495	174.69	141.58000	20.93307	0	0	33.28376	39.78376	GSB & PCC Progress
17	2019-20	भनता चौक से आसी भाया भनता	Pooja Bhatt	0.925	76.15000	65.03400	7.22600	0	0	25.32980	25.32980	GSB & PCC Progress
18	2019-20	री02 से गिलकेशवराह से बनेनी	Manoj Kumar Yadav	1.000	99.02000	86.08000	11.02100	0	0	21.79230	21.79230	GSB & PCC Progress
19	2019-20	एल000 पालवान थोक सिक्की त पुराही रस्ता सिराही पूर्व	Amar Nath Jha	1.935	156.48500	135.98000	20.58800	0	0	90.42540	90.42540	GSB & PCC Progress
Total:-				28.652	2092.521	1985.74426	251.78560	193.43344	193.43344	901.02886	670.07355	-

नोट:-

1. खर्च का निलम्न MIS से होना आवश्यक है।
2. अधिमाधित राशि का पथवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिलेखांकित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधिवचना एक साथ भेजना आवश्यक है।
5. निर्गत राशि का डी0 रसीद विपत्र 15 दिनांक के अंदर बाड़ा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

D.A.O
R.W.D. Works Divi. Biraul

Executive Engineer
R.W.D. Works Division, Biraul

FORM GFR-19 A

{See Government of India's Decision (1) below Rule-150}
Form of utilization Certificate up to the month -June-2021

MMGSY (SC)

PIU-R.W.D, Works Division, Biraul (Darbhanga)

Sl.No.	Name of Scheme	Sanction No.& Date with Amount (in Rs.lacs)	Amount Received (in Rs.lacs)	Particulars
1	MMGSY (SC)			Certified that out of Rs. Lacs received during the years 2021-2022 to June - 2021 in favour of Executive Engineer, RWD - Bihar Biraul a sum of Rs= Lacs has been utilize For the purpose of MMGSY (SC) Schemes as Given in the margin for which it was Sanctioned and that the balance of Rs= remaining Un utilized at the end of the period under.
Total				

2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanction have been duly fulfilled/at being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- works have been supevised by Executive Engineer/Superintending Engineer.
- Periodical Inspection has been conducted by Executive Engineer/Superintending Engineer
- Construction materials have been tested.
- Measurements have been recorded in the MBs snd test conducted by the assistant Enginner/Executive Engineer.
- All other codal formalities have observed.

3. Physical progress achived:-

- Construction of Road works.
- Construction of C.D.works.


D.A.O

R.W.D.Works Division, Biraul


02.06.21
Executive Engineer,
R.W.D. Works Division Biraul