

4th & Final Point

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of					
Road from Salaiyakala					
Kariyadpur Road to					
Harra under MM 454 (C)					
Name of Agency - Sant Anita Devi,					
Vill - Gurè, PO - Kariyadpur,					
P.S. - Fatehpur, Dist - Gaya,					
Agreement No - 02/SBD/MM 454/30/17-20					
Date of commencement - 02.07.19					
Date of completion - 01.07.20					
Date of actual comp - 14.08.20					
Further measurement					
- Nil					
<u>Thanks</u> 16.4.21 J.E <u>V. Kh</u> 16.4.21 BB					

Continuation

Abstract of Cost

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/3) Clearing & Grubbing road					
Land - - - etc					
Qty vide TMB					
Page No. (18) - 0.31 Hect					
@ ₹ 49739.47/Hect - - -					₹ 15419.10
(2/32) E/W in excavation of					
found. - - - etc					
Qty vide TMB					
Page No. (18) - 67.08 m ³					
@ ₹ 28571/m ³ - - -					₹ 19165.00
(3/33) Plv P.C.C. MID in					
found. - - - etc					
Qty vide TMB					
Page No. (19) - 529 m ³					
@ ₹ 5217.77/m ³ - - -					₹ 27602.00
(4/34) Plv P.C.C. MIS in					
found. - - - etc					
Qty vide TMB					
Page No. (19) - 33.22 m ³					
@ ₹ 5099.43/m ³ - - -					₹ 169403.00
(5/41) Layer first class bedding					
on well compacted					
sand - - - etc					
Qty vide TMB					
Page No. (19) - 7.14 m ³					
@ ₹ 628.83/m ³ - - -					₹ 4490.00
(6/39) Plv & Layer R.C.C.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) 600 mm equilateral triangle					
Qty vide TMB					
Page No. (25) - 04 M					
@ ₹ 3940.28 / No.					₹ 15761.00
(iii) 600 mm x 450 mm					
Qty vide TMB					
Page No. (25) - 02 M					
@ ₹ 4635.05 / No.					₹ 9270.00
					₹ 5735966.00
					₹ 5733391.00
Less 10% below -					₹ 573339.00
					₹ 5160052.00

Less previous payment @ ₹ 3109132.00

Certified that ₹ 2050920.00

the work has been done as per spec. & dim of B.I

Shankar

16.4.21

J.E.

V.K.W.

16.4.21

DE