

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक.....1186 3150

बगहा-1 / दिनांक.....12/06/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण—पत्र एवं अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु0— 1. उपयोगिता प्रमाण—पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन


12/6/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1


12.6.21

Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name of Division :- Rural Works Department , Works Division Bagaha-I.

Sl. No.	Name of Road	Administrative Sanction		Agreement Amount (in Lakh)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	Work done (E/W, GSB, PCC)	Actual Date of Completion	SBS & GSB amount approved (in Lakh)	SBS and GSB amount paid (in Lakh)	PCC amount approved (in Lakh)	PCC amount paid (in Lakh)
		Length (in Km)	Amount (in Lakh)	Cost Work (in Lakh)	Minor Work (in Lakh)										
1		2	3	4		5	6	7	8	9	10	11	12	13	14
1	Bairatree Mukh Path To Bairatree shthan	1.790	168.810	141.91802	18.75671	Rajni Kumar	14SBD/2020-21	26.06.2020	25.06.2021	Complete	05.05.2021	86.24322	140.38730		
2	Kednu Tand Marzulpur To Semraha	1.435	132.060	112.63401	14.11408	Vikas Pathak	06SBD/2020-21	18.06.2020	17.06.2021	GSB & WBM Completed	-	63.54646	63.54646		
3	Panchgawa To Bhedachaur	1.510	137.150	129.01557	12.54687	M.S. Alok Enterprises	05SBD/2020-21	17.06.2020	16.06.2021	E/W Progress, GSB, WBM, Grade 3 Completed, PCC 680M Complete	-	34.83697	105.08077		
4	PMGSY Pipra To Rupwalva	1.555	144.600	136.08113	18.07870	Rajan Kumar	16SBD/2020-21	26.06.2020	25.06.2021	Complete	16.05.2021	105.68753	135.15563		
5	PMGSY Madhrnee To Madhrnee (Barthwalva Madhrnee)	2.390	234.000	199.09954	21.22388	Rajan Kumar	15SBD/2020-21	26.06.2020	25.06.2021	Complete	18.04.2021	100.34088	196.89897		
6	PMGSY Dardaree To Devtaha	1.820	184.530	175.75475	18.17611	Ravi Kumar Tiwari	20SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, CD Complete, GSB Complete, Grade 3 1750m Complete	-	52.91830	138.07838		
7	PMGSY Chargarwa To Mushahar Tola	0.595	59.184	51.10901	2.64742	Rajeev Kumar Singh	13SBD/2020-21	26.06.2020	25.03.2021	Complete	13.03.21	15.60311	46.75134		
8	Matwarwa To Katiya	1.250	120.500	117.70293	6.17300	Ravi Kumar Tiwari	21SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, GSB & WBM Gr 3 Completed, PCC Complete	-	51.00844	100.85714		
9	Parsauni To Sekh Tola Parsauni	0.840	72.060	68.13212	2.48994	Priyanka Singh	48SBD/2020-21	11.12.2020	10.09.2021	E/W Completed, GSB Completed, Grade 3 Completed, PCC Progress	-	32.63946	61.23030		
10	NH Road To Parua Tola	0.885	66.450	58.29723	7.12103	Elite Construction	35SBD/2020-21	18.09.2020	17.06.2021	E/W COMPLETED, GSB COMPLETED, Grade 3 in Progress	-	31.43435	31.59549		
11	Pachphedwa To Dhurauli	1.690	156.000	149.09149	14.89541	M/S Hanuman Construction	3SBD/2020-21	10.06.2020	09.06.2021	E/W in Progress, GSB Completed, Gr3 In Progress, CD Work in progress, PCC 500M Complete	-	95.06002	95.06002		
12	Bhathiya Deep Narayan Mishra Ke tola To bathiya	0.795	68.739	64.99984	2.35578	Aditya Kumar Tiwari	33SBD/2020-21	14.09.2020	13.06.2021	Complete	06.02.2021	63.83874	63.83874		
13	PWD Path Baree To Dhurauli	0.940	88.810	83.65419	10.92688	Satyendra Kumar	18SBD/2020-21	29.06.20	28.03.21	E/W In Progress, GSB Complete, WBM in Progress, CD 1 No complete, PCC 90%	-	0.00000	52.99468		
14	Telpur To Islampur	1.670	143.700	128.36791	14.72277	New Blue Star Construction	53SBD/2020-21	14.01.2021	13.01.2022	GSB Completed, E/W & Grade 3 in Progress		44.12212	49.85799		
15	Barwa To Nawka Tola	0.855	63.690	56.03368	6.90006	Priyanka Ranjan	34SBD/2020-21	14.09.2020	13.06.2021	E/W & GSB in Progress, Culvert Complete		17.68943	17.68943		

16	PMGSY Singad To Bhedachaur	1.480	134.700	119.38281	14.11566	Munna Kumar Jaiswal	54SBD/2020-21	14.01.21	13.01.22	E/W Progress, GSB & CD Complete, Grade 3 & WBM in progress		47.02150	74.01267		
17	PMGSY Naurwa To Briyawa	1.600	163.760	153.52818	18.22012	M/S New Bihar Construction	08SBD/2020-21	20.06.2020	19.06.2021	Complete	15.05.2021	91.59466	150.08550	58.49084	कराव गया कार्य सहीपत्र है।
18	Bethani Semrahi To Narkatiya	2.275	221.580	188.92920	22.02783	M/s A.B. Buildicon	17SBD/2020-21	26.06.20	25.06.21	E/w in Progress, CD Complete, GSB 1995 M & Gr3 1995 Complete	-	15.87882	114.73161		
19	Barharwa To Goiti tola	1.540	143.600	135.63180	16.61888	M/s Maa Vaishnavi Construction	07SBD/2020-21	20.06.20	19.06.21	E/w in Progress, CD Complete, GSB Completed, Grade 3 1200 Metre Complete	-	21.99470	90.31165		
20	PMGSY Road To Noniwa Tola Laker	1.010	73.180	62.48672	10.01464	Ritesh Kumar	41SBD/2020-21	18.11.20	17.11.21	E/w in Progress, GSB Completed, WBM 900 Mt Complete, Culvert Complete	-	10.09004	42.82736		
21	Telpur To Telpur Deoraj	0.950	84.920	76.50633	7.85055	New Blue Star Construction	52SBD/2020-21	14.01.21	13.10.21	E/w in Progress, GSB 850 Mt Complete	-	9.25579	28.92434	19.66855	कराव गया कार्य सहीपत्र है।
22	PMGSY Siswa To Harijan Toli	0.415	38.739	30.70706	4.24116	Ujjawal Giri	28SBD/2020-21	06.08.20	05.05.21	E/w in Progress, GSB In Progress	-	0.00000	6.45309		
23	PMGSY Laxnauta Path Vridhavan Harijan tola (Dera Tola)	1.120	111.910	85.14560	8.05800	Sanjay Kumar Mishra	67SBD/2020-21	19.02.2021	18.02.2022	E/w in Progress, GSB 250M Complete	-	0.00000	13.62201		
24	Loharpati To Naya Basti	1.140	87.720	76.51135	11.04766	Anup Ranjan	50SBD/2020-21	23.12.2020	22.12.2021	E/w in Progress, GSB 500M Complete	-	0.00000	32.08777		
25	Lauriya Bagha Path to Bifuzee Colony 1or2 Sikhiya	0.790	63.080	55.02829	7.60854	Ajit Kumar Yadav	36SBD/2020-21	18.09.2020	17.06.2021	E/w in Progress, GSB Complete, Grade 3 700Mt complete	-	0.00000	37.34645		
26	PMGSY Amwa To Katharwa	0.970	102.250	98.61476	7.99802	M/s Chandra Mohan Ojha	12SBD/2020-21	22.06.2020	21.03.2021	Complete	19.03.2021	0.00000	95.45364		
27	Malhi Tola To Tesrahiya	1.670	166.830	139.77308	13.46904	Aditya Kumar Tiwari	07SBD/2021-22	23.04.2021	22.04.2022	E/w in progress, Culvert Complete, GSB 1420M Complete, Grade 3 300M Complete	-	0.00000	79.74805		
28	NH 28B To Malahi Tola	1.045	84.300	74.56867	8.79548	Anup Ranjan	51SBD/2020-21	23.12.2020	22.12.2021	E/W in Progress, GSB Completed, Gr3 940Mt Complete	-	0.00000	41.89816	41.89816	कराव गया कार्य सहीपत्र है।
29	Chanaua Tola To Mataura Tola	3.000	267.090	231.45876	18.67792	Ravi Kumar Tiwari	62SBD/2020-21	05.02.2021	04.02.2022	E/w in Progress, GSB 2.85Km Complete, Grade 3 2.70 Km complete	-	0.00000	94.69236		
30	Fulwariya To Boring Tola Fulwariya	0.670	57.090	50.13486	6.56673	M/S Hari Om Construction	31SBD/2020-21	11.09.2020	10.06.2021	E/w in Progress, CD Work in Progress, GSB Completed	-	25.86178	25.87425		

1 अध्यायना पूर्ण विशिष्टि के अनुरूप किये गये कार्यो के लिए किया जा रहा है जिसकी प्रविष्टि भागी दूरत में कि जा चुकी है। इन कार्य में NQM, SQM की कोई प्रतिकूल रिपोर्ट नहीं है।

2 भुगतान प्राधिकार प्राप्त होने पर 05 दिनों के अंदर विपन्नो का भुगतान कर उपयोगिता प्रमाण पत्र समर्पित कर दिया जाएगा।

3 कार्य स्थल पर नागरिक सूचना पट एवं स्थल प्रयोगशाला स्थापित किया गया है।

4 प्रपत्र QM-1 एवं उपयोगिता प्रमाण पत्र (19A) सलग्न है।

5 पथ निर्माण के लिए पूर्ण समझौता उपलब्ध है जिससे संवेदक को Hand Over कर दिया गया है।

6 संवेदक को Mobilization एवं Machinery अग्रीम की आवश्यकता नहीं है तथा संवेदक द्वारा मॉन नहीं की गई है।

12-6-21
12/6/21
कार्यालयिक अंतिमता,
ग्रामीण कार्य विभाग,
नगर प्रमंडल बगहा-1

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of June 2021
PIU:- E.E RWD(W)DIV-BAGHAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(SC)	Lt.No-013 Dt-04.02.2021	1647.20547	Certified that out of Rs. 1647.20547 Lacs of grants-in-aid sanctioned during the years 2021-22 in favour of Executive Engineer R. W. D. Works Division, BAGHAHA-1 a sum of Rs 1016.66632 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 630.53915 Lac remaining unutilized at the end of the period under report.
		TOTAL	1647.20547	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

[Signature]
for DIV ACCOUNTS OFFICER
R.W.D. Works Division, BAGHAHA-1

[Signature]
EXECUTIVE ENGINEER

[Signature]
R.W.D. Works Division, BAGHAHA-1
12-6-21