

प्रमाणित किया जाता है कि इस मापीयुक्त
में मशीन द्वारा अंकित कुल 100 (एक सौ) पन्नें
हैं, जिनमें M.M.G.S.Y मद्रु उत्तरगत 702 से बहारा
पथ में हो रहे कार्य का मापी लेने हेतु श्री
शशि भूषण कुमार, सहायक अभियन्ता कार्य
अवर प्रमंडल भुआ के नाम पर निर्गत
किया जाता है !


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, भुआ
आ.प.म.
31/5/21

M.M.G.S.Y

Sch. XLV-Form No. 134

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, भुआ

DIVISION

श्री शशि भूषण कुमार, सहायक अभियन्ता

SUB-DIVISION

कार्य अवर प्रमंडल - भुआ

पथ का नाम :- 702 से बहारा

संवेदक :- श्री धर्मेन्द्र धर्मेन्द्र कुमार

MEASUREMENT BOOK

No-1485

No.

Name of Officer

Date of first entry

Date of last entry

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	Const ⁿ of road from				
	To 2 to Bahura				
Agency :-	Sri Dharmendra Kumar				
	Vill + Po - Ossain Dist - Bhojpur				
Ag ^t No :-	SPD 04/2021-22				
Date of work order :-	03.05.2021				
Date of completion :-	02.05.2022				
Date of entry :-	07.05.2021				
	work done				
①	Setting out with working				
	benchmark - - -				1.20 km
②	clearing and grubbing				
	road land - - -				
	2 x 8	x 25	x 3.0	=	1200 m ²
	2 x 8	x 25	x 3.0	=	1200 "
	2 x 8	x 25	x 3.0	=	1200 "
	2 x 8	x 25	x 3.0	=	1200 "
	2 x 4	x 25	x 3.0	=	600 "
	2 x 1	x 22	x 3.0	=	132 "
	1 x 8	x 25	x 6.0	=	1200 "
	1 x 2	x 25	x 5.8	=	290 "
	1 x 1	x 30	x 6.0	=	180 "

Continuation Total 7202 m²
or 0.72 Hect

Sch. XV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	696.60 m ³
	4	x 25	x 4.05	x 0.205	= 83.02 "
	1	x 20	x 4.05	x 0.20	= 16.20 "
	8	x 25	x 3.75	x 0.20	= 75.00 " " 75.00
	2	x 25	x 3.75	x 0.10	= 18.75 "
	1	x 30	x 3.75	x 0.10	= 11.25 "
					900.02 m ³
				limit	899.88 m ³
					Jumley N/C 29.5.21 A.C.
				I.E.	

Date of entry - 03.06.21	
①	Pf laying spreading and compacting 188M Grs
1x 10x	$8.15 + 3.75 \times 0.075 = 4.462$
1x 15x	$3.75 \times 0.075 = 4.218$
7x 25x	$3.75 \times 0.075 = 49.219$
1x 25x	$4.80 \times 0.075 = 7.50$
7x 25x	$3.75 \times 0.075 = 49.219$
2x 25x	$3.75 \times 0.075 = 14.063$
1x 25x	$3.95 \times 0.075 = 7.406$
1x 25x	$3.75 \times 0.075 = 7.031$
1x 15x	$4.35 \times 0.075 = 4.894$
8x 25x	$3.75 \times 0.075 = 56.25$

Continuation

204.262
m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	8x	2.5x	3.75x	0.075	204.262 m ²
	1x	7x	3.75x	0.075	56.25 "
c.c	6x	2.5x	3.75x	0.075	42.1875 "
	5x	2.5x	3.75x	0.075	85.156 "
	1x	5x	3.75x	0.075	1.406 "
				Total	341.229 "

Summary
10.6.21
J-E

	1st on A/c bill	
	Abstract of Cost	
①	Setting out with working benchmark	
1.20 km	Qty vide TMB P/1	
1.20 km @ Rs 6456.39/km		Rs 7748.00
②	clearing & grubbing road lane	
0.72 Hect	Qty vide TMB P/1	
0.72 Hect @ Rs 58358.96/Hect		Rs 42018.00
③	Const ⁿ of embankment with approved material	
(1)	lead up to 100 m	
1107.32 m ³	Qty vide TMB P/3	
1107.32 m ³ @ Rs 209.89/m ³		Rs 232349.00

Continuation

Rs 382115.00

Continuation