

# 1st P/A

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—	Construction of PMGSY				
Road Madhya to Kumbhar Toli					
Madhya under MMGSY(SC)					
Agency:- Krishna Kumar, Vill-Mangalpur					
P.O - Buswali, P.S - Harlakhi,					
DIST - Madhubani 847225					
Agreement no. - 45 SPD/2019-20 MMGSY(SC)					
dt - 18-03-2020					

Rate - 0.21/- Belaw

Date of commencement :- 18-03-2020

Date of completion - 17-03-2021.

Date of measurement—

HP - cubent

[27.]/28 Foundation excavation for foundation

Starred part structure - - - do - - - do

C. 8/18 - all complete Job.

H.W.  $2 \times 2 \times 6.450 \times 1.40 \times 1.50 = 54.180$

Belaw per cu.  $2 \times 1 \times 4.850 \times 1.53 \times 0.365 = 5.417$

$59.597 \frac{m^3}{m}$

[27.]/29 Providing M15 (per 1:2.5:5) as

Leveling course in foundation

- - do - - do - all completed job

Continuation

## ABSTRACT OF COST

6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) / 1	Providing & fixing of marking benchmark pillar - - - do - - -				
	- - du - - all complete Job				
P-2	Qty - 13 nos				
	@ Rs. 2480.61 / each = 32,248=00				
(3) / 2	clearing & Grubbing Road Land - - do - - do - -				
	- - all complete Job				
P-3	Qty - 0.515 Hec				
	@ Rs. 49174.86 / Hec = 25,325=00				
(3) / 4,5,6.	Construction of embankment with approved material				
	- - do - - do - - all				
	Complete Job.				
P-3&4	(A) For 1000 m lead Qty - 6206.20m <sup>3</sup>				
	@ Rs. 187.47 / cum = 117,394=00				
	(B) For 100m lead				
P-3&4	Qty - 2504.80m <sup>3</sup>				
	@ Rs. 142.59 / cum = 3,57,159=00				
(4) / 7	Construction of subgrade and earth shoulder				
	- - do - - do - -				
	- - all complete Job				

Continuation

C.v = 5,32,126=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
P-5 Qty - 862.56 m <sup>3</sup>					
@ Rs. 189.35 / m <sup>3</sup> = 1,63,326/-					

(1) 1/23 Granular sub-base with

well graded - - - do - -

- do - all complete

Job: (cc portion)

P-4 Qty - 119.25 m<sup>3</sup>

@ Rs. 3123.47 / m<sup>3</sup> = 3,72,474/-

(2) 1/28 Earthwork in excavation

for Foundation insituching

- do - - do - -

- all complete Job

P-1 Qty - 59.597 m<sup>3</sup>

@ Rs. 258.89 / cum = 15,429/-

(3) 1/29. Providing M15 (PCC 1:2.5:5) •

as levelling course

in - - do - - do - -

- all complete Job

P-15 Qty - 9.75 m<sup>3</sup>

@ Rs. 6212.65 / cum = 60,573/-

(4) 1/30 Plain/reinforced cement

concrete in substructure

- do - do - all

Continuation

C.V = 11,43,928/-

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
complete job.					
P-2 qtry - 67.02 m <sup>3</sup>					
@Rs. 7148.26 / cu.m = 479,076=00					
(17/3) Proceeding & laying RCC					-
pipe NP3 --- do ---					
- do - all complete					
Job.					
P- qtry - 15.00 m					
@Rs. 3969.48/m = 59,549=00					
(17/8) GSB-2, construction of granular subbase by					
providing well ---					
- do - do - all					
complete Job.					
P-4 qtry - 947.70 m <sup>3</sup>					
@Rs. 3123.47 / m <sup>3</sup> = 29,60,113=00					
(17/97) Proceeding & fixing lags at MMWSY project					
- do - do - all					
complete Job.					
P-5 qtry - 2.00 nos					
@Rs. 10267.52 / each = 20,535=00					
					46,63,194=00
Less 0.21% as per Agreement = -) 9,793=00					
Continuation					46,53,401=00

(R)  
10/04/2021  
OE

✓ Srin  
10/04/2021  
AE

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Material statement

- ① I/W - 3993.56 m<sup>3</sup>
- ② Stone m<sup>3</sup> - 1024.272 m<sup>3</sup>
- ③ K sand - 256.068 m<sup>3</sup>
- ④ S. chgs - 69.09 m<sup>3</sup>
- ⑤ C. sand - 37.58 m<sup>3</sup>

6  
10/04/2021  
JE

6  
10/04/2021  
JE

*Continuation*