

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

पत्रांक:- 1682अनु

दिनांक:- 16/6/21

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मधुबनी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
ग्रामीण कार्य विभाग,
विश्वेश्वरैया भवन, बिहार, पटना।

विषय:-


मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) अंतर्गत चल रहे योजनाओं में
आवंटन उपलब्ध कराने के संबंध में।

महाराय,

उपर्युक्त विषयक सूचित करना है कि मुख्यमंत्री, ग्राम सम्पर्क योजना
(एस0सी0) अंतर्गत चल रहे योजनाओं के कार्यों के भुगतान हेतु आवंटन उपलब्ध कराने की
कृपा की जाय। आवंटन अधियाचना विहित प्रपत्र में आवश्यक कार्यवाई हेतु समर्पित किया
जाता है।


अनु- 1. विहित प्रपत्र।

विश्वासभाजन


16/06/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।



16.6.2021.

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division:- R.W.D. (W) Division, Madhubani

Month-16-06-2021

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	Ranti PCC Road Paswan Tol to Kayasth Tol Via Khatwe Tol	Sri Brajesh Kumar Kushwaha	0.473	36.56100	34.15911	6.01558	0.00000	0.00000	16.62040	16.62040	Work in progress
2	2020-21	SUKHI DEHI TOL TO SOUTH TOL	Sumit Kumar	0.510	42.16600	35.80898	6.28390	0.00000	0.00000	22.75819	22.75819	Work in progress
3	2020-21	Part-A Mosmat Pul to Kanaail Ram Tol	Sri Pradeep Kumar Jha	2.012	153.17976	111.46425	16.76251	0.00000	0.00000	60.49376	60.49376	Work in progress
4	2020-21	Part-B HL RCC Bridge in Between Masomat Pul kanaail Ram tol at ch-0.675 (with approach road 100m)		14.08	168.89240	138.74253	2.63727	96.04022	96.04022	108.71344	12.67322	Work in progress
5	2020-21	Part-C HL RCC Bridge in Between Masomat Pul kanaail Ram tol at ch-0.765 (with approach road 100m)		28.12	265.70943	219.75503	2.67030	125.56053	125.56053	187.04455	61.48402	Work in progress
6	2020-21	Chaura to Barkurva	M/S MAA CONSTRUCTION	1.842	136.34000	118.00021	21.92240	67.51039	67.51039	111.27267	43.76228	Work in progress
7	2018-19	YOGENDRA MAHTO KE GHAR TO PWD ROAD TAK VIA SANICHRI STHAN	Sri Raj Kumar Paswan	0.813	63.45700	55.81777	6.31346	2.00000	2.00000	12.70671	10.70671	Work in progress
8	2017-18	BARHARA DINANATH MISHRA KE GHAR TO BHAIKAVSHTHAN TAK	Pawan Kr Yadav	0.914	74.47000	63.10849	5.80945	53.65258	53.65258	57.98262	4.33004	Work in progress
9	2019-20	NH57 Najra phetki to najra Bahengra tak	Sri Kumar ji Mishra	1.763	134.85948	120.02202	14.83746	49.15777	49.15777	110.15588	60.99811	Work in progress
10	2020-21	PMGSY Road Badhai Tol to Ram Tol Mohangpur	Sri Varun Kumar	0.656	54.92900	49.72718	6.72821	6.85384	6.85384	27.24301	20.38917	Work in progress
11	2020-21	NH 105 to Kazi Tol	M/S Om Construction Prop Om Namo Narayan	1.740	139.97000	119.01965	19.92924	34.17454	34.17454	69.51226	35.33772	Work in progress
12	2020-21	Chaiti Durga Mandir to Bathu Mahadev Mandir (Shubhankarpur)	Sri Sanjeev Kumar Mishra	0.812	61.40200	52.85770	10.22996	20.46099	20.46099	32.47776	12.01677	Work in progress
13	2019-20	Jaghailla to Gausnagar via chaudihrana	Amit Kumar Singh	2.663	197.01000	185.27173	12.43287	131.61935	131.61935	172.54008	40.92073	Work in progress
14	2020-21	MMGSY Road to Muslim Tol Kewta	M/S Om Construction Prop Om Namo Narayan	1.798	143.86000	127.11874	15.99517	25.23922	25.23922	87.46679	62.22757	Work in progress
15	2020-21	Belwar Karmauli Road to Paswan Tol Sibipatti	Sri Kamleshwar Kumar	0.586	52.68000	41.60310	6.75071	17.79411	17.79411	27.91216	10.11805	Work in progress

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (in Km/M)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
16	2020-21	Fakir tol to Goshia Tol	M/S Om Construction Prop Om Namo Narayan	1.705	135.18000	115.85901	18.96534	44.79517	44.79517	78.44373	33.64856	Work in progress
17	2020-21	L025 Dayalpali to Dayal pali Uttarwari Tol	Sri Abhishek Kumar	1.329	98.23000	85.94501	13.70405	17.11033	17.11033	35.98537	18.87504	Work in progress
18	2020-21	Kosi Canal to Marar North Tol	M/S Om Construction Prop Om Namo Narayan	1.468	115.52000	103.88549	12.14951	0.00000	0.00000	32.82097	32.82097	Work in progress
19	2020-21	Kapleshwar Chakla Road Near Char Batia to Danti Pokhar Yadav Tol	Sri Krishna Nand Jha	0.799	65.23700	53.17014	9.60273	0.00000	0.00000	25.49333	25.49333	Work in progress
20	2020-21	Sahaj Lal Chowk to Beldarhi PMGSY Road	Sri Divakar Singh Chandan	0.504	43.59600	37.84024	4.56472	0.00000	0.00000	11.78501	11.78501	Work in progress
22	2020-21	MOHANPUR TO SAHARWA MUSHARI TOL	Sri Manoj Kumar Singh	1.234	297.05000	88.4339	12.91415	5.00000	5.00000	9.80792	4.80792	Work in progress
23	2020-21	PMGSY Road Ruchail to Moin Tol	Sri Manoj Kumar Singh	2.633	221.61000	187.88833	25.69856	20.05594	20.05594	62.64902	42.59308	Work in progress
24	2020-21	Nazirpur Kalaua pokhar to Kanail South tol	Sri Vikash Kumar singh	2.215	160.04000	139.10316	22.05307	0.00000	0.00000	30.67105	30.67105	Work in progress
25	2019-20	SUKKI BRAHMA TOL TO SOUTH TOL	Sri Abhishek Kumar	0.856	69.24300	61.97241	8.36066	10.99466	10.99466	41.73581	30.74115	Work in progress
26	2019-20	MIDDLE SCHOOL TO BHOURE SAUTH TOL	Sri Prahlad kr Ray	0.577	52.41100	46.22155	7.2533	0.00000	0.00000	16.87636	16.87636	Work in progress
27	2019-20	Dumri to Brahman Tol	MUKTAR YADAV	1.682	141.85000	129.93596	16.89273	0.00000	0.00000	32.33476	32.33476	Work in progress
28	2019-20	Narpat Nagar Sima Tol to Purwari Tol	Sri Mukhtar Yadav	0.789	73.54300	67.78335	4.69811	47.60690	47.60690	60.06327	12.45837	Work In Progress
29	2019-20	T02 Suresh Paswan House to Paswan tol	Sri Duljeet Kumar Singh	1.140	100.15700	80.5117	13.56514	0.00000	0.00000	41.25962	41.25962	Work In Progress
30	2020-21	Raghupur doorga sthaan To to peelaakhuvaar durga sthaan tak	Sri Amit Kumar Singh	2.395	194.26000	158.71182	23.50038	0.00000	0.00000	72.11016	72.11016	Work in progress
31	2020-21	L027 to Barahara Khatwe Tola	Sri Bikrant Kumar singh	0.712	60.91300	47.6589	8.17530	0.00000	0.00000	7.37975	7.37975	Work in progress
32	2020-21	Majham Tol Chbrahi to Jugal Ram Ghar	Kartha Trading	0.574	53.13100	40.40865	6.59108	0.00000	0.00000	27.52900	27.52900	Work in progress
33	2020-21	MAHADALIT TOL TO REO ROAD	M/S Om Construction Prop Om Namo Narayan	1.925	155.71000	132.43637	21.75556	0.00000	0.00000	84.43526	84.43526	Work in progress
34	2019-20	PMGSY Road Bathne to Rajput Tol	Avinash Kumar Singh	0.690	53.99500	50.58701	6.37811	3.61942	3.61942	20.10788	16.48846	Work in progress

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
35	2020-21	PWD PATH RAGHUNATHPUR SADAJ TOL TO KAMLABARI RAM TOL TAK	Sri Pawan Kumar Yadav	1.049	78.77000	68.19909	8.95851	27.27964	25.17715	42.01991	14.74027	Work in progress
36	2020-21	T03 Munga Tol to Gwnr Toli Manga	Sri Abhishek Kumar	1.796	133.67000	125.69282	19.40008	22.58302	22.58302	51.36844	28.78542	Work in progress
37	2017-18	NH-105 KUSHO YADAV KE GHAR TO (JIWACHHPUL) VALVADHATTA	Sri Mukesh Kumar	1.625	124.17000	107.41903	14.02497	97.04330	97.04330	106.37483	9.33153	Work in progress
		Total:-		86.51900	4153.77207	3402.14043	434.52455		916.66060	1980.91699	1062.15360	

नोट:-

1. खर्च का विवरण MIS से होना आवश्यक है।
2. अधिव्ययित राशि का पत्रवार वापसीपुस्त की प्रथम एवं अन्तिम पेज की अभिलेखांकित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोक्ता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधिव्ययना एक साथ योजना आवश्यक है।
5. निर्गत राशि का सी0 सी0 विपत्र 15 दिनांक के अन्दर प्राज्ञ कार्यालय में उपलब्ध कराना होना आवश्यक है।

Executive Engineer

R.W.D. Works Division, Mathura

16.6.21

MMGSY (SC) Fund for Work A/C No 36840432686
FRORM GFR 19-A
(See Government of India's decision (1) below Rule-150)
Form of Utilization Certificate upto 16-June-2021

SL NO	Name of Scheme	Sanction No. & date with Amount (in lacs)	Amount Received (in lacs)	Particulars
1.	Construction of Rural roads under MMGSY (SC) Fund.	Fund Received from Secretary Cum Empowered officer BRRDA Patna upto F/Y -2021-22 i. Through BRRDA- ii. Through CFMS- Total:- Expenditure the F/Y - 2021-22 i. Through BRRDA- ii. Through CFMS- Balance- i. Through BRRDA- ii. Through CFMS-	9178.16034 ✓ 7335.97443 ✓ 16514.13477 ✓ 9107.31127 ✓ 6849.74008 ✓ 15957.05135 ✓ 70.84907 ✓ 486.23435 ✓ 557.08342 ✓	Certified that out of Rs. 16514.13477 lacs of grants-in-aid sanctioned the year upto 2021-22 (16-06-2021) in favour of Executive Engineer R.W.D (Works) Division Madhubani under this department, a sum of Rs. 15957.05135 lacs has been utilized for the purpose of MMGSY (SC) schemes Fund. as given in the margin for which it was sanctioned and that the balance of Rs. 557.08342 lacs remaining unutilized at the end of the period under report.

2. Certified that I have satisfied myself that the condition on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised: -

- Works have been supervised by Executive Engineer /Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Materials have been tested.
- Measurements have been recorded in the MB'S and Test check conducted by the Assistant Engineer/ Executive Engineer
- All other formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

[Signature]
 16.6.21
 Sr. Divisional Account Officer
 R.W.D Works Division, Madhubani

[Signature]
 16/06/21
 Executive Engineer
 R.W.D Works Division, Madhubani
[Signature]
 16.6.21