

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 rd and 4 th Bill					
Final Bill					
Name of Work — Construction of Road from Maa Sth. Jagwant high school Nandini to Shirs PWD Path take under mmsy/SC).					
Agreement No. — 20530/2018-19					
Date of Commence — 29.01.19					
Date of completion					
as per AG — 28.01.20					
Date of Actual completion — 18.11.20					
Agency — Anuram Kumar Singh, Sonapatna					
Date of measurement — 19.11.20					
Details of measurement					
① Construction of Embankment with approved material obtained from borrow pits					
Earthwork Qty Sheet					
No. chainage	Area (m ²)	Mean Area (m ²)	distance (m)	Volume (m ³)	
1	0	5.266			
2	50	5.483	5.375	50	268.725
3	100	5.836	5.660	50	282.975
4	150	5.435	5.636	50	281.775

Continuation

Particulars		Details of actual measurement				Contents of area
		No.	L.	B.	D.	
5	200	1.612	3.524	50	176.175	
6	250	1.123	1.268	50	68.375	
7	300	1.170	1.147	50	57.325	
8	350	1.281	1.216	50	57.325	
9	400	1.240	1.251	50	60.775	
10	450	1.620	1.430	50	62.525	
11	500	1.590	1.605	50	71.500	
12	550	1.420	1.505	50	80.250	
13	600	1.962	1.691	50	75.250	
14	650	2.315	2.139	50	84.550	
15	700	10.549	6.432	50	106.925	
16	750	5.129	7.839	50	321.600	
17	800	4.816	4.973	50	391.950	
18	850	6.541	5.679	50	248.625	
19	900	7.424	6.383	50	283.925	
20	950	4.317	5.871	50	349.125	
21	1000	1.535	2.926	50	233.505	
22	1050	1.583	1.559	50	146.300	
23	1100	1.422	1.503	50	77.950	
24	1150	1.523	1.473	50	75.125	
25	1200	1.477	1.500	50	73.625	
26	1250	1.706	1.592	50	75.000	
27	1300	1.569	1.638	50	79.575	
28	1350	1.754	1.662	50	81.875	
29	1400	1.453	1.604	50	83.075	
30	1411	1.767	1.610	11	80.175	
Total Qty →					4356.29	
i.e. =					4356.29 m ³	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Hence,					
Earthwork qty with					
Crest Volume					
					i.e. = $4356.29m^3$
Depletion —					
① subgrade &					
Earthwork Shoulders					$509.30m^3$
② GSB GSI					$388.14m^3$
③ WBM GSI					$296.94m^3$
④ PCC Pavement					$68.933m^3$
⑤ MSS Pavement					$278.12m^3$
⑥ Hard Shoulder					$1958.906m^3$
					i.e. = $1958.906m^3$
Net E/W Qty					$2397.384m^3$
Hence					
① Construction of					
Embankment with approved					
material obtained from					
borrow pits					$891.00m^3$
Lead up to 100m,					
Total Qty					$891.00m^3$
② Construction of					
Embankment with approved					
material obtained from					
borrow pits deposited					
at site from Roadway					$1506.384m^3$
Lead up to 100m,					
Total Qty					$1506.384m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-20					
Item No (17/25)					
i.e. = 2 Nos.					
② 10285.92/each					Rs 20580.00
(19/27) Providing and Laying of Hot applied Thermoplastic Compound 2.5mm thick					
Qty vide TMB P-20					
Item No (18/27)					
i.e. = 128.80m ²					
Qty vide TMB P-29					
Item No ①					
i.e. = 53.20m ²					
182.00m ²					
③ 770.00/m ²					Rs. 140140.00
(20/28) Providing Road marking with Hot applied compound					
Qty vide TMB P-21					
Item No (19/28)					
i.e. = 98.00m ²					
④ 875.00/m ²					Rs 85750.00
					Rs 6651475.00
i.e. = 6651475.00					

Continuation

Scanned with CamScanner