

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरमंगा-2

पत्रांक 77/370

दिनांक 16.06.21 /

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्र0, दरमंगा-2

सेवा में,

सचिव-सह-सशक्त पदाधिकारी,
ब्राडा-सह-अतिरिक्त मुख्य कार्यपालक पदा0,
ब्राडा पटना।

विषय:- शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की माँग हेतु अधियाचना अंकित मापीपुस्त के अनुसार विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः श्रीमान् से अनुरोध है कि तत्काल मो0- 369.68348लाख (कुल तीन करोड़ उनहत्तर लाख अड़सठ हजार तीन सौ अड़तालीस) मात्र रुपये का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि संवेदकों को भुगतान किया जा सके।

अनु0:-विहित प्रपत्र संलग्न।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, दरमंगा-2

16/6/21

16/6/21

कार्य प्रमण्डल का नाम:-ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरभंगा-2

कार्य अंचल का नाम:- ग्रामीण कार्य विभाग, कार्य अंचल दरभंगा।

योजना शीर्ष :- मुख्यमंत्री ग्राम सड़क योजना (रू० एस०सी०)

S. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in lacs)	Main Work	Ment. Cost					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2014-15	PWD Road to East Paswan Tola Postoffice	श्री पंकज कुमार झा	0.480	36.00	29.15190	0.90605	23.32152	23.32152	24.79636	1.47484	कार्य पूर्ण
2	2019-20	PWD Road Belahi to PWD Road Daini Tola tak.	श्री अशिश यादव	1.590	131.240	115.84655	19.80545	60.36088	60.36088	67.37571	7.01483	Gr-III कार्य प्रगति पर।
3	2019-20	Pandaul Yadav Tola to Mushari Tola Via Middle School.	श्री आशिश यादव	1.930	163.660	141.36193	48.95751	48.95751	48.95751	65.41623	16.45872	BT कार्य प्रगति पर।
4	2017-18	PMGSY Road (Bajipur Bathiya) to Paswan Tola	श्री रमेशचाम यादव	0.875	66.977	56.78159	2.19564	52.44359	52.44359	55.39086	2.94727	कार्य पूर्ण।
5	2019-20	Manigachhi Benipur Road to Makranda Chanaur Hanuman	मो अरसद जमाल	0.595	48.866	41.15712	3.64152	5.00	5.00	8.19738	3.19738	जीएएससी० कार्य प्रगति पर।
6	2019-20	PMGSY Road to Muslim Tola	अशोक कुमार	0.475	46.430	38.64735	2.84580	28.27631	28.27631	35.99383	7.71752	PCC कार्य प्रगति पर।
7	2019-20	PMGSY to Khaive Tola	श्री मनीश कुमार	0.435	36.585	29.75229	2.21911	0.00	0.00	6.37894	6.37894	जीएएससी० कार्य प्रगति पर।
8	2019-20	Katka to West Tola Through Route	एस०एस०सी० कस्तो प्राणो	1.420	110.110	86.82462	15.36656	0.00	0.00	30.74111	30.74111	जीएएससी० कार्य प्रगति पर।
9	2019-20	NH-105 to Gachhi Tola Banwari	मो तारिक कलाम	0.880	61.251	49.92109	9.21401	0.00	0.00	24.55507	24.55507	पी०सी०सी० कार्य प्रगति पर।
10	2018-19	Bharan Mesthotha Bridge PMGSY to Kharaka Sima Katraul Mushari	मो नसीम अरसद	0.525	36.189	31.03059	2.71460	13.25596	13.25596	30.41766	17.16170	कार्य पूर्ण।
11	2018-19	Pokhar Tola Katraul to Muslim Tola Katraul	बिन्दु प्रसाद	0.570	51.728	41.40381	3.25806	5.00	5.00	38.58431	33.58431	कार्य पूर्ण।
12	2019-20	Dhamad REO Road to Pakhauli Tin Tolwa	बिन्दु प्रसाद	0.670	54.822	44.57561	4.84650	22.24223	22.24223	44.27746	22.03523	कार्य पूर्ण।

9

S. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS	Value of Measurement (In Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (In Km)	Amount (in lacs)	Main Work	Ment. Cost					
13	2017-18	Construction of Work from PWD Durga Asthan to Chaudhai Tola.	मे० नरेन्द्र कन्स०	1.26	93.06	75.84642	4.507460	76.04268	76.04268	77.54158	1.49890	कार्य पूर्ण।
14	2019-20	PWD Path Mirjadh Mushari	श्री लिलाघर यादव	1.360	103.850	91.72922	13.93308	30.24272	30.24272	38.04409	7.80137	पी०सी०सी० कार्य प्रगति पर।
15	2019-20	REO Road to Haldari Rola	श्री लिलाघर यादव	1.170	97.340	86.51537	13.42236	34.22466	34.22466	43.0484	8.82369	पी०सी०सी० कार्य प्रगति पर।
16	2019-20	PWD Road Mohammad Vikan Ke Ghar to Ram Rola	श्री लिलाघर यादव	1.650	125.060	108.60007	17.67071	34.72147	34.72147	43.09808	8.37661	पी०सी०सी० कार्य प्रगति पर।
17	2019-20	Bachey Yadav House to Serha Tola.	श्री सुनील कुमार	1.565	118.800	102.27580	17.53929	0.00	0.00	29.17468	29.17468	जी०एस०सी० कार्य प्रगति पर।
18	2019-20	Laho Tola State Boring to Indrathar REO Road Tak.	श्री प्रमोद यादव	1.215	91.170	79.52611	15.03393	39.94180	39.94180	53.36959	13.42779	बी०टी० कार्य।
19	2019-20	REO Road to Kurmi Tola	श्री प्रमोद यादव	0.640	53.848	45.99030	5.85327	27.75021	27.75021	37.07939	9.32918	बी०टी० कार्य।
20	2019-20	Gangiya Tola REO Road to West Yadav Tola.	श्री प्रमोद कुमार यादव	1.175	97.250	82.25624	10.57848	35.78050	35.78085	59.39330	23.61280	GSB & Gr-III कार्य प्रगति पर।
21	2019-20	Dhoghara PWD Road to Basant South Tola.	राजीव रंजन	2.175	166.570	136.93300	23.48395	61.40247	61.40247	72.81569	11.41322	पी०सी०सी० कार्य प्रगति पर।
22	2017-18	PWD Road Aaya Baghaul to Baghaul Sailesh Asthan.	राजीव रंजन	1.025	68.730	56.15281	3.66999	48.85196	48.85196	52.24527	3.39331	पी०सी०सी० कार्य प्रगति पर।
23	2019-20	Dhuniya Tola to Muslim Tola Reorha.	M/s Pritosh Cons.	2.370	198.530	166.47880	26.33062	53.15422	53.15422	108.88600	55.73178	BT कार्य प्रगति पर
24	2019-20	RCD to Madhwaghrari	मो० ईजाददुन	0.450	40.864	36.79154	2.84109	34.27214	34.27214	36.1872	1.91508	कार्य पूर्ण।
25	2019-20	Tariani to Dhanuk Tola.	शाहेब शाहीन	0.360	30.559	27.05514	2.21018	21.10919	21.10919	26.28587	5.17668	कार्य पूर्ण।

S. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (in Km)	Amount (in lacs)	Main Work	Ment. Cost					
26	2019-20	PWD Road Suwidhan Das House to Danji Tola Mandal Via Refaral Hospital tak.	श्री अशिश यादव	1.765	143.880	127.41906	19.86718	59.01912	59.01912	66.59389	7.57477	Gr-III कार्य प्रगति पर।
27	2019-20	Munia Chowk to Noniya Tola	सविता सिंह	0.865	68.51	57.62950	5.32800	45.80000	45.80000	54.96670	9.16670	कार्य पूर्ण।
											369.68348	
		Total =										कुल अधियाचित राशि 369.68348 लाख मात्र।

D. A. O.
R.W.D. Works Division Darbhanga-2

Executive engineer
R.W.D. Works Division Darbhanga-2

FORM GPR 19-A

(See Government of India's Decision (1) below Rule- 150)
 Form of Utilisation Certificate up to the month of June-2021
 M.M.G.S.Y. S.C (New) Yojna Year 2021-22

PIU.....

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Particulars
1	Construction of Rural roads under MMGSY, S.C.... (New)	Additional CEO-cum-Secretary BRRDA, Patna, CFMS LA No-80 we dt.-05.06.2021	8146.73397	Certified that out of Rs 8146.73397 Lakh received up to years-2021-22 in favour of Ex. Engineer RWD Bihar work division Darbhanga-2 a sum of Rs 8127.15543 Lakh has been utilized for the purpose of MMGSY (S.C) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 19.08922 Lakh remaining unutilized at the end of the period under.
	Total		8146.73397	

2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
 - Constructions materials have tested.
 - Measurements have been recorded in the MBs and test check conduction by the Assistant Engineer/ Executive Engineer
 - All other codal formalities have been observed.
3. **Physical Progress achieved :-**
- Construction of Road Works.
 - Construction of CD Works.

[Signature]
 D. A. O.
 R.W.D. Works Division
 Darbhanga-2

[Signature]
 Executive engineer,
 R.W.D. Works Division
 Darbhanga-2
16/6/21