

1st R/A Bill

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- const of					
Road from Mainwa					
Guthani Road to					
Parari path Ahir					
tola.					
Name of Agency: Avarish					
kumar shahi					
vill + P.O. Devepara.					
Dist- sarah.					

Aggt NO- 20 SBD

Date of commencement - 09-06-20

Date of completion - 08-06-21

Date of measurement: 10-11-20

(5/1)

Measurement

(1/1)

providing & fixing
 of working bench
 mark - do- do-
 as per tech. sp.

Continuation

1.150km

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT of COST				
(1/1)	providing and fixing of BM - do - do - as per tech. sp. -				
	1.15 km ²	3938.07	Rs =	4509 = a	
	vide TM BP - 07				
(2/2)	providing and fixing of Reference Pillar do - do - as per tech. sp. -				
	1.15 km ²	1228.18	Rs =	2102 = a	
	vide TM BP - 07				
(3/3)	clearing and grubbing Road land - do - do as per tech. sp. -				
	0.27 Ha	4949.67	Rs =	13364 = a	
	vide TM BP - 08				
(4/5)	const. of subgrade at earthen shoulder - do - do - as per tech. sp. -				
	160.04	160.04			

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	540	0.07	@	Rs 140.97 =	76123 = 4
(5/6)	for	1000	m	keel	
	4770	0.017	@	Rs 175.11 =	82301 = 4
				vide	TM BP - 08813
(6/4)	Excavation in soil				
	for roadway -				
	- do - do - as				
	per	feet.	Sp.		
	82.5	m ³	@	Rs 74.1 =	6113 = 4
(7/29)	Earth work in				
	excavation for				
	foundations				
	59.6	m ³	@	Rs 269.34 =	16051 = 00
				vide	TM BP - 9812
(8/30)	providing MIS as				
	levelling course - do				
	- do - as per				
	terms				
	5.92	m ³	@	Rs 5568.41 =	32964 = 00
				vide	TM BP - 9812
(9/31)	Plain / Rf cement con				
	in	sub	struc		

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(H/28) Providing and fixing of typical masonry info rmatory sign board - do - do as per Mord specifications -					
					02 Nos @ Rs 11043.27 = 22086 = 00
					4803413 = 00
					Add 12% GST (+) 576409 = 00
					Add 01% Labours (+) 4803413 = 00
					5427856 =
					less 10% as be agd (-) 542785 = 00
					4885071 = 00
					2nd previous payment (-) 2767802 = 00
					2117270 =
					25-02-21 J.E
					2117270 =
					25-02-21 J.E

Continuation