

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from SH to Kamat Tola					
pothiya tak (S.E.)					
Agency - Paradise Construction.					
Hatigaghachhi					
Saharsa.					
Agreement no - 34 SBD MMSY/18-19.					
Agreement Rate - 10%. Below as per Agreement					

Date of commencement - 03.10.18.

Time for completion - 02.10.19.

1) Setting out pillars

do - do all job

1.135 km.

2) clearing and grubbing

Road do - do all job

10	2	30	3.50	=	2100 ✓
10	2	30	3.50	=	2100 ✓
10	2	30	3.50	=	2100 ✓
5	2	30	3.50	=	1050 ✓
1	2	30	3.00	=	180.00 ✓

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of Work - Conf. of Road					
from 44 to Kermat (pattiya)					
year	Sc 2nd & 3rd				
Name of Agency - Paradise Construction					
	Hanayagachhi				Saharsa
Agreement No. - 34 SBD					NMB/SY/18-19 ✓
Agreement Rate - 10 - Below on 1300					✓
Date of completion - 03.10.2018					✓
Time for completion - 02.10.19					✓
Actual Date of completion - 01.10.2019					✓

1) setting out pillars					
— do — do —					
up (42) item (1) = 10 BS Km					✓
@ 13657240 / Km					Rt 1550 = 0 ✓
2) cleaning and grubbing					
— do — do —					
up (42) item (2) = 0.7915 Hecar					✓
@ 50, 148 = 62 / Hecar					✓
					Rt 3967220 ✓
3) Box cutting					
up (42) item (3) = 16.50 m					✓
@ 77270 / m					✓
					Rt 1282200 ✓

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B f	—	Rs	6693459.00 6711713.00
Less 10% Ben		—	Rs	(-) 669346.00 671171.00	
					6024113.00 6040542
less Previous Payment					
	VF (28)	—	Rs	(-) 2931405.00	
	VF (14)	—	Rs	(-) 20,17,323.50	
	UP (52)	—	Rs	(-) 271,029.20	
			Rs	8,04,356.00 820785.00	
Subt Total 25/02/2021 JE S. H. K. K. K.				11X/ 23/02/2021 AE	
	cap 26/02/21				