

1st on A/C bill.

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	L022	Barrā to main			
	road	Sarigachh	interstg-		
		gachh	block	under MMnsy.	
Agency:-	Baran kumar, Khagria.				
Aggr No:-	45/MMnsy/SBD/2020-21.				
Date of start:-	17-06-2020.				
Date of completion:-	16-06-2021.				
Date of entry:-	20/12/20~				
Date of M/S:-	20/12/20~				

①	Construction of Reference and working benchmark				EI.	
					:-	1.370km.
②	Construction of reference pillars/burjees				EI.	
					:-	1.370km
③	Clearing and grubbing road land				EI.	
	10 x 30	x 3			=	900m ²
	10 x 30	x 3			=	900m ²
	10 x 30	x 3			=	900m ²
	10 x 30	x 3			=	900m ²
	5 x 30	x 3			=	450m ²
	1 x 20	x 3			=	60m ²
					Total=	4110m ²
					=	0.41 heet.

Continuation

20/12/20-
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Th.	
②⑦ providing 12mm thick					
Plaster with (1:3) — E.I.					
Qty:- 16.40 m ² , vide TMB, P-10.					
@ Rs:- 63.49/m ² ,					Rs:- 1041=00.
②⑧ providing and fixing of					
typical M.M.G.S.Y. in forma-					
tory sign board — E.I.					
Qty:- 5 Nos, vide TMB, P-10.					
@ Rs:- 10,737.09/No,					Rs:- 53,685=00
					Total Rs:- 63,49,814=00
1% L. cess					(+) Rs:- 63,498=00.
12% for G.S.T					(+) Rs:- 76,1,978=00
					Total Rs:- 71,75,290=00
0.05% below					(-) Rs:- 3588=00
					Total Rs:- 71,71,702=00




01/03/2021

J.E