

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>4th and 2nd Bill</u>				
N/w -	Construction of road from				
	Benikh Math Choudhary, ke				
	Ghar & Dakshin Hadulwa				
	Math Tak, in Matipus Block,				
Agency -	Sri Awadh Mithila Const				
	Private limited.				
Ag. No -	103 SMD / 2019 - 20				
Date of Start -	05.08.2019.				
Date of Completion -	04.08.20				
Actual Date of Completion -					

Date of Measurement.				
Work done as follows:-				
(1/4)	Excavation of Road way			
	in Soil using manual			
	means - do - do - Trip 3rd			
	(E/W Quantity by			
	Calculation Sheet and			
	e/s Graph attached.			
	with MB.)			
(a)	Earth work in cutting -			
	by e/s Graph.			
(b)	Box cutting beside			
	Bottle Gulp -			
	(vide P-9 SL $\frac{1}{8} A + \frac{1}{8} c$)			

Continuation
Total E/W in cutting - 1083.224 M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. P. B.	63, 20, 770.45	
	2 Nos				
	Q. R.	6356.07	each B	12, 712.18	
(40/40)	Boulding and laying of hot applied Thermoplastic Compound 25 mm thick at the edge of Bit surface do. do. sup. job				
	Qty wide P.	43.81		39/40	
	244.74 m ² @ R.	351.23	m ² B.		2,08,342.27
(41/41)	Painting Two Coats Road edge Marking on P.C.C. Portion only.				
	Qty wide P.	43.81		41/41	
	19.74 m ² @ R.	77.60	m ² B.		1531.82
(42/42)	Provision of Rumble Strips Covered with M&S bitumi nous Carpet do do. sup. job				
	Qty wide P.	43.81		41/42	
	28.125 m ² @ R.	254.31	m ² B.		7152.47
	Total Rs.				65,60,518.196
Less 10% below as per Agreement (-)					6,56,051.81
			Rs.		59,04,466.38
Less Previous Payment (-)					50,00,000.00
Payable Amt B.					9,04,466.38
Bay Rs.					9,04,466.00
Continuation					