

4th on A/C Bill

Name of Work: Construction of
Road from Hussana
Raghuv to HLV Road
Under MNCISY (SC)

Agency: Rajiv Kumar Singh
Ghoshwari

Agreement No: 22 SBD/2020-21

Dt. of Start: 15/05/2020

Dt. for Completion: 14-09-2021

Actual dt. of Completion: Work on
Progress.

1. Proceedings being Com-
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Df	B	
11. E/W in excavation for structure --- cl/1104					
31.32 m ² qty V.T.M.B. P-16					
@ 1279.09 per m ²					18741.0
12. Providing P.C.C. M15 in fund. --- cl/					
5.69 m ² qty V.T.M.B. P-15					
@ 5366.05 per m ²					30533.0
13. Providing P.C.C. M20 in substructure --- cl/					
30.33 m ² qty V.T.M.B. P-17					
@ 6178.27 per m ²					187387.0
14. P/Laying R.C.C. NP2					
Hummer pipe --- cl/1106					
15.0 m qty V.T.M.B. P-14					
@ 1007.28 per m					15109.0
15. Providing laying R.C.C. pipe duct. --- Area.					
22.50 m qty V.T.M.B. P-11					
@ 889.10 per m					20005.0
					4050740.0
Add 12% for G.S.T. (+)					486089.0
Add 1% for Lab. cost (+)					40507.0
					41577336.0
Less for previous up to date					
payable up to 3rd of April 2014					3325105.0
					1253231.0

Continuation

5/3/21

AL