

1st Apr Bill.

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road:- Const. of road					
from Kuar Simri REC					
path ke Hanuman Man					
dis Se gha Tola Somnala					
under mm G.S.Y.					
Agency:- Sri Bhola Kumar					
Fultara, Samastipur					
Agno:- 37(SB) 2020-21.					
Date of start:- 16.09.20					
Date of Comp:-					
Measurement date:- 15/2/21					

① Plastering (1:4) in H.P				
Culvert :-				
Outer Side.	{	$2 \times 6.15 \times 3.78$	$=$	46.49 m^2
Inner Side.		$2 \times 6.15 \times 0.60$	$=$	7.38
Top (Chim)		$2 \times 6.15 \times 0.40$	$=$	4.92
End parapet.		$4 \times 0.40 \times 1.20$	$=$	1.92
Ends.		$4 \times 0.825 \times 2.58$	$=$	8.51
				69.22 m^2
Less		$2 \times 0.7857 \times (1.23)^2 (-)$		2.38
				66.84 m^2
② P/v 1.5 mm Cement punning				
Top.	{	$2 \times 6.15 \times 0.400$	$=$	4.92 m^2
Parapet.		$4 \times 0.40 \times 1.20$	$=$	1.92
Inner Side.		$2 \times 6.15 \times 0.60$	$=$	7.38
				14.22 m^2
Continuation				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Painting two coats -					
2.5m x 2 x 6.15 x 3.78 =					116.24 m ²
④ Const. of G.S.B by providing coarse graded material -					
all comp.					
In box cutting B.T. portion					
2 x 23 x 30.00 x 0.525 x 0.100 =					72.45 m ³
(C/M) 2 x 10.00 x 0.525 x 0.100 =					1.05
In box cutting Pee portion					
2 x 5 x 30.00 x 0.375 x 0.100 =					11.25
Regular B.T. portion					
23 x 30.00 x 4.05 x 0.100 =					279.45
(C/M) 1 x 10.00 x 4.05 x 0.100 =					4.05
					368.25 m ³
⑤ P/v laying, Spreading & Compacting stone aggregate with Screening material - all comp.					
Total length of road including B.T. Portion & Pee portion.					
28 x 30.00 x 3.75 x 0.075 =					236.25 m ³
(C/M) 1 x 10.00 x 3.75 x 0.075 =					2.81
					239.06 m ³

Continuation

5.6

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of lost.					
① Working bench mark					
	vide this MB				
	P. 1	= 1 Ns			
	@ Rs. 3917 = 88 each Rs. 3918 = 00				
② Reference pillar :-					
	vide this MB				
	P. 1	= 3 Ns			
	@ Rs. 1799 = 82 each Rs. 5399 = 00				
② Clearing & grubbing of road land					
	vide this MB				
	P. 1	= 0.26 Hect			
	@ Rs. 51,133 = 76/Hect Rs. 13,295 = 00				
③ E/W in excavation in for ———					
	vide this MB				
	P. 2	= 27.09 M ³			
	P. 5	= 2.71 "			
		29.80 M ³			
	@ Rs. 269 = 32/M ³ — Rs. 8026 = 00				
④ P/v Permit in Adm —					
	vide this MB				
	P. 2	= 2.71 M ³			
	P. 5	= 0.26 "			
		2.97 M ³			
	@ Rs. 5271 = 44/M ³ — Rs. 15656 = 00				

Continuation

Rs. 46,294 = 00

B.Rs. 46,294 = 00
10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Box cutting -					
		vide this MB			
		P. 2 = 84.75 M ³			
		@ Rs. 74 = 16 / M ³ - Rs. 6285 = 00			
(6) Const. of embankment with material obtained from - all comp.					
		vide this MB			
		P. 3 = 624.75 M ³			
		@ Rs. 150 = 38 / M ³ - Rs. 93,950 = 00			
(7) Const. of G.S.B. -					
		vide this MB			
		P. 4 = 25.42 M ³			
		P. 7 = 368.25			
		393.67 M ³			
		@ Rs. 2376 = 70 / M ³ - Rs. 9,35,635 = 00			
(8) B.P.W. (1:4) in head wall -					
		vide this MB			
		P. 4 = 30.60 M ³			
		@ Rs. 5817 = 06 / M ³ - Rs. 1,78,002 = 00			
(9) P/2 laying Rec pipe					
		MB for Culvert -			
		vide this MB			
		P. 5 = 7.50 M			
		@ Rs. 3481 = 08 / M - Rs. 26,108 = 00			
		1			
		1			

Continuation

Rs. 12,86,274 = 00

BFRs. 12,86,274 = 00

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Plastering (1:4) — vide this MB P. 6 = 66.84 M ² @ Rs. 175 = 31/M ² — Rs. 11,718 = 00					
(11) P/v 1.5 mm Cement putting — vide this MB P. 6 = 14.22 M ² @ Rs. 45 = 96/M ² — Rs. 654 = 00					
(12) Painting two coats vide this MB P. 7 = 116.24 M ² @ Rs. 97 = 96/M ² — Rs. 11,387 = 00					
(13) P/v 2 laying stone — metal gr III with scre- ning material — vide this MB P. 7 = 239.06 M ³ @ Rs. 2847 = 03/M ³ — Rs. 6,80,611 = 00					
(14) Cont. of un-reinforced Pcc pavement — vide this MB P. 8 = 90.00 M ³ @ Rs. 6759 = 54/M ³ — Rs. 6,08,359 = 00					

Continuation

Rs. 25,99,003=00

12

[illegible]

Continuation