

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Road from Grangti					
to Lo25 under Head					
MMGSY (Sc)					
Name of Agency -					
Seema Kumari					
Krishna Enterprises					
Prop - Seema Kumari					
At - Vill - Mahulda					
P.O + P.S. -					
Salaiya, Distt -					
Aurangabad.					
Agreement No. -					
68/MMGSY/Sc/SBD/					
2020-21					
Date of commencement -					
16.09.20					
Date of Completion -					
15.06.21					
Date of measurement -					
10.11.20					
(1) E/W in excavation					
for found. of structure					
- - - etc (1x4.00m span RCC ch)					
Abut - 2x8.45m x 3.26m x 1.60m					88.15 m ³
R/wall - 4x2.31m x 2.95m x 1.60m					43.61 m ³
					131.76 m ³

2nd on A/c Bill

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of Work - Const. of Road</u>					
<u>From Gungati to WRS</u>					
<u>Under Head MMHSY (S)</u>					
<u>Name of Agency - Krishna Enterprises,</u>					
<u>Prop - Seema</u>					
<u>Kumari, At - Vill - Mahuli,</u>					
<u>P.O. P.S. - Saldiya, Dist -</u>					
<u>Aurangabad,</u>					
<u>Agreement No. - 68/MMHSY/SC/SBB/</u>					
<u>2020-21</u>					
<u>Date of Commencement - 16.09.20</u>					
<u>Date of Completion - 15.06.21</u>					
<u>Date of measurement - 20.2.21</u>					
<u>(1) Const of C.S. B. 9x2</u>					
<u>--- etc</u>					
<u>6x30.00mx 4.05mx 0.20m² 145.80m²</u>					
<u>6x30.00mx 4.05mx 0.20m² 145.80m³</u>					
<u>6x30.00mx 4.05mx 0.20m² 145.80m³</u>					
<u>6x30.00mx 4.05mx 0.20m² 145.80m³</u>					
<u>7x30.00mx 4.05mx 0.20m² 170.10m³</u>					
<u>753.30m²</u>					
<u>(2) Const of Sub. grad & Shal. work</u>					
<u>10x30.00mx 2x 1.36mx 0.20m² 163.20m²</u>					
<u>10x30.00mx 2x 1.36mx 0.20m² 163.20m²</u>					
<u>11x30.00mx 2x 1.36mx 0.20m² 179.52m²</u>					
<u>505.92m²</u>					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
($\frac{1}{28}$) E/W in excavation for found. of Structure - etc					
Qty vide TMB					
Page No. (10) - 206.40 m ³					
@ ₹ 305.42/m ³ ————					₹ 63039.00
($\frac{2}{29}$) Plv P.C.C M15 in open found. -- etc					
Qty vide TMB					
Page No. (10) - 23.21 m ³					
@ ₹ 4155.80/m ³ ————					₹ 96486.00
($\frac{3}{30}$) Plv P.C.C M20 in open found. -- etc					
Qty vide TMB					
Page No. (11) - 130.15 m ³					
@ ₹ 4608.69/m ³ ————					₹ 599821.00
($\frac{4}{31}$) Plv P.C.C M20 in sub- structure -- etc					
Qty vide TMB					
Page No. (11) - 120.00 m ³					
@ ₹ 4821.28/m ³ ————					₹ 578554.20
($\frac{5}{32}$) Supply, F.H.P & pipe H4SD bar in R.C.C. work -- etc					
Qty vide TMB					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No. (14) - 02 No.					
@ ₹ 9187.82/No. —					₹ 18376.00
(17/10) Layer cement					
Concrete pipe N.P.B					
300 mm ϕ — — etc					
Qty in de T.M.B					
Page No. (15) - 40.00 m					
@ ₹ 726.48/No. —					₹ 29059.00
(18/8) + Const of G. S. S. 9mm					
— etc					
Qty in de T.M.B					
Page No. (17) - 753.30 m ³					
@ ₹ 1685.36/m ³ —					₹ 1269582.12
					₹ 3751332.00
Add 12% G. S. T. — (+) ₹					450160.00
Add 1% Labour cen. — (+) ₹					37513.00
					₹ 4239005.00
Less 0.11% below — (-) ₹					4663.00
					₹ 4234342.00
Less Arrears Payment — (-) ₹					1890364.00
Thanks					
20.2.21					₹ 2343978.00
J.B.					
Material Statement -					
(1) G. S. B. material -					
53-9.5 mm - 482.11 m ³ @ 620.62/m ³					
9.5-2.36 mm - 192.84 m ³ @ 514.58/m ³					

