

Schedule XLV-FORM No. 134

35

Particulars Details of actual measurement Contents of area

4th and final Bill

N/w - Construction of road from
Birendra Sah Ke Dulcan to
Brajnandan Thakur Ke Ghes Tak

Agency - Adarsh Construction

Agg. No - 188 SPSD / 2019-20

Date of start - 14.09.2019

Date of Completion - 13.09.20

Actual Date of Completion - 27.10.20

Date of Measurement - 27.10.20

1/2

Providing, laying, spreading
and Compaction of B.M. Gr. III
do do. Cap. Job

In bet. ch. 15.0 to 65.0

Missed Length and

Qty. of Page 17 SL Pg.

$1 \times 20.0 \times 3.75 \times 0.075 = 5.625 m^3$

Add Previous work

do. Qty

(+)

311.345 m³

Total -

316.97 m³

Schedule XLV-FORM No. 134

50

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	Rs.	79,63,476.58
				Rs.	77,48,850.58
with 155 bituminous					
Carpet do. do 60 JTB					
Qty. work P 39 81 18/46					
28.125 M ²					
@ Rs. 253.89/m ²				A	7104
					7140.65
				Rs.	77,55,991.23
Less 10% below m.					
Schedule rate (-)					775,599.12
				Rs.	69,80,392.11
Less Previous					
Payment (-)					48,33,708.00
Net Payable Amt. B.					21,46,684.11
Say Rs.					21,46,684.00

Total Amt. Rs.	78,70,617.20
Less 10% below on g/r (-)	7,87,061.72
Rs.	70,83,555.48
Less Previous Payment (-)	48,33,708.00
Net Payable Amount. B.	22,49,847.48
Say Rs.	22,49,847.00

For
10.02.21
A.E.

13/3/21
E.C.

27/10/20
S.C.