

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd and final Bill					

Name of work - Construction
of Road from Tekuna PWD
pakki sadak kumbh Bani Bari
to Mahendra Tanti House
via Paswan Jola.

Total Length - 1.845 K.M

Scheme :- MMBR/SC/2017-2018

Block - Pratapganj (Supani)

Name of Agency - Abhishek Kumar

Agreement No. - S.B.D/2018-2019

(i) Construction cost Rs 10,40,036/-

(ii) Yearly maintenance cost Rs 53,973/-

Total Agreement 11,25,809/-

Date of start - 29/12/2018

Date of completion - 28/12/2019

Actual Date of completion - 26/06/2020

Date of Entry - 10/02/2021

Current Measurement - Nil

M. B. D. 2021
Pratapganj

3rd and final Bill

ABSTRACT OF COST

(1) Reference Benchmark.

QRT.M.B.P. 22 = 2.00 No

Continuation

@ 21- 4878 = 45/each Rs 9757200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Reference pillar					
Q.V.M.B.P. (22) = 7100 Nos					
Q.R. 2261 = 70/each R					15832 =
③ Clearing and grubbing					
Road land etc. do.					
Q.V.M.B.P. (22) = 0.64575 Hect					
Q.R. 50148 = 62/Hectare R					32383 =
④ Box Cutting Existing					
on Brick Soling etc					
Q.V.M.B.P. (22) = 87.375 M ³					
Q.R. 77 = 70/M ³ R					6789 =
⑤ Construction of embankment					
with material obtained					
from borrow pits lead					
up to 1000 M. etc.					
Q.V.M.B.P. (22) = 910.022 M ³					
Q.R. 155 = 73/M ³ R					141718 =
⑥ Construction of embankment					
with material obtained					
from borrow pits lead					
up to 100 M. etc.					
Q.V.M.B.P. (22) = 2123.3849 M ³					
Q.R. 134 = 97/M ³ R					286593 =

Continuation

R 493072 =

Sch. XLV—Form No. 134 ³⁵ Q.F.R. 11526108 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) 15 mm thick cement painted plaster in 100 (1:4) over New Bto surface					
Q.W.N.B.P-27 = 117.91 m ²					
Q.R. 244 = 59/m ² - R.L. 28840 =					
Total R.L. 11554948 =					
Less for @ 10% below as per Agreement R.L. 11554952 =					
Total R.L. 10399453 =					
Less for previous payment R.L. 8482653 =					
Total R.L. 1916800 =					
The work has been					

Completed as per
specification and
Direction of E.I. and
final Bill is submitted
for further Action.

M. 10/02/2021
10/02/2021
10/02/2021

10/02/2021
10/02/2021
10/02/2021

Continuation