

NABARD

M.B.No-467

20-21

Shedule XLV Form No. 134.

नक्सामा र स्थल कोटि मालिवा सु गोपालपुर
चौर सिचा टोला तक

DIVISION

प्रमंडल. गोगरी

SUB-DIVISION

अवर प्रमंडल. गोगरी

M.B.No-467

Measurement Book

Rajeev Kumar

प्रमाणित किया जाता है कि इस
मापी पुस्त में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिस
की अरविन्द कुमार, सहायक अभियंता
ग्रामीण कार्य विभाग कार्य अवर
प्रमंडल, शोहरा का निगते किया
जाता है।

25.9.20

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
प्रमंडल-गोहरा

25/9/20

Sch. XLV-Form No. 134

प्रमंडल, गोहरा DIVISION

अवर प्रमंडल शोहरा SUB-DIVISION

MEASUREMENT BOOK

No.

467

Name of Officer _____

Date of first entry _____

Date of last entry _____

1.
Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road from Navajit school choti malia to Gopalpur chaurakia tola tak.					
Name of Agency - Rajeev Kumar Adol - Chitragupta Nagar, Patna					
Agreement No:-					
Date of Start - 02.12.2018					
Date of Completion - 01.12.2019					

Record Measurement					
Date -					
1. Setting out pillar					
Prvg. & fixing of marking benchmark pillars etc-do-					
do-all comp. job -					
1.020 Km.					
2. clearing & grubbing road land (By manual means) including uprooting wild vegetation, grass bushes etc-do-do-all					
Comp. job					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C. Bill					
ABSTRACT OF COST					
Date - 08.03.2021					
1. Setting out pillars					
Pvg. & fixing of working					
benchmarks pillars etc.					
do-do-all comp job					
qty. vide T.M.B.P. (1)					
1.020 km.					
QRS. 31025 = 64/km. — Rs.					31,64/-
2. clearing & grubbing					

road land (By manual					
means) including uprooting					
wild vegetation, grass, bushes					
etc-do-do-all comp job					
qty. vide T.M.B.P. (2)					
0.36 Ha.					
QRS. 50,148 = 62/Ha. — Rs.					18,053/-
3. Const of embankment with					
material obtained from					
borrow pits with a lift					
upto 1.5m etc do-do-all					
comp job					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17. Pvg. 2 laying R.C.C. pipe					
NP3 for culverts on right					
class bedding etc-do-do.					
all comp. job					
Qty. vide T.M.B.P. (9)					
7.50 m					
QRs. 3922 = 27/m					Rs. 29,417
18. plastering with cement					
mortar (1:4) on brickwork					
in substructure etc-					
do-do-all comp. job					
Qty. vide T.M.B.P. (9)					
66.851 m ²					
QRs. 191 = 38/m ²					Rs. 12,794
19. Pvg. 1:5 mm cement					
punning including curing					
carriage, of water etc-do do					
all comp. job					
Qty. vide T.M.B.P. (9)					
14.220 m ²					
QRs. 49 = 03/m ²					Rs. 6,971
					Rs. 67,62,239
less 0.05% below (as per assn)					Rs. 3,381
					Rs. 67,58,858

08.03.2021

J.E.

Continuation

08/3/2021

A-E

भारतीय गैर न्यायिक INDIA NON JUDICIAL

भारत

एक हजार रुपये

रु.1000

ONE THOUSAND RUPEES

Rs.1000

AGREEMENT No- S.B.D of 2018-19

AC 091061

BIHAR 5309 12/18

1000x1000

राजीव कुमार

Construction & 5 Years Maintainance of Road From Nabsrijit School Choti Malia to Gopalpur Chourasia tola tak under Gogri Block in Khagaria District. (NABARD)

Name of Agency :-

Rajeev Kumar

Add.- Chitragupta Nagar, Teacher's Colony, P.o-Lohia Nagar, Kankarbagh, Patna District Patna (Bihar)

Date of Commencement :-

02-12-18

DD	MM	YYYY
DD	MM	YYYY

Time of Completion :-

01-12-19

Estimate Cost. :-

Rs- /-

Agreement Value :-

Rs- 66,23,274/- @ 0.05 % Below

Earnest Money :-

Rs /- (Details Attached)

Performance Security :-

Rs- /- (Details Attached)

This Agreement made the Date / /2018 between EXECUTIVE ENGINEER RURAL WORKS DEPARTMENT, WORKS DIVISION-GOGRI Hereinafter called the Employer of the first part and Rajeev Kumar , Add.- Chitragupta Nagar, Teacher's Colony, P.o-Lohia Nagar, Kankarbagh, Patna District Patna (Bihar) hereinafter calle'd "the contractor of the other part" Executive Engineer RWD Works Division Gogri Whereas the Employer's is desirous that the contractor execute Construction & 5 Years Maintainance of Road From Nabsrijit School Choti Malia to Gopalpur Chourasia tola tak under Gogri Block in Khagaria District. (NABARD) , A hereinafter called "the Work" and the Employer has accepted the Bid by the Contractor for the execution of Such works and the remedying of any defects therein, at a Cost. of Rs. 66,23,274/- (Sixty Six Lakh Two Three Thousand Two Hundred Seventy Four Only)

Contractor Concern.

Executive Engineer
Rural Works Department
Works Division-Gogri

12-12-18
12-12-18
12-12-18

