

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

NO. and (These four lines should of the measurements relating to each work).					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Ist R/A Bill</u>				
Name of work —					
	Const of				
	road from T04				
	(Madarsa chowk)				
	to Khikhiroya				
	dala, in Grama				
	Block.				
	Head — mmsy.				
Agency — Jai					
	Prakash Pdt.				
Date of work —					
	03-02-2020				
Time required —					
	02-02-2021				
Agree. value —					
	Rs 8158867-00				
	@ 0.07 % below.				
Length — 0.980 km.					
Agree. No — 61/2019-20					

Continuation

प्राणीत फेरी विला ८/१००

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = $\text{Rs } 2697086.00$
(11) Prov. & laying m.s.s.					
13					
Qty P. (11)					
					$= 1711.25 \text{ m}^2$
					$\text{Rs } 268.02 / \text{m}^2$
					$= \text{Rs } 458649.00$
(12) Prov. & fixing of typical					
23					
masonry board.					
					B.F
Qty P. (13)					
					$= 21 \text{ m}$
					$\text{Rs } 11788.00 / \text{m}$
					$= \text{Rs } 23578.00$
(13) B/W excavation in					
30					
found. Area					B.F
Qty P. (13)					
					$= 37.88 \text{ m}$
					$\text{Rs } 285.71 / \text{m} = \text{Rs } 10823.00$
(14) Sand filling in found.					
31					
					B.F
Qty P. (13)					$= 4.11 \text{ m}$
					$\text{Rs } 455.62 / \text{m} = \text{Rs } 1873.00$
(15) Prov. P.C.C. m.u. in					
33					
found.					B.F
Qty P. (13)					
					$= 6.3 \text{ m}$
					$\text{Rs } 7678.95 / \text{m} = \text{Rs } 48454.00$

Continuation

~~Rs 5433~~
3240463.00

प्रमाणित किया जा रहा है

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF = Rs 3240163.00	
(16) pour. R-c-c m ²					
38 grade concrete in box					
coll -				BIF	
qty P. (14)				= 37.35 m ³	
				@ Rs 9687.91 / m ³	
				= Rs 361843.00	
(17) back filling					
39 behind Ab, -				ERT	
qty P. (14)				= 21.60 m ³	
				@ Rs 3907.98 / m ³	
				= Rs 84402.00	
(18) S/F/F HYSD bar					
42 reinforcement -				BIF	
qty P. (14)				= 2.645	
				@ Rs 77510.10 / MT	
				= Rs 205076.00	
				T = Rs 3891784.00	
				less @ 0.07% =	
				2724.00	
				T = Rs 3889060.00	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R-F = Rs	38,890	60 - .00	
Less Payment					
Page (ID) = G)			12,022	73 - .00	
		Net = Rs	26,868	837.00	
VPSml					
21-1-21					
OB					

Consume royalty material

- | | | | |
|-------|----------------------------------|---|-----------------------|
| (i) | Coarse Sand | - | 90.00 m ³ |
| (ii) | Stonemud | - | 378.00 m ³ |
| (iii) | Stone screening | - | 33.30 m ³ |
| (iv) | Stone chips | - | 46.20 m ³ |
| (v) | Bitumen Emulsion (SS) | - | 1.45 t |
| (vi) | Bitumen Emulsion (RS) | - | 0.47 t |
| (vii) | Bitumen (S-gel) | - | 3.25 t |

Wend 21.1.21
OE

Continuation