

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - 547/जमुई, दिनांक - 16.03.2021

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
मुख्यमंत्री ग्राम सम्पर्क योजना,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (Sc) के अन्तर्गत कराये गये कार्यों के विरुद्ध में
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सम्पर्क योजना (Sc) के अन्तर्गत कराये गये कार्यों का मापीपुस्त के आधार पर संलग्न सूची में अंकित, पथों में आवंटन कुल 176.89683 (एक करोड़ छियहत्तर लाख नेवासी हजार छः सौ तेरासी) रू० की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०: 1. प्रपत्र।
2. उपयोगिता पत्र।

विश्वासभाजन

16/3/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल,

जमुई।

16/3/21

R.W.D. Works Division, Jamui

FORMGFR 19-A

[See Government of India's Decision(I) below Rule- 150]

Form of Utilization Certificate UP TO The Month of March 2021 (16.03.21)

MMGSY (Sc) PROGRAMME Fund

PIU-Jamui

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lakhs Rs.)		Amount Received(in lakhs Rs.)	Particulars
		Ltr.No.	Date		
01.	MMGSY (Sc) Programme Fund	Ltr.No.147, Ltr.No.169, Ltr.No.190, Ltr.No.07, Ltr.No.13 Ltr.No.29	Date 09.09.20 Date 29.09.20 Date 07.12.20 Date 19.01.21 Date 04.02.21 Date 04.02.21	25.71772 Lakh 30.36290 Lakh 32.38950 Lakh 279.34019 Lakh 118.93964 Lakh 120.56754 Lakh	Certified that out of Rs 607.41749 lakhs of grants in aid sanctioned during till date in favour of E.E., R.W.D., Works Division, Jamui a sum of Rs 607.41749 lakhs has been utilized for the purpose of MMGSY(Sc) PROGRAMME Fund as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 lakhs at the end of the period under report.
Total by BRRDA				607.41749	

02. Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been due fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of checks exercised :-

- Works have been supervised by Executive Engineer/SuperIntending Engineer.
- Periodical inspection has been done tested by Executive Engineer/SuperIntending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Excutive Engineer.
- All other codel formalities have been observed.

03. Physical Progress achived :-

- construction of road Works.
- construction of C.D. Works.

Sr. Divisional Accounts officer
R.W.D., Works Division, Jamui

Excutive Engineer
R.W.D., Works Division, Jamui

RWD Works Department
Works Division, Jamui

MMGSY(Sc) Allotment Requisition

S.N	Year	Name of Road	Name of Contractor	Administrative Approval (A.A)		Agreement Amount (in Lakh)		Allotment Received (in Lakhs)	Total Expenditure As per MIS (in Lakhs)	Total Measurement Booked	Current Demand (in Lakhs)	Remarks
				Length (K.M)	Amount (in Lakh)	Construction Cost (in Lakh)	5 Year Routine Maintenance					
1	2	3	4	5	6	7	8	10	11	12	13	14
1	2019-20	Lathlath MMGSY Road To Mushari	Mukesh Kumar	2.350	179.170	124.08873	20.12921	30.32826	30.32826	56.35869	26.03043	GSB, CD & WBM Grd- iii work in Prog.
2	2019-20	Bijnahi Gaon to Katauma Halt Panaiya Road	Ashok & Co. Nivas Pvt. Ltd	2.000	154.080	106.39157	15.96758	0	0	28.51705	28.51705	GSB and CD in Prog.
3	2019-20	PWD Khaira Sono to Baghaktaur Middle School	Diwaker Singh	1.000	75.730	90.02960	17.25508	0	0	17.34402	17.34402	GSB Completed
4	2019-20	Kenuhat Ratampur PWD Road to Karnatars-Gauraghat	BIBHAS KUMAR SINGH	2.200	172.060	122.38981	19.35363	66.5923	66.5923	89.74681	23.15451	PCC in Prog.
5	2019-20	Jamui Sikandra PWD Road near Nahar to Patamber Road	Sudesh Kr. Singh	3.000	215.900	125.68085	24.6573	19.95561	19.95561	101.80643	81.85082	GSB Gr. III
											176.89683	

work 16/3/21

Executive Engineer
Rural Works Department
Works Div. Jamui

16/3/21