

Name of officer श्री अशोक कुमार शर्मा
श्री अशोक कुमार शर्मा
 Date of first entry 24/11/2017
 Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 ¹ / ₂ on A/c Bin					
Name of work:- Construction of Road from Benar					
Mahmudaabad Road					
To Benar					
Agency:- M/s Puga Construction					
Agreement No:- SBD 51/2019-20					
Date of commencement:- 13/11/2019					
Date of completion:- 12/08/2020					
Actual Date of Completion:- 25/09/2020					
Date of entry:- 06/01/2021					

Item			
(1) Excavation for			
Structure do work			
2 x 9.10 x 2.13 x 1.60			62.025 m ³
4 x 1.760 x 1.92 x 1.60			21.626 m ³
1 x 7.50 x 1.235 x 0.150			83.651 m ³
(2) Road Sand Filling			
do do work			
1 x 7.50 x 1.30 x 0.10			0.975 m ³
(3) Roadwork for in			
formation 15 do work			
2 x 9.10 x 2.13 x 0.20			7.753 m ³
4 x 1.76 x 1.92 x 0.20			2.702 m ³
1 x 7.50 x 1.235 x 0.150			1.389 m ³

Continuation Total = 11.845 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) Prov. 600 mm circle					
		d	d	8u	
2 NO CUTMBP-20					
		@	4499.72/m		\$ 8999.44
(29) Prov. 800 x 800					
		d	d	8u	
2 NO CUTMBP-20					
		@	6094.33/m		\$ 12188.66
(30) Prov. 600 x 450 - 4u					
		d	d	8u	
2 NO CUTMBP-20					
		@	4419.98/m		\$ 8839.96
(31) Prov. not applied					
		d	d	8u	
142.40u ² CUTBP-20					
		@	850.83/m ²		\$ 121158.72
(32) Prov. 600 x 600					
Board d d 8u					
3 NO CUTMBP-20					
		@	10778.5/m		\$ 32334.50
					\$ 448056.12
Less as agg @ 10% below					\$ 448056.12
					403250.51
Less as previous part					\$ 180808.11
					Net \$ 222443.90
(40)					

Continuation

26/01/2024
 27/03/24
 28

[illegible]