

4th and Last Bill of Const. Work

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Bandra Mutlupur Sadak to					
Riparpotiya Yadav Tola.					
Agency:- Ashok Kumar Thakur					
Kelhanta (Darbhanga)					
Agr. No:- 114 SPB / 2019-20					
Agr. Value:- ₹ 3393095/-					
Date of start:- 19.12.2019					
Date of Completion:- 18.09.2020					
Actual date of Completion:- 10.03.2021					
Date of Measurement:- 10.03.2021					
<u>Work done</u>					

① Providing and applying primer					
to Cont over WBM Surfn CH-15440-479M					
$9 \times 90.0M \times 3.75M = 1012.50M^2$					
$1 \times 15.0M \times 3.75M = 56.25M^2$					
$1 \times 90.0M \times 3.75 + 6.0 \times 3.75 = 135.00M^2$					
$1 \times 11.0M \times 3.75M = 41.25M^2$					
CH:- 636M to 999M					
$5 \times 90.0M \times 3.75M = 562.50M^2$					
$1 \times 90.0M \times 3.75 + 6.0 \times 3.75 = 135.00M^2$					
$1 \times 90.0M \times 3.75M = 112.50M^2$					
$1 \times 90.0M \times 3.75 + 4.75 \times 3.75 = 117.50M^2$					
Continuation					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				61 R	6646183=
(46) 42 Providing and fixing 600x450mm rectangular beam					
Qty. vide T.M.B.P. (39) = 2 No					
		4706	25	4	9412=
(47) 48 Providing and laying of bituminous thermoplastic paint					
Qty. vide T.M.B.P. (39) = 122.25 m ²					
		255	40	11	26101328=
(48) 49 Providing and laying of bituminous applied thermoplastic paint					
Qty. vide T.M.B.P. (39) = 62.14 m ²					
		820	68	11	50876=
(49) 51 Providing and fixing and the in main drainage					
Qty. vide T.M.B.P. (41) = 15 No					
		800	30	each	R 36014=
					R 6843823=
Add Labour	Cess @ 1%		+		R 68438=
	GST @ 12%		+		R 821259=
					R 7733520=
Less 10% as per Agreement					R 773352=
					R 6960168=
Less previous payment vide					4294647=
					T.M.B.P. (33) R 90853=

Continuation

R 2665521=

Scanned with CamScanner