

Rural Works Department

NABARD (State Scheme) Allotment Requisition Format

Name of Division: Executive Enigneer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment received (in Lacs)	Total Expenditure in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in KM)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Construction and Five Years Maintenance of Road From Faridpur Pasahi More to Chak Musa Bhavani Mandir PMGSY	Neer Gagan Construction Pvt.Ltd	4.140	331.66898	298.42096	33.24802	98.15319	96.04215	154.36116	58.31901	Work in Progress
Total					331.66898	298.42096	33.24802	98.15319	96.04215	154.36116	58.31901	

Arvind
18.3.21

D.A.O

Rural Works Department, Works Division, Danapur

Arvind
18.3.21

Executive Engineer

Rural Works Department, Works Division, Danapur

Arvind
18.3.21

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of **March.-2021**

NABARD

Excutive Engineer Rural Works Department Works Division-Danapur
PIU – E.E, R.W.D.,W.D.-Danapur

Sl.No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Road under NABARD Program Fund	Current Allotment Vide Letter No.-10WE Dt.-08.02.2021	1675.39971	Certified that out of Rs. 1675.39971 lacs received during the years 2020-21 in favour of Ex.Engineer, RWD Bihar, works Division, Danapur sum of Rs. 1667.10335 lacs has been utilized for the purpose of NABARD Program Fund Schemes as given in the margin for which it was Sanctioned and that the Balance of Rs.08.29636 remaining unutilized the end of the period under.
	Total		1675.39971	


2. Certified that I have satisfied myself that the conditions on which the grants –in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.



Kind of Checks exercised :-

- Works have been supervised by Executive Engineer / Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3. Physical progress achieved :-

- Construction of Road Works.
- Construction of CD Works.


18.3.21
D.A.O
Works Division, Danapur
Rural Works Department


18/3/21
Executive Engineer
Works Division, Danapur
Rural Works Department


राज्य भोजनालय फरीदपुर पक्षी भंड
से एक मुसा मवाना भंड P.M.G.S.
तक ५४ निमाण एव 5483 एव-२९१

Schedule XLV-Form No.-134

EXECUTIVE ENGINEER.
DANAPUR.

DIVISION

PHULWARI SHARIF

SUB-DIVISION

MEASUREMENT BOOK

(नवडि) | नीर जंजाग कंसरुमना ५०/१०
N.B → 1350

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
⑫ Clearing and grubbing of Road Land	do	do	do	do	
all complete job.					
V.T.M.B.P.	(58)				
Qty.	2.90 Hec.				
@ Rs. 49809.13/Hec.	Rs. -144446=00/-				
⑬ Providing E/W. with a lift up to 1.5 m and Lead up to 1000 m	do	do	do	do	
all complete job.					
V.T.M.B.P.	(58)				
Qty.	224.725 m ³				
@ Rs. 194.95/m ³	Rs. 43810=00/-				
⑭ Providing E/W. with a lift up to 1.5 m and Lead up to 100 m	do	do	do	do	
all complete job.					
V.T.M.B.P.	(58)				
Qty.	4771.300 m ³				
@ Rs. 151.50/m ³	Rs. 722852=00/-				
⑮ Providing Const. of Subgrade & Earth on shoulder	do	do	do	do	
all complete job.					
V.T.M.B.P.	(58) - Qty. - 2394.000 m ³				
Unit MB. No. 1416 & L.C.R. - (3) - Qty. - 2872.800 m ³					
Total Qty.	5266.800 m ³				
@ Rs. 194.95/m ³	Rs. -1026763=00/-				

Continuation

C/T. — Rs. — 1937874=00/-

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of Cont.</u>					
② Clearing and grubbing of Road Land	do	do	do	do	
all complete job					
V.T.M.B.P.	(58)				
Qty.	2.90 Ha.				
@ Rs. 47809.12/Ha.					Rs. 144446=00/-
③ Providing E/W. with a lift up to 1.5m Road Lead up to 100m	do	do	do	do	
all complete job					
V.T.M.B.P.	(58)				

Qty.	224.725 m ³				
@ Rs. 174.95/m ³					Rs. 43810=00/-
③ Providing E/W. with a lift up to 1.5m. Road Lead up to 100m	do	do	do	do	
all complete job					
V.T.M.B.P.	(58)				
Qty.	4771.300 m ³				
@ Rs. 15250/m ³					Rs. 722852=00/-
④ Providing Const. of Subgrade & Earthen shoulders	do	do	do	do	
all complete job					
V.T.M.B.P.	(58)				
Qty.	2394.000 m ³				
Unit MB. No. 1496 & later (3)					Rs. 2872.80002
Total Qty.	5266.800 m ³				
@ Rs. 174.95/m ³					Rs. 1026463=00/-

Continuation

C/V. — Rs. 1737871=00/-

B/FI — Rs. — 16951926 = 00/-
17095926 = 00/-

73

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/50) Providing border apron					
for bed protection of 6.00 m					
Span R.C.C. slab current					
do do					
all complete to					
V.T.M.B.P. — (64)					
Qty. — 13.840 m ³					
@ Rs. 3492.06/m ³ — Rs. 55354 = 00/-					
Total Rs. — 17151240 = 00/-					
Less 10% Below Agreement (-) — 1715124 = 00/-					
Total Rs. — 15436116 = 00/-					
Less previous Paid Amount (-) — 9604215 = 00/-					
Net Payable Amount — 5831901 = 00					
