

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरभंगा-2

पत्रांक 441 (अ.प्र.)

दिनांक 16-03-2020

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्र०, दरभंगा-2

सेवा में,

सचिव-सह-सशक्त पदाधिकारी,  
ब्राडा-सह-अतिरिक्त मुख्य कार्यपालक पदा०,  
ब्राडा पटना।

विषय:-

शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की अधियाचना के संबंध में।

महाशय,


उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की माँग हेतु अधियाचना अंकित मापीपुस्त के अनुसार विहित प्रपत्र में तैयार कर समर्पित की जा रही है।


अतः श्रीमान् से अनुरोध है कि तत्काल मो०- 426.32784 लाख (कुल चार करोड़ छब्बीस लाख बत्तीस हजार सात सौ चौरासी) मात्र रुपये का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि संवेदकों को भुगतान किया जा सके।

अनु०:-विहित प्रपत्र संलग्न।

  
Divisional Accounts Officer  
R.W.D. Works Division  
Darbhanga-2

विश्वास्भाजन

  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, दरभंगा-2

  
16/3/20

**कार्य प्रमण्डल का नाम:- ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरमंगा-2**

**कार्य अंचल का नाम:- ग्रामीण कार्य विभाग, कार्य अंचल दरमंगा।**

**योजना शीर्ष :- मुख्यमंत्री ग्राम सड़क योजना (न्यून एस0सी0)**

| S. No | Year    | Name of Road                                                  | Name of Contractor   | Administrative Sanction |                  | Agreement Amount (in Lacs) |            | Allotment Received (in Lacs) | Total Expenditure as per MIS | Value of Measurement (in Lacs) | Current Demand (in Lacs) (11-9) | Remarks                       |
|-------|---------|---------------------------------------------------------------|----------------------|-------------------------|------------------|----------------------------|------------|------------------------------|------------------------------|--------------------------------|---------------------------------|-------------------------------|
|       |         |                                                               |                      | Length (in Km)          | Amount (in Lacs) | Main Work                  | Ment. Cost |                              |                              |                                |                                 |                               |
| 1     | 2       | 3                                                             | 4                    | 5                       | 6                | 7                          | 8          | 9                            | 10                           | 11                             | 12                              | 13                            |
| 1     | 2019-20 | Tektar Madupur Road to Madhubani Zila Sima                    | श्री रिनलेख कुमार    | 0.670                   | 54.164           | 48.58515                   | 4.35482    | 14.12565                     | 14.12565                     | 40.35900                       | 26.23335                        | पी0सी0सी0 कार्य पूर्ण         |
| 2     | 2017-18 | Aaga Babu Bagicha to PWD Road.                                | ओम शान्ती कन्स0      | 0.895                   | 63.913           | 51.84532                   | 3.94666    | 13.79388                     | 13.79388                     | 19.70554                       | 5.91166                         | पी0सी0सी0 कार्य पूर्ण।        |
| 3     | 2019-20 | PWD Road Belahi to PWD Road Daini Tola tak.                   | श्री आशिष यादव       | 1.590                   | 131.240          | 115.84655                  | 19.80545   | 48.41670                     | 48.41670                     | 67.37571                       | 18.95901                        | GSB & Gr-III कार्य प्रगति पर। |
| 4     | 2019-20 | Hanuman Nagar Mirjadhin Mushari to Dakshinbary Kamti Tola tak | श्री आशिष यादव       | 1.335                   | 100.970          | 90.28524                   | 5.28292    | 64.23576                     | 64.23576                     | 74.56293                       | 10.32717                        | Gr-III कार्य प्रगति पर।       |
| 5     | 2019-20 | Anas Seth House to Harijan Muhalla Sharma Chowk REO.          | श्री मनोज कुमार राय  | 1.455                   | 109.420          | 92.85265                   | 13.38349   | 0.00                         | 0.00                         | 29.57287                       | 29.57287                        | GSB & Gr-III कार्य प्रगति पर। |
| 6     | 2019-20 | PMGSY Bihari Village Mahendra Baitha to Gosaie Tola           | श्री मनोज कुमार राय  | 1.260                   | 109.780          | 86.86915                   | 12.38375   | 0.00                         | 0.00                         | 38.18020                       | 38.18020                        | GSB & Gr-III कार्य प्रगति पर। |
| 7     | 2019-20 | PMGSY Road to Madhopur Barai Tola                             | श्री मनोज कुमार राय  | 1.255                   | 103.070          | 85.03892                   | 13.81915   | 0.00                         | 0.00                         | 44.71458                       | 44.71458                        | GSB & Gr-III कार्य प्रगति पर। |
| 8     | 2019-20 | L037 Lorika PMGSY Road to Lorika Sima.                        | श्री अतुल कुमार यादव | 0.365                   | 34.131           | 29.66478                   | 2.23162    | 0.00                         | 0.00                         | 17.82919                       | 17.82919                        | GSB & Gr-III कार्य प्रगति पर। |
| 9     | 2019-20 | Bharathi to Kora Panday Tola                                  | श्री सचिन कुमार जैन  | 5.54                    | 419.530          | 372.66549                  | 58.23490   | 0.00                         | 0.00                         | 78.22483                       | 78.22483                        | GSB & Gr-III कार्य प्रगति पर। |
| 10    | 2019-20 | PWD Path Mirjadhin Mushari                                    | श्री लिलावर यादव     | 1.360                   | 103.850          | 91.72922                   | 13.93308   | 16.95931                     | 16.95931                     | 38.04409                       | 21.08478                        | पी0सी0सी0 कार्य पूर्ण।        |
| 11    | 2019-20 | REO Road to Haldari Rola                                      | श्री लिलावर यादव     | 1.170                   | 97.340           | 86.51537                   | 13.42236   | 19.20053                     | 19.20053                     | 43.04835                       | 23.84782                        | पी0सी0सी0 कार्य पूर्ण।        |

9

| S. No | Year    | Name of Road                                 | Name of Contractor  | Administrative Sanction |                  | Agreement Amount (in Lacs) |            | Allotment Received (in Lacs) | Total Expenditure as per MIS | Value of Measurement (in Lacs) | Current Demand (in lacs) (11-9) | Remarks                      |
|-------|---------|----------------------------------------------|---------------------|-------------------------|------------------|----------------------------|------------|------------------------------|------------------------------|--------------------------------|---------------------------------|------------------------------|
|       |         |                                              |                     | Length (in Km)          | Amount (in lacs) | Main Work                  | Ment. Cost |                              |                              |                                |                                 |                              |
| 12    | 2019-20 | PWD Road Mohammad Vikan Ke Ghar to Ram Rola  | श्री लिलापर यादव    | 1.650                   | 125.060          | 108.60007                  | 17.67071   | 20.45860                     | 20.45860                     | 43.09808                       | 22.63948                        | वेस्टीगरीय कार्य पूर्ण।      |
| 13    | 2017-18 | PMGSY Road (Bajlipur Bathiya) to Paswan Tola | श्री रामेश्वर यादव  | 0.875                   | 66.977           | 56.78159                   | 2.19564    | 47.42527                     | 46.85343                     | 55.39086                       | 8.53743                         | कार्य पूर्ण।                 |
| 14    | 2019-20 | Pradip Chowk Mohanpur to Tatma Tola          | मे० मिश्रा ट्रेडर्स | 0.665                   | 52.841           | 48.78150                   | 4.35835    | 19.31842                     | 19.31842                     | 37.10073                       | 17.78231                        | PCC कार्य प्रगति पर।         |
| 15    | 2019-20 | NH-105 to Muslim Tola.                       | श्रीमति निरु झा     | 0.255                   | 20.486           | 16.96180                   | 1.52464    | 0.00                         | 0.00                         | 16.77816                       | 16.77816                        | कार्य पूर्ण।                 |
| 16    | 2019-20 | Karwa Chowk 25 to Sahpur.                    | महेन्द्र कुमार सिंह | 0.720                   | 56.441           | 43.61081                   | 5.52598    | 16.64496                     | 16.64496                     | 29.00090                       | 12.35594                        | WBM Gr-III कार्य प्रगति पर।  |
| 17    | 2019-20 | Munia Chowk to Noniya Tola                   | सविता सिंह          | 0.865                   | 68.51            | 57.62950                   | 5.32800    | 37.65726                     | 37.65726                     | 50.58224                       | 12.92498                        | कार्य पूर्ण।                 |
| 18    | 2019-20 | Ahiyari Got to Mirjapur                      | श्री राजीव रंजन     | 1.595                   | 131.770          | 114.99333                  | 13.07480   | 0.00000                      | 0.00000                      | 20.42408                       | 20.42408                        | WBM Gr-III कार्य प्रगति पर।  |
|       |         |                                              |                     |                         |                  |                            |            |                              |                              |                                | 426.32784                       |                              |
|       |         | Total =                                      |                     |                         |                  |                            |            |                              |                              |                                | 426.32784                       | कुल अधियाचित राशि लाख मात्र। |

R.W.D. Works Division Darbhanga-2

Executive engineer  
R.W.D. Works Division Darbhanga-2

# FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)  
Form of Utilisation Certificate up to the month of March -2021  
M.M.G.S.Y. S.C (New) Yojna Year 2020-21

PIU.....

| Sl. No | Name of Scheme                                         | Sanction No. & Date with Amount (in Rs. Lakh)                              | Amount Received (in Rs. Lakh) | Particulars                                                                                                                                                                                                                                                                                                                                                               |
|--------|--------------------------------------------------------|----------------------------------------------------------------------------|-------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | Construction of Rural roads under MMGSY, S.C.... (New) | Additional CEO-cum-Secretary BRRDA, Patna. CFMS Lt No-29 we dt.-01.03.2021 | 7386.89384                    | Certified that out of Rs 7386.89384 Lakh received up to years-2020-21 in favour of Ex. Engineer RWD Bihar work division Darbhanga-2 a sum of Rs 7372.23477 Lakh has been utilized for the purpose of MMGSY (S.C) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 14.65907 Lakh remaining unutilized at the end of the period under. |
|        | Total                                                  |                                                                            | 7386.89384                    |                                                                                                                                                                                                                                                                                                                                                                           |

2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

## Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Constructions materials have tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer
- All other codal formalities have been observed.

## 3. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

*[Signature]*  
D. A. O.

R.W.D. Works Division  
Darbhanga-2

*[Signature]*  
Executive engineer,  
R.W.D. Works Division  
Darbhanga-2  
16/03/21