

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W-8 Const. of road from P.M.G.S.Y road Basic School Chail wa to Musahar Tola Sahpur Under mm G.S.Y (S) Block Kucharkote Agency- M/S Rana Construction At + Po - Bairia Distt. East Champaran Agreement No 16/ S.B.D mm G.S.Y (S) 2017-2018					
Agreement Value				2,14,87,339/-	
Date of commencement of work				14-02-2017	
Date of completion				13-02-2018	

Date of actual completion 15-1-2021

Further measurement

Nil.

~~6000~~
20/3/21
ME

~~1500~~
20/3/21
JB

A Bstract of cost

① Const. of bench mark and

reference pillar as per

specification B.D

Qty V.T.M.B.P-① 2.337 km

Rs 12836/- 191 km - Rs 24,998/-

② Clearing and grubbing

Road land including up

rooting wild vegetation -

Continuation

Qty V.T.M.B.P-① 0.53 Hed

Rs 382.52/- 9.5 Hed - Rs 20,274/-

Rs 50,272/-

B.F. No. 191/12-43220

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30) Providing Weep hole in Brick masonry with 100mm dia tube - at 13.5					
Qty VTM BP (18) 245					
Rs 106266/- each					Rs 256020
(31) Providing and laying 1000mm dia R.C. pipe 1/2 Single row - at 13.5					
Qty VTM BP (18) 30.00m					
Rs 38355.91/m					Rs 1,15,077
					Rs 1,98,300.69 = 00

Less 0.25% ad. per agg. work (-) 48.075 =					
					Rs 1,91,81,994 = 00
Deduct Previous Payment (-) 172,75,034 = 00					
					Rs 19,06,960 = 00

60000/-
25/12/12
DE

14m
20-3-21
J-E

200
20/12/12
DE

Continuation