

W. N. B. S. I
S. C.

Deo kind uphar path to Lakshy

Bigha 78 43 ~~Path~~ any

Schedule XLV-Form No. 134

conducted 31/7/41-41, 21/8/41 and 1/9/41 DIVISION
618740-7514

21/8/41, 21/9/41, and 31/9/41 - SUB-DIVISION
5112

MEASUREMENT BOOK 678

21/9/41 → Sanjosh Grop

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work : Deekund					
Uphara Path to lakshu					
Bighe -					
Name of Agency : Santosh Gop					
Vill. Konikutti. P.O -					
Belgar P.S. Mehandiya					
Dist - Aurangabad					
Agreement No : 11 SBD / MMGSY SC / 2020-2021					
Date of Commencement - 12/06/2020					
Date of Completion - 11/03/2021					
Date of measurement - 10/03/2021					
work done details					
(1/2) Providing & Fixing					
of working benchma-					
- etc etc do do all comp.					
Benchmark Pillars					
Qty 1 No.					
Reference Pillars					
Qty 3 No.					
(2/3) clearing and grubbing					
Road Land etc do do-					
all Comp. Job.					
2 x 6 x 30 x 3.50 = 1260 m ²					
2 x 2 x 30 x 3.50 = 420 m ²					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2×3	$\times 30$	$\times 3.50$	$= 630 \text{ m}^2$
		2×5	$\times 30$	$\times 3.50$	$= 1050 \text{ m}^2$
		2×6	$\times 30$	$\times 3.50$	$= 1260 \text{ m}^2$
		2×2	$\times 30$	$\times 3.50$	$= 420 \text{ m}^2$
		2×3	$\times 30$	$\times 3.50$	$= 630 \text{ m}^2$
		2×1	$\times 30$	$\times 3.50$	$= 210 \text{ m}^2$
		2×1	$\times 5$	$\times 3.50$	$= 35 \text{ m}^2$
					5915 m^2
					$= 0.59 \text{ Hec.}$
$(\frac{3}{6})$ Construction of Sub-					
grade and earthen					
Shoulders to do do-					
all Comp. Job. 10/03/2021					

$6 \times 30 \times$	$\frac{6.82 + 7.72}{2}$	$\times 0.300$	$= 392.58 \text{ m}^3$
$11 \times 30 \times$	$\frac{6.82 + 7.72}{2}$	$\times 0.300$	$= 719.73 \text{ m}^3$
$4 \times 30 \times$	$\frac{6.82 + 7.72}{2}$	$\times 0.300$	$= 261.72 \text{ m}^3$
$1 \times 15 \times$	$\frac{6.82 + 7.72}{2}$	$\times 0.300$	$= 32.71 \text{ m}^3$
			1406.74 m^3
lead up to 1000m			
$1406.74 \times 30\% = 422.02 \text{ m}^3$			
(7) lead up to 100m			
$1406.74 \times 70\% = 984.72 \text{ m}^3$			
$(\frac{4}{8})$ Construction of gran-			
ular sub-base by			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
providing well graded material etc do do					
all Comp. job.					
	5	30	4.05	0.200	11.50 m ³
	8	30	4.05	0.200	194.40 m ³
	3	30	4.05	0.200	72.90 m ³
	2	30	4.05	0.200	48.60 m ³
	1	30	4.05	0.200	24.30 m ³
	2	30	4.05	0.200	48.60 m ³
	1	15	4.05	0.200	12.15 m ³
					522.45 m ³
extra widening on curve					
	$\frac{0+8}{2}$	13		0.200	10.40 m ³
					532.85 m ³
($\frac{5}{7}$) WBM Grading 3:-					
Providing, laying					
Spreading and Comp					
-acting stone etc do					
do-all Comp. job.					
	5	30	3.75	0.075	42.18 m ³
	3	30	3.75	0.075	25.31 m ³
	8	30	3.75	0.075	67.50 m ³
	2	30	3.75	0.075	16.87 m ³
	1	30	3.75	0.075	8.43 m ³
	2	30	3.75	0.075	16.87 m ³
	1	15	3.75	0.075	4.21 m ³
					181.37 m ³
extra widening on curve					
	$\frac{0+8}{2}$	12		0.075	3.60 m ³
					184.97 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/12) Construction of 100 - reinforced plain ce- ment concrete etc. do-do-all comp. job.					
	2	30	3.75	0.160	$= 36 \text{ m}^3$
	1	30	3.75	0.160	$= 18 \text{ m}^3$
	3	30	3.75	0.160	$= 54 \text{ m}^3$
	1	30	3.75	0.160	$= 12 \text{ m}^3$
					120 m^3
Extra widening on curve					
	$\frac{0+8}{2}$	3		0.160	$= 1.92 \text{ m}^3$
					121.92 m^3

(9/10) Prime Coat : Providing and applying Prime Coat etc do-do-all Comp. Job.					
	5	30	3.75		$= 562.50 \text{ m}^2$
	3	30	3.75		$= 337.50 \text{ m}^2$
	2	30	3.75		$= 225 \text{ m}^2$
	4	30	3.75		$= 450 \text{ m}^2$
	1	30	3.75		$= 112.50 \text{ m}^2$
	2	30	3.75		$= 225 \text{ m}^2$
	1	30	3.75		$= 112.50 \text{ m}^2$
	1	15	3.75		$= 56.25 \text{ m}^2$
					2418.75 m^2
Extra widening on curve					
	$\frac{0+8}{2}$	12			$= 48 \text{ m}^2$
					2466.75 m^2

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{10}{11}$) Tack Coat: Providing and applying tack Coat etc do. do. all Comp. Job.					
					$5 \times 30 \times 3.75 = 562.50 \text{ m}^2$
					$2 \times 30 \times 3.75 = 225 \text{ m}^2$
					$3 \times 30 \times 3.75 = 337.50 \text{ m}^2$
					$7 \times 30 \times 3.75 = 787.50 \text{ m}^2$
					$2 \times 30 \times 3.75 = 225 \text{ m}^2$
					$1 \times 30 \times 3.75 = 112.50 \text{ m}^2$
					$1 \times 30 \times 3.75 = 112.50 \text{ m}^2$
					$1 \times 15 \times 3.75 = 56.25 \text{ m}^2$
					2418.75 m^2
extra widening on curve					

	$\frac{0+8}{2} \times 12$				$= 48 \text{ m}^2$
					2466.75 m^2
($\frac{11}{12}$) Providing laying and rolling of close graded premix Surfacing etc do. do. all Comp. Job.					
					$5 \times 30 \times 3.75 = 562.50 \text{ m}^2$
					$3 \times 30 \times 3.75 = 337.50 \text{ m}^2$
					$2 \times 30 \times 3.75 = 225 \text{ m}^2$
					$7 \times 30 \times 3.75 = 787.50 \text{ m}^2$
					$1 \times 30 \times 3.75 = 112.50 \text{ m}^2$
					$2 \times 30 \times 3.75 = 225 \text{ m}^2$
					$1 \times 30 \times 3.75 = 112.50 \text{ m}^2$
					$1 \times 15 \times 3.75 = 56.25 \text{ m}^2$
					2418.75 m^2

extra widening on

$$\frac{0+8}{2} \times 12 = 48 \text{ m}^2$$

$$2466.75 \text{ m}^2$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/6) Construction of sub-grade and earthen shoulders etc do do - all comp. job.					
	2 x 9	30	1.18	0.075	= 47.79 m ³
	2 x 8	30	1.18	0.075	= 42.48 m ³
	2 x 4	30	1.18	0.075	= 21.24 m ³
	2 x 1	15	1.18	0.075	= 2.65 m ³
	2 x 8	30	1.38	0.200	= 132.48 m ³
	2 x 5	30	1.38	0.200	= 82.80 m ³
	2 x 7	30	1.38	0.200	= 115.92 m ³
	2 x 1	30	1.38	0.200	= 16.56 m ³
	2 x 1	15	1.38	0.200	= 8.28 m ³
	2 x 6	30	0.375	0.160	= 21.60 m ³
	2 x 1	20	0.375	0.160	= 2.40 m ³
	2 x 6	30	0.375	0.075	= 10.12 m ³
	2 x 1	20	0.375	0.075	= 1.12 m ³
	2 x 6	30	0.375	0.100	= 13.50 m ³
	2 x 1	20	0.375	0.100	= 1.50 m ³
					520.44 m ³
					lead up to 1000 m
					520.44 m ³ x 30% = 156.13 m ³
(7) lead up to 100 m					
					520.44 m ³ x 70% = 364.31 m ³
(13/28) Providing and laying of a reinforced Cement Concrete etc					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	do-do-all comp. job.				
	$2 \times 4 \times 2.50 = 20 \text{ R.m.}$				
($\frac{14}{4}$)	Construction of emb.				
	- bankment with app.				
	- rolled material etc				
	do-do-all comp. job.				
	E/w calculation as				
	Per graph.				
CH	c/s Area	mean of	length	Quantity	
(m)	m ²	Area m ²	m	m ³	
0	5.550	-	-	-	
50	4.550	5.050	50	252.500	
100	5.454	5.002	50	250.100	
150	6.061	5.758	50	287.875	
200	5.720	5.991	50	299.525	
250	4.750	5.335	50	266.750	
300	4.560	4.655	50	232.750	
350	5.750	5.155	50	257.750	
400	7.390	6.570	50	328.500	
450	3.850	5.620	50	281.000	
500	5.450	4.650	50	232.500	
550	5.650	5.550	50	277.500	
600	7.188	6.419	50	320.950	
650	5.630	6.409	50	320.450	
700	5.725	5.678	50	283.875	
750	4.120	4.923	50	246.125	
800	5.555	4.838	50	241.875	
845	6.208	5.882	45	264.668	
				4644.69 m ³	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$E/w = 4644.69 m^3$
<u>Deduction</u>					
less Subgrade Vide TMBP (7)					$= 1406.74 m^3$
Earthen shoulder Vide TMBP (4)					$= 520.44 m^3$
G.S.B Vide TMBP - (3)					$532.85 m^3$
					$76.20 m^3$
W.B.M Vide TMBP - (3)					$184.97 m^3$
					$57.113 m^3$
P.C.C Vide TMBP (5)					$121.92 m^3$
					$E/w = 1744.44 m^3$
lead up to 100 m					
					$1744.44 m^3 \times 63.63\% = 1109.99 m^3$
(5) lead up to 1000 m					
					$1744.44 m^3 \times 36.37\%$
					$= 634.45 m^3$
($\frac{15}{14}$) Providing and Fitting					
ing logo of mmgsy					
Project etc do-do-all					
Comp. rub.					
					Qty 4 Nos.
($\frac{16}{15}$) Reinforced Cement					
Concrete m/s grade					
etc do-do-all Comp.					
Ordinary k.m stone					
					Qty 2 Nos.
(16) 200 m stone					
					Qty 4 Nos.
($\frac{17}{14}$) Hard Shouldering					
laying brick spleng					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	etc do-do-all Comp.				
	2 x 2	30		$\times 0.250 = 30 \text{ m}^2$	
	2 x 1	30		$\times 0.250 = 15 \text{ m}^2$	
	2 x 3	30		$\times 0.250 = 45 \text{ m}^2$	
	2 x 1	20		$\times 0.250 = 10 \text{ m}^2$	
					100 m ²
($\frac{18}{25}$)	Road marking :- Pro-				
	- Vidling and laying				
	of hot applied thermo-				
	- plastic compound etc				
	do-do-all Comp. Job.				
	2 x 6	30		$\times 0.100 = 36 \text{ m}^2$	
	2 x 5	30		$\times 0.100 = 30 \text{ m}^2$	
	2 x 7	30		$\times 0.100 = 42 \text{ m}^2$	
	2 x 3	30		$\times 0.100 = 18 \text{ m}^2$	
	2 x 1	15		$\times 0.100 = 3 \text{ m}^2$	
					129 m ²
($\frac{19}{26}$)	Road marking :-				
	(P.C.C Portion) Providing				
	and laying of hot				
	applied thermoplastic				
	Compound etc do-do-				
	all Comp. Job.				
	2 x 2	30		$\times 0.100 = 12 \text{ m}^2$	
	2 x 1	30		$\times 0.100 = 6 \text{ m}^2$	
	2 x 3	30		$\times 0.100 = 18 \text{ m}^2$	
	2 x 1	20		$\times 0.100 = 4 \text{ m}^2$	
					40 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{20}{19}$)	Boundary pillar :-				
	Reinforced Cement				
	Concrete m/s grade				
	etc do-do-all comp.				
	Qty 24 Nos.				
($\frac{21}{27}$)	Planting of tree				
	by the road side				
	etc do-do-all comp.				
	Qty 64 Nos.				
($\frac{22}{20}$)	Retro-reflectorised				
	Traffic Sign - Prov-				
	- iding and fixing				
	of retro-reflectorised				
	Cautionary, mandatory				
	etc do do all comp.				
	600mm equilateral				
	& triangle				
	Qty 3 Nos.				
(21)	600mm Circular				
	Qty 2 Nos.				
(22)	800mm x 600mm				
	rectangular				
	Qty 5 Nos.				
(23)	600mm x 450mm				
	rectangular				
	Qty 3 Nos.				
(24)	900mm Side octagon.				
	Qty 1 No.				

Sawar

10/03/2021

J.G

Continuation

10/03/2021

10/03/2021

10/03/2021

Abstract of cost

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2) Providing & Firing of working bench-mark etc do-do-all Comp. Job					
Benchmark Pillars					
1 No (Vide TMBP-1)					
@ Rs 3870 = 61					Rs 3870 = 61
(3/1) Reference Pillars					
3 Nos (Vide TMBP-1)					
@ Rs 1748 = 15					Rs 5244 = 45
(2/3) cleaning and Grubbing Road Land etc do-do-all Comp. Job					
Disg Hrs (Vide TMBP-2)					
@ Rs 51133 = 76					Rs 30168 = 91
(3/6) Construction of Sub-grade and earthen Shoulders etc do-do-all Comp. Job					
422.02 m ³ (Vide TMBP-2)					
156.13 m ³ (Vide TMBP-7)					
578.15 m ³ @ Rs 176 = 58					Rs 102089 = 72
(7) lead up to 100m					
984.72 m ³ (Vide TMBP-2)					
364.31 m ³ (Vide TMBP-7)					
1349.03 m ³ @ Rs 141 = 17					Rs 190442 = 56
(4/8) Construction of gr-					
					Rs 331816 = 25

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- annular Sub-base etc					
do do all Comp. job					
532.85 m ³ (Vide TMBP-3)					
76.20 m ³ (Vide TMBP-4)					
609.05 m ³ @ Rs 2102 = 74					Rs 1280673 = 79
($\frac{5}{9}$) WBM Grading 3:					
Providing laying					
Spreading and com-					
-pacting stone etc					
do-do all Comp. job.					
184.97 m ³ (Vide TMBP-9)					
57.13 m ³ (Vide TMBP-4)					
242.10 m ³ @ Rs 2914 = 27					Rs 705544 = 76
($\frac{6}{13}$) Construction of un-					
reinforced plain					
Cement Concrete etc					
do-do all comp. job.					
121.92 m ³ (Vide TMBP-5)					
@ Rs 5546 = 75					Rs 676259 = 76
($\frac{7}{10}$) Prime Coat: Providing					
and applying primer					
Coat etc do-do all					
Comp. job.					
2466.75 m ² (Vide TMBP-5)					
@ Rs 44 = 58					Rs 109967 = 71
($\frac{8}{11}$) Tack Coat: Providing					
and applying tack					
					Rs 3104262 = 77

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Coat etc do-do-all					
Comp. job.					
2466.75 m ² (Vide TMBP-6)					
@ Rs 15 = 17					Rs 37420 = 59
($\frac{9}{12}$) Providing laying and rolling of close graded premix etc do-do-all Comp. job.					
2466.75 m ² (Vide TMBP-6)					
@ Rs 186 = 44					Rs 459900 = 85
($\frac{10}{28}$) Providing and laying of a reinforced cement concrete etc do-do-all Comp. job.					
20 Rm (Vide TMBP-8)					
@ Rs 957 = 92					Rs 19158 = 46
($\frac{11}{4}$) Construction of embankment with approved material etc do-do-all Comp. job.					
lead up to 100m					
1109.99 m ³ (Vide TMBP-9)					
@ Rs 131 = 03					Rs 145441 = 98
lead up to 100m					
634.45 m ³ (Vide TMBP-9)					
@ Rs 174 = 94					Rs 110990 = 68
($\frac{12}{17}$) Providing and fixing					
					Rs 3977174 = 79

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 Nos	(Vide TmBP-9)				
	@ p 1914				p 36616 = 00
(13) (15)	Reinforced Cement				
	Concrete m/c grade				
	etc de-de- etc Comp.				
	Ordinary b.m. stone				
2 Nos	(Vide TmBP-9)				
	@ p 1920 = 27				p 3840 = 54
(16)	200 m Stone				
4 Nos	(Vide TmBP-9)				
	@ p 540 = 08				p 2160 = 32
(14) (19)	Hard chiseling				
	laying brick Soling				
	etc de-de- etc Comp.				
100 m ²	(Vide TmBP-10)				
	@ p 543 = 78				p 54378 = 00
(15) (25)	Road marking :-				
	Providing and laying				
	of hot applied tar-				
	-moplastic Compound				
	etc de-de- etc Comp.				
129 m ²	(Vide TmBP-10)				
	@ p 735 = 44				p 94871 = 76
(16) (26)	Road marking :-				
	Providing and lay-				
					p 4069041 = 41

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) Lining of lot appl- ied thermoplastic					
etc do-do all Comp.					
40 m ² (Vide TMBP-10)					
@ R 821 = 29					R 32851 = 60
17) (19) Boundary Pillars & Reinforced Cement Concrete m ₁₅ grade etc do-do all Comp.					
124 Nos (Vide TMBP-11)					
@ R 457 = 87					R 10988 = 88
18) (27) Planting of tree by the road side					
etc do-do all Comp.					
64 Nos (Vide TMBP-11)					
@ R 815 = 26					R 52176 = 64
19) (20) Retn. reflectorised Traffic Sign: Pri- -ding and fixing of Retn. reflectorised Cautionary, mandat- ory etc do-do all Comp. etc.					
60 mm equilateral triangle					
8 Nos (Vide TMBP-11)					
@ R 3632 = 20					R 29057 = 60
					R 4194116 = 13

