

Bibash Kumar Sarker  
D.no 16 (S.B.D)

Khaira Gantipura Road Kheria Bazar to  
Malitora

Schedule XLV-Form No. 134

R.W.D (W) T.M.U.

DIVISION

Kheria

SUB-DIVISION

**MEASUREMENT BOOK**

M.B. No. 2739

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement  
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Khaira Ganji Pwrs Road					
Khaira Bazar to mui Total					
Agency:- Birbhum Kumar Sgn					
Vill:- Nimarang Post PST Dist-Jamui					
Agreement No. 16 (SBD) /2020-21					
Date of commencement:- 18/07/2020					
Date of completion:- 17/07/2021					

### Movement

① providing and fixing of working benchmarks pillar

do-do all complete 50h - 1.8 Km.

② clearing and grubbing  
Road and do-do all roads.

$$5 \times 30.0 \times 3.50 = 525.0 \text{ m}^2$$

$$5 \times 30.0 \times 3.50 = 420.0 \text{ m}^2$$

$$5 \times 30.0 \times 3.50 = 525.0 \text{ m}^2$$

$$3 \times 30.0 \times 3.50 = 315.0 \text{ m}^2$$

$$5 \times 30.0 \times 3.50 = 525.0 \text{ m}^2$$

$$4 \times 30.0 \times 3.50 = 420.0 \text{ m}^2$$

$$5 \times 30.0 \times 3.50 = 525.0 \text{ m}^2$$

$$4 \times 30.0 \times 3.50 = 420.0 \text{ m}^2$$

$$5 \times 30.0 \times 3.50 = 525.0 \text{ m}^2$$

$$4 \times 30.0 \times 3.50 = 420.0 \text{ m}^2$$

$$2 \times 30.0 \times 3.50 = 210.0 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① providing and fixing of working benchmarks do - do all complete.					
Qty vide item No - 1					
P. No - 1 T. M. B = 1.8 km.					
@ 328.24 = 980 / km — Rs 5908.5 = w					
② clearing and grubbing Round land do - do all complete.					
Qty vide item No - 2					
P. No . 1 T. M. B = 0.63 Ha					
@ 511.33 = 760 / Ha — — Rs 32214 = w					
③ construction of subgrad. and eastern shoulders. do - do - all complete 50b.					
Qty vide item No - 3					
P. No . 2 T. M. B = 176.566 m <sup>3</sup>					
@ 176.566 = 860 / m <sup>3</sup> — — Rs 31243.5 = w					
④ providing and fixing of typical by M.G.Sy infoa - sign board do - do all complete					
Qty vide item No - 4					
P. No - 4 T. M. B = 2.00 No.					
@ 9329 = 800 / No — — Rs 18660 = w					

Continuation

$$\Rightarrow R\$ = 422394 = w.$$

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
		BA		Rs 422394=₹
<del>5 8+13</del> construction of G.S.R				
do-do all complete work.				
Qty. vicle item no- 5				
P. no. 4.T. M. B = 1312.933 m <sup>3</sup>				
@ 1621 = 640 /m <sup>3</sup>				Rs 2129105=₹
Total				Rs 2551499=₹
Add 12% G.S.T				Rs 306180=₹
Add Labour fees 1%				Rs 25515=₹
				Rs 2883194=₹
Cancelling 23/3/21	10.06% below			Rs 290049=₹
Total				Rs 2593145=₹
By	TS/CS 1204			
			D.E	