

MM95Y (W. B.)

NH-30A (Bhuanpur) PM95Y Road to Udhwaipur

Schedule XLV-Form No. 134

Agency — Ranjan. Engicon Pvt. Ltd. DIVISION

_____ SUB-DIVISION

Measurement Book

233

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from					
NH 30A (Bhupur PMWS road) to					
Udhapur					
Agency - Ranjan Engcon Private Limited,					
Mahatma Gandhi Nagar, Kanti					
Factory road, Near Budha Dental					
College, Kankarbag, Patna,					
Agreement No-04/MBD/2016-17					
Date of commencement (as per work order) :-					30/01/17
Date of completion (as per work order) :-					29/01/18
Date of actual completion :-					In Progress.
<u>T9 NO. 07</u> Cutting of trees including					
Cutting of trunks					El
Girth above 300 mm to 600 mm					
1 X 8 = 8 Nos.					
Total = 8 Nos.					
<u>T9 NO. 09</u> Dismantling of dry brick pitching					
or brick soling					El
1 X 10.00 m X 4.00 m X 0.125 m = 5.00 m ³					
1 X 10.00 m X 4.20 m X 0.125 m = 5.25 m ³					
Total = 10.25 m ³					
By Munsif 25/11/18 J.E					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			8.4	=	10855.952
	1550.00	9.966	28.78	50.00	443.875
	1600.00	5.355	7.661	50.00	383.025
	1622.00	6.783	3.069	22.00	67.518
			Total	=	11750.37 m ³
Deductions: -					
E/W T-9 No-14	V/P-18 of TMB (-)				3802.08 m ³
Subgrade	T-9 No-15, V/P-18 of TMB (-)				3815.70 m ³
-DO-	V/P-28 of TMB (-)				1567.65 m ³
C.S.B. T-9 No-	16, V/P-24 of TMB (-)				10.00 m ³
-DO-	V/P-24 of TMB (-)				6.75 m ³
-DO-	V/P-31 of TMB (-)				1577.41 m ³

WBM Gr-II. T-9 No-17	V/P-19 of TMB (-)				278.45 m ³
-DO-	V/P-24 of TMB (-)				133.15 m ³
-DO-	V/P-25 of TMB (-)				47.29 m ³
WBM Gr-II. T-9 No-18	V/P-19 of TMB (-)				253.13 m ³
-DO-	V/P-25 of TMB (-)				145.80 m ³
-DO-	V/P-25 of TMB (-)				64.16 m ³
			Net total	=	48.80 m ³

T-9 No-19	Construction of embankment with materials obtained	-	-	-	E/I
	Qty V/P-33 of TMB	=			48.80 m ³
		Total	=		48.80 m ³

B. Kumar
 12/05/20
 J.E.
 Total check done
 12/05/20
 J.E.
 Continuation

08/09/20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF = Rs.	19	1,08,827.00
<u>T9.No-43</u>			Brick masonry work in		
<u>43</u>			Cement mortar . . . E/I		
			Qty v/p. 20 of TMB.		
56.30 m ³ @ Rs. 6752.00 per m ³ = Rs.				3	380,138.00
<u>T9.No-44</u>			Brick masonry work in Cement		
<u>44</u>			mortar (1:4) . . . E/I		
			Qty v/p. 20 of TMB.		
39.394 m ³ @ Rs. 7152.30 per m ³ = Rs.					281,758.00
			Total = Rs.	4	4,07,707.36
			Less Payment up to Brol on A/c B/A		10,77,072.36
			v/p. 20 of TMB = Rs.		77,901.15.00

Net total = Rs. 29,80,626.00

Amount as per Affidavit = 14,13,754.00

The work has been completed as per site condition
of instruction of the E.E.

10/06/20
AF

B. Kumar
10/06/20
E.E.

Continuation

Statement of Royalty

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① E.W. 1616.45 M ² @ R. 23/m ² -					53342
② Stone 695.8 M ² @ R. 150/m ² -					104370
③ Sand 23.1 M ² @ R. 25/m ² -					1732
					<u>159446</u>
or, H.C. 41st & 42nd Ball.					
Memo of Payment					
Work done as per M.D. -					10770723=
Less: Previous Payment -					7790115=
Current Ball Amount -					2980608=
Amount as per Allowance -					<u>1413751=</u>
① By S.D. ② & V					113100=
③ By G.T. ④ 20					28275=

③ By L.W. ④ 12					141382
⑤ By C.F.S.T. ⑥ 12					141382
⑦ By S.F.S.T. ⑧ 12					141382
⑨ By S. Fee					37182=
⑩ By Royalty					<u>159446=</u>
				Total	<u>380417=</u>
⑪ By An. done					<u>1033334=</u>
				G.T. Sub.	<u>1413751=</u>

Passed for R. 1413751= (Bounded
for the entire thousand seven hundred
forty one only.)

Pay by An. done R. 1033334= (Ten

hundred thirty three thousand three

hundred thirty four only.)
V. L. 10.2.21

10/12/20
EXECUTIVE ENGINEER
W.D. WORKS DIVISION
BARH