

1st of A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road and CP of Pmmsy Urban ke Ghar to Muslim Tola Eidgah ke Ghar.					
Agency - Rajbanshi Mukesh. Morhapura.					
Agreement No - GI SBI/2020-21					
Date of Work Start - 05.03.2020					
Date of Completion - 04.08.2021					
Reconal measurement = 5/2/21					
H.P.C 1000 mm dia					
Item 1 Earth Work in excavation for found ⁿ of structure as per test & spec.					
H.W. = 27.09					
$H.W. = 2 \times 6.450m \times 1.40m \times 1.50m = 27.09$ Below pipe - $1 \times 4.850m \times 1.53m \times 0.365 = 2.71$ $= 29.80m$					
For same as 2 No H.P.C					
$2NO \times 29.80 m^3 = 59.60 m^3$					

Continuation

Abstract of Cost

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/36) Earthwork excavation for foundation.					
Qty vol e tm BP (1)					
59.60 m ³ @ Rs 269.32/m ³ Rs = 16057.00					
(2/37) Providing M/S pec (1:2:5:5) levelling course in found ⁿ					
Qty vol e tm BP (2)					
9.20 m ³ @ Rs 4914.80/m ³ Rs = 45216.00					
(3/38) Plain/Rec 2 in Substructure Compst.					
Qty vol e tm BP (2)					
67.48 m ³ @ Rs 5637.74/m ³ Rs = 380435.00					
(4/39) Providing and laying Rec brick HPs for culvert					
Qty vol e tm BP (2)					
15.00 @ Rs 3791.07/m ³ Rs = 56866.00					
(5/40) Earth work in excavation for foundation.					
Qty vol e tm BP (2)					
111.71 m ³ @ Rs 269.32/m ³ Rs = 30086.00					
(6/41) Providing Plain/Rec 1 in open found ⁿ					
Qty vol e tm BP (3)					
7.92 @ Rs 4914.82/m ³ Rs = 38925.00					

Continuation

Cts = 567579.00

BFR 21709763-W

[illegible]**Continuation**