

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on ALC bill					
N/W - Const. & Maint. of road					
from Tisi Narsam main					
Road to Jiyaur Rahman					
house under M.M. 0151 (Gen)					
N/A - Dharan Dev Tiwari					
Aqy. No - 107 SBD/2019-2020					
Date of start - 14-03-2020					
Date of comp 13-12-2020					

① Providing & fixing working

B.M. pillar etc.

Qty = 7 Nos

② Clearing & grubbing road
land etc.

$$27 \times 30.0 \times 3.50 = 2835 \text{ m}^2$$

$$1 \times 27.0 \times 3.50 = 94.50 \text{ m}^2$$

$$= 2929.50 \text{ m}^2$$

$$= 0.293 \text{ Hect}$$

③ Const. of embankment with
app. material - approx

12.50

$$2 \times 27 \times 30.0 \times \frac{1.10 + 0.90}{2} \times 0.570$$

$$= 1134 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
In Box	2	27	30.0	0.775	0.10 = 125.55 m ³
	2	27.0	0.775	0.10	= 4.185 m ³
Full width					
	27	30.0	4.05	0.10	= 328.05 m ³
	1	27.00	4.05	0.10	= 10.935 m ³
					= 489.674 m ³
② providing & laying W.B.M.					
Grade III					
	27	30.0	3.75	0.075	= 227.81
	1	27.0	3.75	0.075	= 7.594
					= 235.404 m ³
③					
12-12-2020					
A.E.					

Abstract

- ① providing & fixing of working B.M. pillars etc
Qty vide T.M.B.P. No. ①
= 7 Nos @ R 2500 = 7/1 Nos @ 17505 =
- ② clearing & grubbing road land etc
Qty vide T.M.B.P. No. ①
= 0.29 Hect @ 49496 = 29/Hect
R 14503 =
- ③ const. of embankment with app. materials — as per Td sp.
① 1000 Mtr lead Qty
Qty vide T.M.B.P. No. ②
= 226.80 m³ Continuation
@ R 175 = 11/m³ @ 39715 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Providing P.C.C. M15 in f.m. — as per Tech sp.					
Qty vide T.M.B.P. No. (3)					
= 47.216 M^3 @ Rs 6199 = 08/M ³					
					Rs 2,92,696=
(15) Providing P.C.C. M15 in Sub Structure — etc.					
Qty vide T.M.B.P. No. (4)					
= 22.686 M^3 @ Rs 6709 = 26/M ³					
					Rs 1,52,206=
(16) Providing R.C.C. M20 in Sub Structure — as per Tech sp.					
Qty vide T.M.B.P. No. (4)					
= 6.672 M^3 @ Rs 7081 = 33/M ³					
					Rs 47,247=
(17) Providing and laying R.C.C. M25 in Super structure etc.					
Qty vide T.M.B.P. No. (4)					
= 3.686 M^3 @ Rs 8128 = 87/M ³					
					Rs 29,963=
(18) SIF / placing HYSD bar reinforcement in S/S — as per Tech sp.					
Qty vide T.M.B.P. No. (5)					
= 0.546 MT Limit as per Ass = 0.493 MT					
@ Rs 54436 = 95/MT					Rs 26837=
					Continuation Rs 39,66,115=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.R. 39,66,115
Add 12% GST				B	4,75,934
Add 1% Less				B	39661
					B 44,81,710
Less 0.71% below					
as per A99				B	31,820
					B 44,49,890
<u>Ready</u>					
12-12-2020					
2 E					