

प्रमाणित किया जाता है कि
मापी दूरी में मशीन रेकी 100 एकड़
कर दी जिस पर आम्बानन्द अम्बिवा
सो 370 R.W.D पताही के पदनाम से
निर्दिष्ट किया जाता है

Vinayak
10/7/20
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
मुख्य प्रमण्डल पकड़दयाल
10/7/20

Sch. XLV - Form No. 134

R.W.D. PARARIDAYA DIVISION

R.W.D. PATAHI SUB-DIVISION

Measurement Book

No. 890

Name _____

Date of first entry _____

Date of last entry _____

2nd on A/c bill

Sch. XLV-Form No.134 12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - construction of					
Road from Mahmada					
Road To Mubahar Tali					
Under m.m.c.s.y (S.C)					
Block - Patahi					
Agency - Kr And Sons infra Services					
Private limited					
c/o - Kumud Kumar Singh					
AT - Tola Amar Chatauni					
Road Ys city, Hospital					
Chatauni, Modihari					
Distt - East Champaran					
Agreement No - 89 / SBD / 2020 - 21					
Date of work order - 28-08-2020					
Date of completion - 27-05-2021					
Name of work				17/4/21	ADZ
1. Providing, laying, spreading and compacting Stone aggregate of specific size.					
W.B.M. Crr - III - - - - E/I					
5 Nos x 30.0m x 3.75 x 0.075					42.187 ³ m
5 x 30.0m x 3.75 x 0.075					= 42.187
3 x 30m x 3.75 x 0.075					= 25.312
1 x 10m x 3.75 x 0.075					= 2.812
T =					112.498 ³ m

Continuation

S. A. B.
17/4/21
S.E

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
up to 100 m lead — E/I					
610.604 m ³ vide TMB, P-8					
@ Rs 167 = 41 / m ³ = 10,227.00					
5/5 constr ⁿ of subgrade					
of earthen shoulder with					
approved material obtained					
from borrow pits — E/I					
1779.37 m ³ vide TMB, P-8					
@ Rs 204 = 16 / m ³ = 365276.00					
6/31 Earth work excavation					
for found ⁿ — E/I					
96.976 m ³ vide TMB, P-8					
@ Rs 267 = 32 / m ³ = 26118.00					
7/32 Sand filling in found ⁿ					
as per design — E/I					
7.380 m ³ vide TMB, P-8					
@ Rs 400 = 59 / m ³ = 2956.00					
8/33 constr ⁿ of B/P / ceiling					
in found ⁿ — E/I					
74.002 m ² vide TMB, P-9					
@ Rs 289 = 47 / m ² = 21421.00					
9/34 constr ⁿ of C.C. Pavement					
M15 in levelling course					
as per design — E/I					
15.557 m ² vide TMB, P-9					
@ 5606 = 30 / m ² Rs 87217.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/35 constr ⁿ of Brick masonry work in C.M (1:4) in Head wall — E/I					
67.982 m ³ Vide TMB, P-9 @ Rs 5536 = 33/m ³ - 376371 = 00					
11/36 P/V and Laying 1000mm φ R.C.C. PIPE NP3 for culvert abutments — E/I					
22.50 m Vide TMB, P-9 @ Rs 4066290/m - 915052 = 00					
12/37 P/V with C.M (1:4) in Brick work in Plag Tearing — E/I					
84.838 m ³ Vide TMB, P-9 @ Rs 173 = 03/m ² - 146802 = 00					
13/38 P/V 1.5mm cement pumping abut — E/I					
33.740 m ² Vide TMB, P-9 @ Rs 56 = 14/m ² - 1894 = 00					
14/7 Excavation for road way in Bore cutting abut — E/I					
10.65 m ³ Vide TMB, P-9 @ Rs 74 = 16/m ³ - 790 = 00					
15/9 constr ⁿ of G.S.B by P/V well graded material for Gr-I — E/I					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
653.19m ³	Vide TMB, P-10				
	@Rs 2806=48/m ³				1833165=00
16/10 P/v Laying, Spreading					
& compacting Stone egg					
regate of W.B.M. Crv-3					
E/I					
12.498m ³	Vide TMB, P-12				
	@Rs 3497=74/m ³				393489=00
					Rs 3413888=00
Add G.S.T 12% (+)					Rs 409667=00
Add Labour cess 1% (+)					Rs 234139=00
Add Scaffolding fee (+)					Rs 44142=00
					Rs 3901836=00
Below 0.11% less (-)					Rs 4292=00
					Rs 3897544=00
Less Previous Payment (-)					Rs 1103429=00
					Rs 2794115=00
<i>Signature</i>					
17/4/21					
J.E					
<i>Signature</i>					
17/4/21					
AZ					
<i>Signature</i>					
27/4/21					
Material Statement					
Stone metal =					136.12m ³

Continuation