

Name of work: - Construction of
Road from Mohu Boudh Ram
Pravesh Chaudhary house to
Tareli mahto Ghatat

Name of contractor: P.K. Singh const.

Agst No. - 199 SBD / 2020-21

D.O. Commencement: 07/07/21

D.O. Completion: -

ABSTRACT

1/23 E/work in excavation for
foundation.

vide TMB P.No. 1 - 59.596

vide TMB P.No. 4 - 153.302

212.898 m³

@ Rs 279 = 09 — Rs 59417 = 70

2/24 Providing concrete for
plate / R.C.C in open form

vide TMB P.No. 2 - 9.188

TMB P.No. 4 - 11.352

20.54 m³

Continuation Limit 20.41 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ No 5.557 = 73					B 113433 = 26
<u>3/25 Providing concrete for plain/</u>					
R.C.C in open found. m ² 20					
vide TMB	P. No - 4				46.451
	P. No - 6				3.42
					49.871 m ²
			Limit	49.8 m ²	
@ B 6109 = 20					B 304238 = 16
<u>4/26 Supplying fitting and placing</u>					
HYSD bar in found.					
vide TMB	P. No - 5				0.262 MT
			Limit	0.24 MT	
@ B 51471 = 59					B 12353 = 18
<u>5/27 Plain R.C.C in sub str.</u>					
m ² 20					
vide TMB	P. No - 2				52.046
			3		17.013
			3		5.904
			7		23.94

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		P. m - 7	- 8		263
				107	0.166 m ³
		21m/1 -		99	41 m ³
④ B 6308 = 54				B 627131 = 96	
6/29 Plaster / R.C.C in sub str.					
m: 25					
vide TMB P m - 7 -				7	7.695
				7 -	10.56
					18.255 m ³

④ B 6923 = 74 ————— B 126392 = 87

7/30 supplying fitting and Placing
HYSD bar in sub str.

vide TMB P m - 6 - 1882.56

= 1.382 mT

④ B 51617 = 57 ————— B 71335 = 48

8/33 Providing and laying R.C.C
in super str. m: 30

vide TMB P m - 9 - 70.41 m³

④ B 7491 = 67 ————— B 55513 = 27

Continuation

