


1st on A/C bill 23998761-0

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Area of P part			
	S.D. 91.		8988	8	→
	9.7 1.1		9988		→
	C.C. 11		9988		→
	CON ST 11		9988		→
	SU ST 11		9988		→
	SF - 2		2145		→
	Ch. can -		846	776	→
	Total - 998761				→
	Payable for 998761				→
	Nine lakh ninety eight thousand seven hundred sixty one only				
	 415121				
	Executive Engineer RWD Works Division Muzaffarpur East-1 415121				

2nd and Last Bill of Const. work.					
Name of work:- NH-102 Bishahar Ashtan to					
Vajidpur Kodariya Purvi Tola (Mahadev					
Sahu ke Ghar Tak)					
Agency:- Chandan Kishore Prasad Singh.					
Bhagwanpur (MUZ)					
Agr. No:- 31 SBD (2020-21)					
Agr. Value:- ₹ 3873158-00					
Date of start:- 28.02.2020					
Date of Completion:- 27.04.2021					
Actual Date of Completion:- 08.03.2021					
Date of Measurement:- 08.03.2021					
Work done					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF 230	60389.3
Qty vide T.M.B P(11) = 2 Nos					
@ R 5235 = 40000/-					10471.0
(19) Providing and Laying hot applied thermoplastic paint.					
Qty vide T.M.B P(11) = 100.20 m ²					
@ R 770 = 48/m ² → R 77202 = 6					
(20) Construction of road embankment with approved materials per 100m					
Qty vide T.M.B P(12) = 846.42 m ³					
@ R 142 = 06/m ³ → R 120242 = 6					

(21) Construction of road embankment with approved materials per 100m					
Qty vide T.M.B P(12) = 211.60 m ³					
@ R 115 = 03/m ³ → R 24334 = 4					
Amount as per 1st of Attachment 2852					R 3292638 = 3
Less previous payment 2853603 = 0					
vide T.M.B P(9) (1)					R 998761 = 9
Amount as per Attachment 18548					R 2293877 = 2
Work has been completed as per Specification					
Sum 08.03.2021					
8.5.21					

Continuation