

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd on A/C Bill</u>					
Name of Road → Construction of Bag					
from muslim Tola Radapur to					
Mungsi Road.					
Agreement No - 07/SB8/2020-21					
Agency - Amit K Singh					
Hq. Po - Sarangpur					
Khalaspur, Samastipur					
Date of Start - 19-05-2020					
Date of Completion - 18-02-2021					
as per Agree					
Date of Entry - 18-07					
07-07-2021					
01/29] P/V & laying of 9 Reinforced					
Cement concrete Pipe duct					
300mm dia across the Bag					
--- do --- all Comp. Job					
$02_{ms} \times (3_{ms} \times 2.50m) = 15m.$					
02/10] overall measurement					
of GSB-Lvr-1 Beside					
of old damaged PCC.					
Const. of GSB-Lvr-1					
--- do --- all Comp. Job					
$02_{ms} \times (0.25_{ms} \times 30m \times 0.37m \times 0.100m)$					
$= 4.50m^3$					
2.25m ³					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Entry - 09-04-2021					
[01/12] Providing, laying & spreading & compacting WBM - (Grd-II)					
- do - - all comp. J.E.					
(Overall measurement of WBM-II Beside of old PCC Portion)					
02 _{nos} x 30m x 0.375m x 0.075m					1.68
					$\times 0.075 = 3.87$
02 x 01 x 20m x 0.375m x 0.075					1.12
02 x 01 _{nos} x 05m x 0.375m x 0.075					0.28
(A) → Sub total					3.87 + 1.12 + 0.28 = 5.27 m ³
WBM-II for new PCC Construction					
03 _{nos} x 30m x 3.75m x 0.075m					25.81
01 x 10m x 3.75m x 0.075					2.81
01 x 30m x 3.75m x 0.075					8.43
(B) Sub total					36.55 m ³
Total Volume of WBM-II					(A) + (B) = 5.27 + 36.55 = 41.82 m ³
					39.63 m ³
Rawil					
09-04-2021					
J.E.					

Continuation

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Entry - 13-04-2021					
[01/17] Construction of un-Reinforced Cement Concrete Pavement					
+ do --- all Comp. Job					
01 $\times$ 30 $\times$ 3.75 $\times$ 0.16 = 18.00					
01 $\times$ 30 $\times$ 3.75 $\times$ 0.16 =					18.00
01 $\times$ 30 $\times$ 3.75 $\times$ 0.16 =					18.00
01 $\times$ 10 $\times$ 3.75 $\times$ 0.16 =					6.00
					60.00
					cu-m
Ravi 13-04-2021 J.E.					
Date of Entry :- 15-04-2021					
[01/17] Construction of un-Reinforced Cement Concrete Pavement					
--- do --- all Comp. Job					
01 $\times$ 10 $\times$ 3.75 $\times$ 0.16 =					6.00
01 $\times$ 10 $\times$ 3.75 $\times$ 0.16 =					6.00
01 $\times$ 10 $\times$ 3.75 $\times$ 0.16 =					6.00
					18.00 m ³
Ravi 15-04-2021 J.E.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Est</u>					
01/ Const. of Reference & working BM					
Vide Page no-01					
					= 0.780 Km
@ ₹3344 = 11/Km					
					₹2808 = 00
<u>III] Construction of Reference</u>					
Pillar/ Burjee					
					= 0.780 Km
@ ₹1574 = 49/Km					₹1228 = 00
<u>1/02] Clearing & Grubbing Road</u>					
02] Land - do - Job					
Vide Page no-02 = 0.39 Hectare					
@ ₹49496 = 79/Hectare					
					₹19304 = 00
<u>03 Const. of Embankment</u>					
03/ (3.5) With approved material					
(up to 100m Lead)					
Vide - Page no-13					
					= 2074.00 m ³
@ ₹140 = 96/m ³					
					₹292351 = 00
<u>04] Construction of Embankment</u>					
04/					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(up to 1000m Lead)					
Qty vide - Page no - 13					
= 607.00 m ³					
@ 7175 = 41/m ³					
					7106292=00
105/10 Construction of G.I.B-Gm 1					
Laying Spreading & Compacting					
do - - - 1/1 Comp. 5b					
Qty vide T.M.B					
Page no - 07					
Item No - 101/1 of Subtotal (B) = 218.70					
Page no - 08 Item No - 101/2 = 234.94					
1 Page no - 22 Item No - 102/1 = 41 52.875					
Total = 506.475					
m ³					
@ 2884 = 37/m ³					
					71460861=00
106/12 Providing Laying Spreading &					
Compacting WBM - Cor III.					
Qty vide T.M.B					
Page no - 09					
Item No - 101/2 of Subtotal (B) = 75.92					
Page - 10 Item No - 101/2 = 81.55					
Page - 23 Item No - 101/2 = 41 39.63					
Total - 197.10 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹3361 = 78/m ³					₹662607=00
[107/17] Construction of un-Reinforced Plain Cement Concrete Pavement - do - all comp Job					
city vide T.M.B.					
P-24 = 33.00 m ³					
P-25 = 60.00 m ³					
P-25 = 18.00 m ³					
Total = 111.00 m ³					
@ ₹7072 = 27/m ³					₹785022=00
[107/25] Providing & fixing Informative Sign Board with Logo					
Vide P-11 = 02 Nos					
@ ₹10598 = 75 Each					₹21198=00
[108/23] Earth work in Excavation for Structure					
Vide Page no - 02					
= 33.54 m ³					
@ ₹260 = 59/m ³					₹8740=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
109/36 P/V Concrete for Plinth/Reinforced concrete in open foundation - do - Job					
Vide Page-03 = 2.65 m ³					
@ ₹ 5717 = 36/m ³					
					₹ 15151 = 00
110/37 Brick Masonry work in C-M in foundation					
Qty vide T.M.B					
Page-03 = 16.625 m ³					
@ ₹ 5963 = 39/m ³					₹ 9922 = 00
111/41 Brick Masonry work in Cement Mortar in Sub-Structure					
Vide Page no-04					
= 10.16 m ³					
@ ₹ 6456 = 48/m ³					
					₹ 65598 = 00
112/59 P/V & laying R.C.N.P-3 1000mm dia Hume Pipe					
= 7.50 m					
@ ₹ 3802 = 25/m					
					₹ 28517 = 00
113/61 Filling in foundation trenches					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Vide - Page - 05					
= 7.64 m ³					
@ ₹ 449 = 07/m ³					
					₹ 3431 = 00
114] Brick Masonry work in					
Parapet.					
Vide - Page no - 06					
= 2.88 m ³					
@ ₹ 6199 = 51/m ³					₹ 17855 = 00
115] Plastering with CM (1:4)					
on Brick masonry work					
Vide - Page no - 06					
= 20.16 m ²					
@ ₹ 184 = 93/m ²					₹ 3728 = 00
116] Laying First class Bedding					
below Pipe					
Vide - Page no - 07					
= 3.57 m ³					
@ ₹ 449 = 07/m ³					₹ 1603 = 00
117] P/W & Laying of a RCC Pipe					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
duct 300mm dia acoustic lined					
Vide - Page no - 21					
Item No [01/29] = 15m					
@ ₹1512 = 68/RM					
					₹22690.00
					₹3617806.00
Add GST @ 12% →					₹434137.00
Add L.C @ 1% →					₹36178.00
					₹4088121.00
Less 1% below of B.O.C					₹408812.00
Rate					₹3679309.00
Less Previous Payment					₹2138055.00
					₹1546254.00
Rand					
1804252					
J-E					
c&b.					
On					
7.5.21					

Continuation