

Handwritten: 52
H111111

HB No-3624

Schedule XLV-Form No. 134

DIVISION

Pyaw

SUB-DIVISION

Banankhi

setyaneean Ram

MEASUREMENT BOOK

Handed Tok Skou Pal to Damsel

3rd and Final Bill

Abstract of cost

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: — Cost. and maint. of road to 2000 mandal to 52441 to Domzahi					
Name of Agency: — Satyanarayan Ram					
Agreement No: — 71 SBD/2020-21					
Agreement Amount: — 4397572.00					
Date of commencement: — 21/09/2020					
Date of completion: — 21/06/2021					
Actual Date of completion: — 30/4/2021					

- ① 1(i) plv brickwork pillars — all complete job.
1.00 NOS @VTMBP-1451-100
@RS. 4462.51 Each RS. 4462.51
- ② 1(ii) plv reference pillars — all complete job
2.00 NOS @VTMBP-1451-100
@RS. 2043.92 Each RS. 4087.84
- ③ 2 plv clearing and grubbing — road land all comp. job
0.388 Hect. @VTMBP-1451-100
@RS. 52970.33/Hect. RS. 20552.50
- ④ 3 Excavation in soil

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	3909467.65
Compound on C.C. surface					
all complete job.					
120.00 m ² QVTMBP-1851-17					6
@ RS. 821.61 / m ²					RS. 98593.20
					RS. 4008060.86
say RS.					4008061.00
ADD G.S.T @ 12% (+)					RS. 480968.00
Add Labour & cess @ 1% (+)					RS. 40081.00
S.F @ 10% (+)					RS. 43894.00
					RS. 4573004.00
Less for 18% below as per Agg.					RS. 823141.00
					RS. 3749863.00
Less for previous payment					RS. 3518906.00
VTMBP-13/17 (+)					RS. 230957.00
payable RS.					230957.00
Certified that work has been completed as per estimate and specification.					
for					
30-04-21					
S.E.					
Bannurkhi					
					