

MD No - 36711

HPHSC

Schedule XLV-Form No. 134

DIVISION

Punjab

SUB-DIVISION

Barnankhi

Chaudhary Construction

MEASUREMENT BOOK

NH-107 Mirchikhand Chawal to Raivara Toh
Vijay Bhargava

1st on A/C Bill

Abstract of cost.

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- NH 107 Mirchaibani					
check to Paiveez Tola via Bhanga					
Name of Agency:- m/s choudhary					
constructions.					
Agreement No:- 99 SDD/2020-21					
Agreement Amount:- 1963 1193.00					
Date of Commencement:- 02/03/2021					
Date of Completion:- 01/03/2022					
Actual Date of Completion:- In					
progress					
① 1. p/v setting out pillar					

all complete job					
1.750 Km OVTMBP- 51- ^②					
@ Rs. 36037.48/Km Rs. 63065.59					
② 2 p/v clearing & grubbing					
2000 land all complete					
job.					
0.613 Hect OVTMBP- 151- ³					
@ Rs 51137.38/Hect Rs. 31347.21					
③ 3 Excavation in soil					
in 2000 land all complete					
job.					
60.00m ² OVTMBP- 251- ⁴					
@ Rs 67.50/m ² Rs. 4050.00					
④ 4 Construction of embank					
soil retained					

(13) 46 ply p.c.c M 15 of 10.48992.28

Complete job.

5.41 m³ ONT MBP-3 sl-46

3.78 m³ P-4 sl-46

9.19 m³

@ RS. 6445.07/m³ RS. 59230.19

(14) 47 ply p.c.c. M 20 in

S.S. all complete job

35.52 m³ ONT MBP-4 sl-47

31.96 m³ P-5 sl-47

67.48 m³

@ RS. 6829.10/m³ RS. 460827.97

(15) 48 ply p.c.c. hurre pipe (IX 1000

m.m.d) all complete job.

15.00 m ONT MBP-5 sl-48

@ RS. 3490.72/m RS. 52360.80

RS. 6621410.94

Say RS. 6621411.00

Add G.S.T @ 12% @ RS. 794570.00

Add Labour-cess @ 1% @ RS. 66215.00

Add S.F. @ 10% @ RS. 111985.00

RS. 7594181.00

Less For 0.11% below

as per Agreement @ RS. 8354.00

Payable RS. 7585427.00

12-05-21
A.E.

Bannarkhi

Continuation

as per
M-2
12/05/21