

# कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेतिया।

पत्रांक:- 1241 (अनु०) / बेतिया दिनांक:- 28/4/21

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, बेतिया

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार राज्य ग्रामीण पथ विकास अभिकरण,  
बिहार, पटना।

विषय:- MMGSY योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०- यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बेतिया

ज्ञापक- 1241 (अनु०) दिनांक- 28/4/21  
नोडल पदाधिकारी, एम०एम०जी०एस०वाई०, ग्रामीण कार्य विभाग, बिहार पटना को सूचनार्थ  
प्रतिलिपि:- एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बेतिया

**FORM GFR 19A**

(See Government of India's Decision (1) below Rule-150)  
Form of Utilisation Certificate up to the month of **MARCH-2021**  
**MUKHYA MANTRI GRAM SAMPARK YOJANA (SC)**

Sl. No.	Name of Scheme	Selection No. of Date with Amount (in Rs. In Lacs)	Amount Received (in Lacs)	Particulars
1	Construction of Rural Roads under MMGSY (SC)	MMGSY (SC) Allotment	1660.95046	Certified that out of Rs. <b>1660.95046</b> Lacs received favour of Executive Engineer, R.W.D. Works Division, Bettiah. A sum of Rs. <b>1412.31158</b> Lacs has been utilised for the purpose of MMGSY (SC) Scheme as given in the margin or whichever sanctioned and that the balance Rs. <b>248.63888</b> Lacs remaining unutilised at the end of the period under.

- 2 Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilised for the purpose for which it was sanctioned.

Kinds of exercised :-

- (i) Works have been supervised by Executive Engineer/ Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- (iii) Construction Material have been testes.
- (iv) Measurement have been recorded in the MBs and test check conducted by the Assistant.
- (v) All other codal formalities have been observed.

- 3 Physical Progress achieved :-

- (i) Construction of Road Works.
- (ii) Construction of CD Works.

*27.04.2021*  
D.A.O.


Rural Works Department,  
Works Division, Bettiah

*27/04/21*  
Executive Engineer,  
Rural Works Department,  
Works Division, Bettiah

**Rural Works Department**  
**MMGSY (SC) Allotment Requisition Format**

**Name of Division :- Bettiah**

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Value (In Lakh)		Allotment Received (in Lakh)	Total Expenditure as per MIS (in Lakh)	Value of Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
				Length (In KM)	Amount (In Lacs)	Main Work (in Lacs)	Maint. (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	HARPUR CHOWK to HARPUR PRIMARY SCHOOL	Maa Subhadra Meghabuid Pvt. Ltd	2.830	192.365	170.758	17.704	125.75451	125.60825	170.36779	44.61328	Work in Progress
2	2019-20	Sariswa Dhodha to Turha Toli	Arbind Kumar Singh	2.080	138.081	126.107	9.859	100.53903	100.53903	125.90110	25.36207	Work in Progress
3	2018-19	MINP Road Middle School to Beda SemraWrit	Maa Subhadra Meghabuid Pvt. Ltd	2.550	186.160	170.162	15.474	136.12956	136.12956	169.90709	33.77753	Work in Progress
	2019-20	PMGSY to Bairagi Dhi	Arbind Kumar Singh	2.125	172.510	157.471	13.331	124.96072	124.96072	156.46392	31.50320	Work in Progress
5	2018-19	MINP Road Naika Tola to Mathiya Writ	Maa Subhadra Meghabuid Pvt. Ltd	1.650	117.088	105.789	10.158	84.63135	84.63135	105.03434	20.40299	Work in Progress
6	2019-20	PMGSY to Dhanakutwa	Sanjay Kumar Rai	1.120	78.006	69.1978	7.0939	32.47290	32.47290	68.95106	36.47816	Work in Progress
7	2019-20	Bin Toli to Nuniya Tola	Vikash Kumar Pandey	2.580	166.823	145.0687	17.53242	100.51630	100.51608	144.41366	43.89736	Work in Progress
8	2019-20	PMGSY to Shekh Toli	Raushan Kumar Tiwari	2.250	175.402	158.19162	19.48060	18.26926	18.26926	86.55490	68.28564	Work in Progress
Total				17.185	1226.43500	1102.74567	110.63254	723.27363	723.12715	1027.5939	304.32023	

  
 Executive Engineer,  
 Rural Works Department,  
 Works Division, Bettiah  
 9/3/2021