

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-



No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st of the Bill</u>				
<u>Name of Work - Const of a road from T01 to</u>					
<u>Musepur Purani Bazar under MMAS (LSC)</u>					
<u>in Bhorey Block.</u>					
<u>Agency - M/s Kamleshwar Rai -</u>					
<u>Agreement No - 64 SBO/2020-21.</u>					
<u>Agreement Value - ₹ 8604007=00.</u>					
<u>Date of Work started - 04.10.2020.</u>					
<u>Date of Completion - 03.10.2021.</u>					
<u>Date of measurements - 04.02.2021.</u>					
<u>Record of measurements</u>					
<u>(1/1) Const. of working bench mark</u>					
<u>as per S/O No.</u>					
<u>Length = 1.34 Km.</u>					
<u>(2/2) Construction of reference pillars</u>					
<u>as per S/O No.</u>					
<u>Length = 1.34 Km.</u>					
<u>(3/2) Clearing and Grabbing road land</u>					
<u>as per S/O No.</u>					
<u>2 x 13400 x 1.50 = 4020 m²</u>					
<u>= 0.40 Hectare.</u>					

Continuation

B/F 6059888=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/36) Providing and fixing RCC MIS NP3					
Mure pipe of 1800 mm dia.					
Volume 12 = 15.0 m ³ .					
or 3821 = 32 / m ³ —→					57326=00.
(18/37) Plastering with cement mortar (1:4)					
or 12 m ² to per sq ft.					
Volume 12 = 72.80 m ² .					
or 171 = 45 / m ² —→					12482=00.
(19/38) Providing 1.5 mm bed cement					
punnings or per sq ft.					
Volume 12 = 26.52 m ²					
or 56 = 33 / m ² —→					1494=00.
					6131190=00.
Less 12.72 % below —→					779887=00.
					5351303=00.
Add 12 % GST —→					642156=00.
Add 01 % Labour cost —→					53513=00.
Add signage fee —→					90200=00.
					6137172=00.
Less prior payments —→					3552557=00.
Net payable —→					2584615=00.
					1
					19/11/2020