

LO47 TO KARRARIYA BHITARI THAKURATE

Schedule XLV-Form No. 134

M/S SRI GANESH CONSTRUCTION

—SUB-DIVISION

MGSY - SC

MEASUREMENT BOOK

MB-No-428

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					<u>1st A/C Bill</u>
M/W -	Cuts of road from L047 to Karasiya Bhitari (Thakurai)				
	Indu MMABY (SC)				0.915 KM
N/Agency -	M/S Sri Ganesh Construction				
Agr. No. 15/SBED (MMABY SC) 2020-21					
Agr. Value - B	6279477 = 10 (5733029 = 0.546448 =)				
Date of Commencement -	06.10.2020				
Date of Completion -	05.07.2021				
Date of measurement - 17.01.2021					
(1/1) Cuts of Ref & works					
B.M --- as per sq					- 0.915 KM
(2/2) Cuts of Ref pillars /					
bunge as per sq.					- 0.915 KM
(3/3) Clearing and grubbing					
road land meadow					
uprooting --- as per sq.					
$2 \times 30 \times 30.10 \times 1.50 = 2700 \text{ m}^2$					
$3 \times 1 \times 15.10 \times 1.50 = 45.10 \text{ m}^2$					
$2700 + 45 = 2745 \text{ m}^2$					
75 square ft					$\approx 0.97 \text{ Hectar}$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 3972423=
(18/37) plastering with cement mortar (1:4) -- 00 ft					
33.02 m ² Vide TMBS O-⑧					
Rs 165 = 53/m ² Rs 5466=					
(19/38) Brondy 1.5 mm thick cement plaster -- 00 ft					
13.26 m ² Vide TMBS O-⑨					
Rs 56 = 07/m ² Rs 743=					
Rs 3978632=					
less 0.21 X. below (C) Rs 8355=					
Rs 3970277=					
(20/45) Add 12 Y. 48 T (C) Rs 476433=					
(21/46) Add 1 Y. Labors (T) Rs 39703=					
(22/47) Add S. F (Vide TMBS O-⑩) Rs 23793=					
(Vide TMBS O-13) Rs 22177=					
Rs 4532383=					
less Previous Payment (C) Rs 1000000=					
Rs 3532383=					
<i>C 8/8 20/45</i>					
<i>H H</i>					
19/04/2021					
DB					

Continuation