

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW-Construction of Road from NH-25					
Kasba to Chalk Toli					
Agency - Shree Sany Infracon Pvt. Ltd.					
Agmt. No - 133 of 2019-20					
Date of Work order - 25/10/19					
Date of Completion - 24/10/20					
Date of entry - 25/12/20					
Date of actual Completion - 25/12/20					
Date of Completion extended by 90 days due to COVID-19.					
① Dismantling of flexible pavement					
	35 m	2.50 m	0.10		8.75 m ³
	25 m	2.20 m	0.10		5.50 m ³
	75 m	2.80 m	0.10		21.0 m ³
	Total =				35.25 m ³
	Limit =				38.28 m ³
② Dismantling of Rigid Pavement					
	45 m	2.50 m	0.10		11.25 m ³
	65 m	2.20 m	0.10		14.30 m ³
	12 m	1.80 m	0.10		2.16 m ³
	Total =				27.71 m ³

Continuation

Attested
 Dmy
 19.5.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Setting out reference B.M etc.					
TMB Pg. No. 6(1) - 1.05 Km					
@ Rs 50770.25/- = Rs 53309=00					
(2) Clearing and grubbing etc.					
TMB Pg. No. 6(2) - 0.60 Ha					
@ Rs 49809.13/- = Rs 29885=00					
(3) Cont. of embankment with approved material etc.					
TMB Pg. No. 14(3) - 750.03 m ³					
@ Rs 191.47/- = Rs 143608=00					
(4) Box cutting etc.					
TMB Pg. No. 6(4) - 42.98 m ³					
@ Rs 83.64/- = Rs 3595=00					
(5) Cont. of GSB Grt etc.					
TMB Pg. No. 6(5) - 162.59 m ³					
" " 15(4) - 179.46 m ³					
Total = 342.05 m ³					
@ Rs 3169.59/- per m ³ = Rs 1084161=00					
B.F = Rs 1314558=00					

Continuation

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			P.F		= R 1814558 = 10
⑥ P/U/S/C of WBM Gr-II - etc.					
TMB No. 6(6) - 183.312 m ³					
" " 17(5) - 134.60 m ³					
Total = 297.912 m ³					
@ R 4014.33/- Per m ³					= R 1196081 = 10
⑦ Construction of C.C. Pavement					
— etc.					
TMB No. 7(7) - 240.40 m ³					
TMB No. 18(6) - 227.12 m³					
Total = 527.52 m ³					
@ R 8217.79/-					= R 4229
TMB No. 18(6) - 395.12 m ³					
Total = 635.52 m ³					
@ R 8017.79/-					= R 5095466 = 10
⑧ P/F of Typical m.m.g.s. Cym					
Board — etc.					
TMB No. 7(8) - 2 Nos					
" " 19(12) - 1 No					
Total = 3 Nos					
@ R 11512.37/-					= R 34531 = 10
Total = R 76406.36 = 10					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F = B	7747717	= 10
(14) P/F of KM Stone Part					
TMB No. 19(10) - 2 Nos					
@ Rs 2691.37/-					= Rs 5383 = 10
12.2020					
(15) P/F of 200m Stone Part					
TMB No. 19(11) - 4 Nos					
@ Rs 725.51/-					= Rs 2902 = 10
(16) Thermoblastic Road work					
Line work Area - 1/2					
TMB No. 20(12) - 20 Nos					
@ Rs 849.66/-					= Rs 178259 = 10
Total					= Rs 7934261 = 10
Less 6% below					= Rs 476056 = 10
Total					= Rs 67458205 = 10
Previous paid amount					= Rs 3048147 = 10
Net Pay					= Rs 4410058 = 10
Checked 29/12/20 J.E.					
AP 29/12/20 AE Rajgopal					

Continuation

Attestat
Dmgy
19.5.21