

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final Bill (construction work)					
Abstract of cost					
Name of road: — Mahua road					
Daulatpur Radha Rai					
ke ghar se Daulatpur					
Mustakim Saheb ke ghar.					
Package No — MMGSY — NDB — BRRP					
— 263 Hajipur					
Agreement No — 32 SBD/2020-21					
Agency — ziva construction					
and developers Pvt. Ltd.					
Date of start — 25/09/2020					
Date of completion — 24/09/21					

Date of actual completion — 16/04/21					
Date of entry: — 16/04/2021					
Item ①/1 Plf of working bench					
mark/reference pillar					
Bench mark: —					
Qty vide TMB, P-35					
2 Nos @ RS 418.86 each					
= RS 8238.00					
Reference pillar: —					
Qty vide TMB, P-35					
4 Nos @ RS 1879.28 each					
= RS 7517.00					
Item ②/2 clearing and					
Grubbing road land					

Continuation

RS 15755.00
— 40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road side					
Rtg vide TMB, p-42					
26 Nos @ Rs 842.36 each					
				2 Rs	21901.00
Item (22) / 22 Half brick					
Circular tree guard					
in 2nd class brick					
do				El	
Rtg vide TMB, p-42					
26 Nos @ Rs 2116.74 each					
				2 Rs	55035.00
Total Amount Rs					65,86,141.00
Add GST @ 12 %					8,12,310
				Rs	74,03,37.00
L.c @ 1 %				Rs	65861.00
Gross Amount Rs					74,42,339.00
Less 15.75 % as per agreement					
				(-) Rs	11,72,168.00
Total Amount Rs					62,70,171.00
Add Servicing fee Vide					
TMB, p-33				(+) Rs	9,48,53.00
Net Amount Rs					63,65,024.00
Less paid amount vide					
TMB, p-41				(-) Rs	62,66,466.00
Net payable Rs					98,558.00
(Rs ninty eight thousand					
five hundred fifty eight) only.					

SR
16/04/2021
J.E

Continuation
Sanjay
16.4.21
A/E

CRD
Gaur
19/4