

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road from Thakra Bazar to Hospital Samariya ward No.16 via Burbi tal.					
Agency - M/s Raj Construction					
Agreement No. - 53 SBD/14454/2019-20					
Dt. of start - 18.10.2019					
Dt. of completion - 17.10.2020					
Actual Dt. of completion -					

Record entry -

1/9) Const. of G.S.B. Gr. I

$$14 \times 30.0 \text{ m} \times 4.05 \text{ m} \times 0.100 = 170.10 \text{ m}^3$$

$$1 \times 8.0 \text{ m} \times 4.05 \text{ m} \times 0.100 = 3.24 \text{ m}^3$$

$$\text{Total} = 173.34 \text{ m}^3$$

2/10) Const. of N.B.M. Gr. II

$$43 \times 30.0 \text{ m} \times 3.75 \text{ m} \times 0.075 \text{ m} = 362.81 \text{ m}^3$$

$$1 \times 15.0 \text{ m} \times 3.75 \text{ m} \times 0.075 \text{ m} = 4.22 \text{ m}^3$$

$$1 \times 7.0 \text{ m} \times (3.75 \text{ m} + 6.20 \text{ m}) \times 0.075 \text{ m} = 2.61 \text{ m}^3$$

$$2 \times 8.0 \text{ m} \times \left(\frac{2.35 + 5.45 + 3.75}{3} - 3.75 \right) \times 0.075 \text{ m} = 0.68 \text{ m}^3$$

Continuation

$$\text{Total} = 378.27 \text{ m}^3$$

Accepted

21.5.21

EXECUTIVE ENGINEER
P. CHANNING
P. CHANNING

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of bench mark vide TMB P-9 = 1.725 km @ Rs. 11439.26/km — Rs. 19733 =					
2) Const. of Ref. pillar vide TMB P-9 = 1.725 km @ Rs. 11035.07/km — Rs. 19035 =					
3) clearing & grubbing road lang. vide TMB P-9 = 0.52 hect. @ Rs. 49869.13 /hect. — Rs. 25901 =					
4) Const. of embankment lead up to 1000m. vide TMB P-20 = 742.28 m ³ @ Rs. 187.92/m ³ — Rs. 139489 = 00					
5) Const. of sub. Grade & E/shoulder — Rs. vide TMB P-17 = 1288.77 m ² Restricted to 1284.14 m ² @ Rs. 189.80/m ³ — Rs. 243730 =					
6) Const. of embankment up to lead 100m. vide TMB P-21 = 1731.58 m ³ @ Rs. 143.08/m ³ — Rs. 247812 =					
7) Excavation for Road/way boxcutting. vide TMB P-9 = 172.11 m ³ @ Rs. 82.01/m ³ — Rs. 14115 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13) Conf. of P.C.C. M-25					
14) pavement vide TMB					
P-10 = 180.0 m ³ @ Rs. 71342					
/m ³ —————					Rs. 1374142 =
14) Ph. ordinary km stone					
16) vide TMB P-16 = 2 Nos.					
@ Rs. 2693.17/each — Rs. 5386 = 00					
15) Ph. 200mm stone p.p.t.					
17) vide TMB P-16 = 7 Nos.					
@ Rs. 721.19/each — Rs. 5048 = 00					
16) Boundary filler.					
18) vide TMB P-16 = 34 Nos.					
@ Rs. 561.29/each — Rs. 19084 = 00					
17) painting two coat.					
19) vide TMB P-18 = 44.64 m ²					
@ Rs. 108.98/m ² — Rs. 4865 = 00					
18) Ph. water based c.					
20) paint. vide TMB P-17					
= 60.0 m ² @ Rs. 103.06/m ²					
————— Rs. 6184 = 00					
19) Road marking. vide					
21) TMB P-17 = 345.0 m ²					
@ Rs. 851.80/m ² — Rs. 293871 =					
20) Ph. & fixing n.m.c.					
23) 1st & 2nd board.					
vide TMB P-16 = 2 Nos.					
@ Rs. 11488.06/each — Rs. 22976 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23) Pl. & fixing messy					
24) Main drift board					
vide TMB P-17					
= 2 Nos. @ Rs. 11488.06					
/each					Rs. 22976=00
24) Pl. triangle sign					
25) board. vide TMB					
P-17 = 16 Nos. @ Rs.					
3996.29 / each					Rs. 63941=00
26) Pl. Rectangular					
27) sign board. vide					
TMB P-18 = 2 Nos.					
@ Rs. 4596.11 / each					Rs. 9192=00
26) Pl. octagon sign					
28) board. vide TMB P-18					
= 2 Nos. @ Rs. 8744.79 /					
each					Rs. 17490=00
Total = Rs. 8362184=					
Less 10% below rate — @ Rs. 836218=					
Rs. 7525966=00					
Less prev. paid Amt — @ Rs. 3348856=00					
Net Rs. 4177110=00					
Rd. 04.5.2021					
S.E.					

Continuation

A. H. Shinde
 21.5.21
 EXECUTIVE ENGINEER
 R.W.D. Works Div. Bettiah