

Agreement No. 61/MABARD/SBO/2020-21

Schedule XLV-Form No. 134

Name of work:- Fufanigang Tower Chouk ID Tak Path
Haldanban via Millik Basti Tak Path
Nirman

RUD, works Division, Kue-2 DIVISION

MIB No. 1211

Dighalbank SUB-DIVISION

Name of Agency:- ~~At~~ Rajesh Koshan Kumar

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापि पुस्त म कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जो... राम प्रसाद
सहायक अभियंता, ग्रा०का०वि०कार्य अवर प्रमण्डल... दिल्ली
के नाम से निर्गत किया जाता है।

19/12/20

कार्यपालक अभियंता
ग्रा०का०वि०, कार्य प्रमण्डल
किशनगंज-

3m/199m

Sch. XLV—Form No. 134

RWD, WD, KNE-2 DIVISION

Dighelbank SUB-DIVISION

Measurement Book

No.

Name of Officer

Ramu prasad

Asst. Engg.

Date of first entry

Date of last entry

Ind on A/c Bill

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Fintaliganj tower chowk to Haldawan, via Milk Basti, Agency - Rajesh Rastogi Kumar At - Dharanganj, Kishanganj, Agreement NO. - 61/Nabard/S&D/20-21, Date of work start = Date of work completion = Rate Agreement = 0.05% Below to SR. D/E = 1. Const. of B.M. and Ref. Pillar → do - all - c. job. vide T.M.B. Page 5 item (1)					

$$= 3.500 \text{ KM @ } 4187.67/- \text{ Rs. } 14654 \approx$$

(2). Const. of Ref. water Pillar

→ do - all - c. job.

vide T.M.B. Page (5) item (2)

$$= 3.500 \text{ KM @ } 1908.20/- \text{ Rs. } 6679 \approx$$

3). Clearing and grubbing of

road land → do - all - c. job.

vide T.M.B. Page 5 item 3 =

$$0.700 \text{ Ha @ } 52970.34/- \text{ Rs. } 37079 \approx$$

4) Const. of Embankment with

100 m head → do - all - c. job.

vide T.M.B. Page (5) item 4

$$= 5864.96 \text{ m}^3 @ 152.33/\text{m}^3 \text{ Rs. } 893409 \approx$$

$$\text{Rs. } 9,51,824 \approx$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const. of Embankment With 1000 w. road - c.s.s.					
vide T.M.B. Page 5 item 5 =					
1466.240 m ³ @ 190.35/m ³ = 14					2,79,099.20
6) Const. of Subgrade and Earthwork Shoulder - all c.s.s.					
vide M.B. 1212 Page 1 item 11					
= 2192.66 m ³ @ 209.91/m ³ = 10					4,60,261.20
7) P/G.S.B. (I) - all c.s.s.					
vide T.M.B. Page 6 item (6)					
= 2337.75 m ³ @ 2881.29/m ³ = 10					6,73,573.60
8) P/W.B.M. G (II) - all c.s.s.					
vide T.M.B. Page 6 item 2 = 675.00 m ³					
" T.M.B. Page 6 item 7 = 295.31 m ³					
970.31 m ³					
@ 5293.69/m ³ = 10					5,13,65,20.20
9) P/and Fixing of M.M.A.P. substation signboard - c.s.s.					
vide T.M.B. Page (6) item 8 =					
2.00 m ³ @ 11645.70/m ³ = 10					23,291.20
					/

Continuation No. 1,35,86,731.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			8/12	6	1,35,86,731.26
10) Excavation of Structures					
→ do — all T.S.B.					
Vide T.M.B. Page 6 Item (9)					
= 186.310 m ³ @ 305.42/m ³ = Rs. 56903.20					
11) P/PCC M15 in Roadwork					
Vide T.M.B. Page 6 Item 10					
= 115.740 m ³ @ 6591.32/m ³ = Rs. 762748.2					
12) S.P.P. Steel Reinforcement					
→ do — all T.S.B.					
Vide T.M.B. Page 6 Item (11)					
= 0.530 m ³ @ 56285.81/m ³ = Rs. 29831.20					
13) Const. of CC Pavement M30					
→ do — all — 2 S.B.					
Vide H.B. 1212 Page (1) Item (3)					
= 270.00 m ³ @ 7913.45/m ³ = Rs. 21,36,632.2					
					1
					1.65,72,845.2
L.C.C. 1%				(+)	Rs. 165728.2
G.S.T 12%				(+)	Rs. 1988741.2
P. free (det. attached)				(+)	Rs. 224209.2
					Rs. 1,89,51,524.2
deduct 0.05% below S/R				(-)	Rs. 9476.2
					Rs. 1,89,42,048.2
deduct previous paid Bill Rs.					1,19,22,330.2
Continuation					Rs. 70,19,718.20

20/05/21
S.E.