

Havigan Tola Sanyogdal Paswan House To
PMGSY Cheraut Path.

Head-mmkSY
(LREX)

Schedule XLV-Form No. 134

उत्तरीय कार्य विभाग और ग्रामिण प्रगति DIVISION

उत्तरीय कार्य विभाग और गण प्रगति प्रगति SUB-DIVISION

MEASUREMENT BOOK

No 2324

Dewash Kumar

2nd 02 15 A/c Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
W/o: - Const of Road					
and cv works with					
maintenance tax					
Housing tax Sanjogla					
Paswan house to					
progrs chowdary					
Pats under survey.					
Agency: - Devash Krishna					
Phulwarin					
Pata					
Agreement NO: -					
12/SBD/2020-21					

Date of complete

: - 26/10/21

Date of start: -

27/05/2020

Actual date of

comp: - work

is under process

/

S.No ① Const. of G.S.B

by providing well

graded material

spreading in uniform

lateral as comp.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
For Earthwork					
3x 30x		3.40		0.100	$= 95.80 m^3$
1x 10x		3.40		0.100	$= 3.40 m^3$
					$= 95.20 m^3$

SL no ② For laying and spreading and compacting stone aggregate as WBM by Gr-II including all comp.

1x 15.00x	$\frac{7.30+4.00}{2} \times 0.075 =$
1x 30x	$\frac{4.00+3.80}{2} \times 0.075 =$
2x 30x	$\frac{3.80+3.75}{2} \times 0.075 =$
2x 30x	$\frac{3.75+3.71}{2} \times 0.075 =$
1x 30x	$\frac{3.75+4.10+3.80}{3} \times 0.075 =$
2x 30x	$\frac{3.80+3.75}{2} \times 0.075 =$
1x 30x	$\frac{3.75+3.71}{2} \times 0.075 =$
1x 30x	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
0- <u>As 6.00 m</u>					
			$1 \times 30 \times \frac{6.00 + 3.50}{2}$		
				$\times 0.075 = 10.68$	
			$1 \times 30 \times \frac{3.50 + 3.50}{2}$		
				$\times 0.075 = 3.88$	
			$1 \times 30 \times \frac{3.50 + 3.00}{2}$		
				$\times 0.075 = 7.31$	
			$1 \times 30 \times \frac{3.00 + 3.70}{2}$		
				$\times 0.075 = 7.54$	
			$1 \times 30 \times \frac{3.70 + 3.50}{2}$		
				$\times 0.075 = 8.0$	
			$1 \times 30 \times \frac{3.50 + 3.50}{2}$		
				$\times 0.075 = 7.88$	
			$1 \times 30 \times \frac{3.50 + 3.30}{2}$		
				$\times 0.075 = 7.65$	
			$1 \times 30 \times \frac{3.30 + 4.00}{2}$		
				$\times 0.075 = 8.21$	
			$1 \times 40 \times \frac{4.00 + 3.60}{2}$		
				$\times 0.075 = 11.40$	
					<u>$= 76.65 m^2$</u>
SINO. ③ <u>For salting and</u>					
<u>Pillars</u>					
<u>For and fixing of</u>					
<u>working bench marks</u>					
<u>Pillars</u>					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8 x 30 = 240 m			
		4 x 40 = 40 m			
		= 280 m			
		= 0.28 km			
<u>SL No (4) Reference as bill</u>		0.28 km			
SI No (5) Clearing and grubbing road land including as contd.		2 x 280 x 250 m			

$$= \frac{1960 \text{ m}}{10000 \text{ m}}$$

$$= 0.196 \text{ km}$$

$$= 0.20 \text{ km}$$

1
20/1/23
34

At start of work

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL No 1/1. Setting out of pillars providing and fixing of working bench make pillars.					
Qty - vide Tmp P- (7)					
		0.195 Km			
vide Tmp P- (18)					
		0.28 Km			
		0.475 Km			
Limit - 0.450 Km					
@ ₹ 4168 = 57/Km — ₹ 1876 = 00					
SL No (2/2) Rebar concrete pillars as cross					

Qty - vide Tmp P- (7)					
		0.195 Km			
vide Tmp P- (18)					
		0.28 Km			
		0.475 Km			
Limit - 0.450 Km					
@ ₹ 1925 = 35/Km — ₹ 863 = 00					
SL No (3/3) clearing and grubbing road lane including all comp					
Qty - vide Tmp P- (8)					
		0.14 Km			
vide Tmp P- (18)					
		0.20 Km			

Continuation

= 0.34 Km
Limit to 0.32 Km

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Z 49496 = 7/12 — Z 15839 = 00					
SL NO (4/4) Excavation					
for road width is					
Soils including soil					
Comp.					
Qty - vide TMB P- (8)					
- 13.88 m ³					
@ Z 4110/m ³ — Z 1029 = 00					
SL NO (5/5) Cost of work					
- work material with					
material obtained					
from borrow pits					
including all comp.					
Qty - vide TMB P- (8)					
- 232.00 m ³					
@ Z 125 = 11/m ³ — Z 42823 = 00					
SL NO (6/6) Cost of sub					
grade and cantment					
shoulder with approved					
material all comp.					
Qty - vide TMB P- (8)					
- 111.00 m ³					
@ Z 178 = 75/m ³ — Z 19448 = 00					
SL NO (7/4) Cost of G.S.B					
by providing well					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
graded material spreading is uniform					
1. Graded all comp. job.					
Qty - vide TMB P-14					
- 73.15 m ³					
vide TMB P-16					
- 95.20 m ³					
= 118.35 m ³					
Limit to 47.93 m ³					
② ₹ 2495 = 85/m ³ — ₹ 119626 = 00					
SL No (8/8) for laying spreading					
compacting stone aggregate as shown by G.S. (11) including all comp. job					
Qty - vide TMB P-10					
- 50.62 m ³					
vide TMB P-13					
- 76.65 m ³					
= 127.27 m ³					
② ₹ 3038 = 65/m ³ — ₹ 87033 = 00					
SL No (9/9) cost of R.C.C					
pavement 15.00					
per defn over					
a prepared sub-base					

Continuation

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
including all comp					
Job as per S/D					
Qty - vol TMB P- (4)					
- 108.06 m ³					
@ 738 = 76/m ³					7727633 = 00
Sl. No (10/12) for and laying					
P.C.C pipe duct 300mm					
dia all comp.					
Qty - vol TMB P- (4)					
- 15 m					
@ 853 = 42/m					712802 = 00

Sl. No (11/20) for Masonry					
work is correct					
including					
all comp					
Qty - vol TMB P- (4)					
- 3.12 m ³					
@ 5913 = 34/m ³					718650 = 00
Sl. No (12/11) for P.C.C					
(5020) caking on top					
and bottom all comp					
Qty - vol TMB P- (10)					
- 13 m					
@ 420 = 42/m					75472 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL NO (13/13) For Ploaching					
12 cm (1'4) dia					
3 inch work and					
comp 572.					
Qty - vide Tmp P-10					
- 20.25 m ²					
@ ₹ 190 = 89/m ²					₹ 3865 = 00
SL NO (14/12) For R.C.C					
Boundary pillars					
including all comp					
Qty - vide Tmp P-10					
- 10 nos					
@ ₹ 501 = 08/m ²					₹ 5011 = 00
SL NO (15/14) For and fix					
ing of typical					
type masonry					
Sign board with					
logo and comp -					
Qty - vide Tmp P-11					
- 02 nos					
@ ₹ 10992 = 29/m ²					₹ 21984 = 00
to keep - ₹ 14,515 = 00					
Add 1% for 4 years					₹ 14,516 = 00
Add 12% for G.S.T					₹ 136186 = 00
					= ₹ 16,10,255 = 00

Continuation

24
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF - 3	1640	255=00
less 5.5%					
or per agreement					- 290214=00
					- 21550041=00
less 8% of B/C					
Nil					- 2100000=00
					net payable - 2 50041=00
					Says 550041=00
21/1/21					
21/1/21					
AE					
21/1/21					
AE					
21/1/21					
AE					

Continuation