

2nd and Final Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work. Construction of Road from main Road to main Raghunandan Dera Agency:- M/c Progressive Construction Prof. Subudrao					
Date of Measurement:- 20-02-2021					
① WBM Grading					
Providing, laying, spreading and compaction of bit T/S					
CH - 0 - 336					
					$2 \times 25 \times 3.75 \times 0.075 = 14.06$
					$2 \times 20 \times 3.75 \times 0.075 = 11.25 M^2$
					$1 \times 30 \times 3.75 \times 0.075 = 8.43 M^2$
					$8 \times 20 \times 3.75 \times 0.075 = 44.99 M^2$
					$1 \times 22 \times 3.75 \times 0.075 = 6.18 M^2$
					$4 \times 15 \times 3.75 \times 0.075 = 16.87 M^2$
					<u>93.78 M²</u>
② WBM Grading on CC path					
CH. 360 to 435 M					
					$5 \times 15 \times 3.0 \times 0.075 = 16.875 M^2$
					<u>Total 16.875 M²</u>

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19/13 Provision painting & Line dashes Arrow					
280 M ² @ 100.33				13	28032
20/23 Providing and fixing MMSY Board Informal					
P. B. 1 NO 10276				13	10276
21/23 Providing fixing MMSY Ticker					
Citizen Board					
1 x 10 @ 9345					9345
				13	26,72,282.00

add 10% below					
as per agreement				13	2,67,228.00
				13	240,505.4
less Previous payment				13	11,26,427
				13	15,78,627
Add 12% GST				13	189455
Add 1% Labors				13	15,786.00
				13	17,83,848

~~Handwritten signature~~
20/02/21

~~Handwritten signature~~
20/02/21